

C-30

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE NEW DELHI-110001**

No. F6/DFS/MS/School/WZ/2023/ 747

Dated: 18/10/2023

FIRE SAFETY CERTIFICATE

Certified that the P .S. M. World School, Aman Vihar, Kirari Suleman Nagar, New Delhi-86 comprised of Ground and 03 upper floors owned/ occupied by Mata Daya Kaur Educational Society was issued Fire Safety Certificated vide this office letter no. F.6/DFS/MS/School/WZ/2020/310 dated 26.08.2020. The premise was re-inspected by the officer concerned of this department on 04.10.2023 in the presence of Mrs. Usha (Principal) and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition. The premise have therefore deemed complied with requirement of circular issued by Director of Education vide letter no 3298-3398 dated 01.03.2011 and the building/ premise is fit for occupancy under Educational "Group B" with effect from18/10/2023..... for a period of three years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 18/10/2023 at New Delhi by


(Atul Garg)
DIRECTOR
Ph; 011-23414000

Copy to:

1. The Principal, P .S. M. World School, Aman Vihar, Kirari Suleman Nagar, New Delhi-86.
2. The Director of Education, GNCT of Delhi Old Secretariat, Delhi-110054.

Conditions for validity of Fire Safety Certificate;

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form "K" is available on

http://www.delhi.gov.in/wps/wcm/connect/doi_t_fire/FIRE/Home/Fire+Safety+Acts+and+Rules/
http://www.delhi.gov.in/wps/wcm/connect/doi_t_fire/FIRE/Home/Forms

| INSPECTION REPORT | |
|--|--|
| 1. Name & address of the building | P. S. M. World School, Aman Vihar, Kirari Suleman Nagar, New Delhi-86. |
| 2. Type of Occupancy | Educational |
| 3. Type of Case | Renewal (Ground + 03 upper floors) |
| 4. Details of Previous NOC | F.6/DFS/MS/School/WZ/2020/310 dated 26.08.2020. |
| 5. Fire Safety directives letter No | NBC Part-IV. |
| 6. Date of inspection | 04.10.2023. |
| 7. Name of Inspecting Officer | Sh. Ajay Kumar Sharma (ADO Rohini) |
| 8. Name and designation of officers From the building side | Mrs. Usha (Principal) |
| 9. Year of Construction | 2010 |
| 10. Applicant's letter No. | Online e-mail dated 12.09.2023. |

| S. No. | Minimum Standards on fire prevention and fire safety U/R 33 | Dir. of Edu./NBC requirement | Provided at site | Remarks MR/NMR |
|-----------|---|--|--|--|
| 1. | Access to building | | | |
| | <ul style="list-style-type: none"> Road width Gate width Width of internal road | <ul style="list-style-type: none"> Accessible Accessible NA | <ul style="list-style-type: none"> Accessible 4.5m NA | <ul style="list-style-type: none"> MR MR NA |
| 2. | Number, Width, Type & Arrangement of Exits | | | |
| | a. Number of staircases | | | |
| | <ul style="list-style-type: none"> Upper Floors Basements | <ul style="list-style-type: none"> 02 NA | <ul style="list-style-type: none"> 02 both stair on same side NA | <ul style="list-style-type: none"> MR(Old case) NA |
| | b. Width of staircases | | | |
| | <ul style="list-style-type: none"> Upper Floor Basements | <ul style="list-style-type: none"> 1.5m NA | <ul style="list-style-type: none"> 1.80m NA | <ul style="list-style-type: none"> MR NA |
| | c. Protection of exits | | | |
| | Fire check door | NA | NA | NA |
| | <ul style="list-style-type: none"> Pressurization | NA | NA | NA |
| | d. No. of continuous staircases to terrace | 01 | 02 | MR |
| | e. Width of Corridor | NA | NA | NA |
| | f. Door Size | 1.0m | 1.0m | MR |
| 3. | Compartmentation | | | |
| | <ul style="list-style-type: none"> Fire check door Sealing of electrical shafts Fire Rating of shaft door Water Curtain Fire Dampers | <ul style="list-style-type: none"> NA NA NA NA NA | <ul style="list-style-type: none"> NA NA NA NA NA | <ul style="list-style-type: none"> NA NA NA NA NA |
| 4. | Smoke Management System | | | |
| | <ul style="list-style-type: none"> Basements Upper floors | <ul style="list-style-type: none"> NA 12 a/c per hour | <ul style="list-style-type: none"> NA Natural ventilated | <ul style="list-style-type: none"> NA MR |
| 5. | Fire Extinguishers | | | |
| | <ul style="list-style-type: none"> Total numbers Types IS marking | <ul style="list-style-type: none"> 10nos. ABC/CO2 ISI marked | <ul style="list-style-type: none"> 15nos. ABC-15nos. Yes | <ul style="list-style-type: none"> MR MR MR |
| 6. | First-Aid Hose Reels | | | |
| | <ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter | <ul style="list-style-type: none"> 01 30mm 5m | <ul style="list-style-type: none"> Provided Provided Provided | <ul style="list-style-type: none"> MR MR MR |
| 7. | Automatic fire detection and alarming system | | | |

| | | | | |
|------------|---|-----------|-----------|----|
| | <ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| 8. | MOEFA | NA | NA | NA |
| 9. | Public Address System | NA | NA | NA |
| 10. | Automatic Sprinkler System | | | |
| | <ul style="list-style-type: none"> Basement Ground & Upper Floors Sprinkler above false ceiling | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| 11. | Internal Hydrants | | | |
| | <ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box | 100mm | Provided | MR |
| | | 01 | Provided | MR |
| | | 01 | Provided | MR |
| 12. | Yard Hydrants | | | |
| | <ul style="list-style-type: none"> Total number of hydrants Hose Box | NA | NA | NA |
| | | NA | NA | NA |
| 13. | Pumping Arrangements | | | |
| | <ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/Manual Stopping Pump House Access | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | <ul style="list-style-type: none"> Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump | 450lpm | 450lpm | MR |
| | | 40m | 40m | MR |
| | | Required | Provided | MR |
| | | Required | Provided | MR |
| 14. | Captive Water Storage for fire fighting | | | |
| | <ul style="list-style-type: none"> Underground tank capacity <ul style="list-style-type: none"> Draw-off connection Fire service inlet Access to tank Overhead Tank capacity | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | 10,000ltr | 10,000ltr | MR |
| 15. | Exit Signage. | Required | Provided | MR |
| 16. | Provision of Lifts. | | | |
| | <ul style="list-style-type: none"> Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch Lift Signage | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| 17. | Standby power supply | NA | NA | NA |
| 18. | Refuge Area. | | | |
| | <ul style="list-style-type: none"> Total Area | NA | NA | NA |

N/17

| | | | |
|--|----|----|----|
| Location | NA | NA | NA |
| Fire Control Room | | | |
| • Detector System Panel | NA | NA | NA |
| • Flow Switch Panel | NA | NA | NA |
| • PA System Panel | NA | NA | NA |
| • Battery backup | NA | NA | NA |
| • Building Floor Plans | NA | NA | NA |
| 20. Special Fire Protection System for Protection of special Risks, if any: | NA | NA | NA |

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of the fire prevention and fire safety measures required stipulated in **Director of Education Circular**, the FSC issued vide letter no. **F.6/DFS/MS/School/WZ/2020/310** dated **26.08.2020** is recommended for renewal under rule 37 of the Delhi Fire Service rules 2010.



Signature of the Inspecting Officer
 Name Ajay Kumar Sharma
 Designation ADO(Rohini)

~~Dy. CFO (WZ)~~

~~[Signature]~~
12/10

162
~~ed. 12/10/23~~

~~CFO Kingd~~
13/10/2023

~~Director~~
12/10/23

~~Ajay Kumar~~

FT letter is put up for kind perusal & signature P.S.

~~Director~~
17/10/23

~~[Signature]~~
19/10/23