



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. F.6/DFS/MS/StdM/SZ/2023/ 551

Dated: 15/11/2023

FIRE SAFETY CERTIFICATE

Certified that M/s Thyagraj Sports Complex located at Thyagraj Nagar, New Delhi, comprised of Basement, Ground & two upper floors (Main Block), & Basement floor only (Second Block) owned/occupied by Govt. of NCT of Delhi was issued Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/2021/SZ/175 dated 16/03/2021. The said premises was re-inspected by the officer concerned of this department on 09/11/2023 in the presence of Sh. Sumit Chaudhary, JE (Elect.) and found that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the said building/premises is fit for occupancy class "Assembly Group-D" (Stadium) with effect from 15/11/2023 for a period of **three years** in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS Rules, 2010.

Issued on 15/11/2023 at New Delhi by


(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE

Copy to: -

1. Er. M.L. Meena, Executive Engineer (E), PWD, EMD South East (M-452), Thyagraj Stadium, New Delhi-110003
2. The Administrator, Thyagraj Sports Complex, Thyagraj Nagar, New Delhi-110003

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working conditions at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire fighting system.
4. The owner/occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules, 2010. The form is available on www.dfs.delhigovt.nic.in
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

INSPECTION REPORT				
1.	Name & address of the building	M/s Thyagraj Sports Complex, Thyagraj Nagar, New Delhi-110003		
2.	Type of Occupancy	Assembly Building, Group-D (Stadium)		
3.	Building Comprised of	Block No. 1- Basement, Ground floor & Two upper floors Block No. 2- Basement Only		
4.	Type of Case	Renewal		
5.	Details of previous NOC	F.6/DFS/MS/2021/SZ/175 dated 16/03/2021		
6.	Fire Safety directives/approval letter	F.6/DFS/MS/BP/2007/2218 dated 02/11/2020		
7.	Date of inspection	09/11/2023		
8.	Name of Inspecting Officer	Santosh Kumar, ADO (SJ)		
9.	Name and designation of Officer from building side	Mr. Sumit Choudhary, JE (Elect.)		
10.	Year of Construction	1982		
11.	Applicant letter No.	Outdoor Dairy No. 7624 dated 19/10/2023		
S.No.	Minimum standards on fire prevention and fire safety U/R 33	Requirements/ Existing Fire Protection System	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	16m	Provided	MR
	• Gate width	12m	Provided	MR
	• Width of internal road	6m	Provided	MR
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	GF to 1 st = 7 & 1 st to 2 nd = 6 Nos	GF to 1 st = 7 & 1 st to 2 nd = 6 Nos	MR
	• Basements	Block No. 1 = 7 Block No. 2 = 4	Block No. 1 = 7 Block No. 2 = 4	MR
	b. Width of staircases			
	• Upper floors	1.5m (each)	1.5m (each)	MR
	• Basements	Blk 1 = 1.5m (each) & Blk 2 = 1.10m (each)	Blk 1 = 1.5m (each) & Blk 2 = 1.10m (each)	MR
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	Required	Provided	MR
	d. No of continuous staircase to terrace	NA	NA	NA
	e. Width of Corridor	Required	Provided	MR
	f. Door Size	Required	1.50m	MR
3.	Compartmentation			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	Required	Provided	MR
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4.	Smoke managements System			
	• Basements	30 ACPH	Mech. Ventilation	MR
	• Upper floors	12 ACPH	Mech. Ventilation	MR
5.	Fire Extinguishers			
	• Total numbers	ISI marked	300 Nos	MR
	• Types		ABC & CO ₂	MR
	• ISI marking		Provided	MR
6.	First-Aid Hose Reels			
	• Total numbers on each floor	Hose-reels	BF= 18, GF= 9 Nos FF= 9 & SF= 6 Nos	MR
	• Length of hose reel hose		30m	MR
	• Nozzle diameter		5mm	MR

7.	Automatic fire detection and alarming system			
	• Type of detector	Smoke	Provided	MR
	• Location of Main Panel	Required	Ground Floor	MR
	• Location of Repeater Panel	Required	Fire Control Room	MR
	• Alternate source of power	Required	Provided	MR
	• Hooters' Location	Required	In all areas	MR
8.	MOEFA	Required	Provided	MR
9	Public Address System	Required	Provided	MR
10	Automatic Sprinkler System			
	• Basements	Required	Provided	MR
	• Upper Floors	Required	Provided	MR
	• Sprinkler above false ceiling	NA	NA	NA
11	Internal Hydrants			
	• Size of riser/down-comer	150mm	Provided	MR
	• Number of hydrants per floor	BF=18, GF= 9 Nos FF= 9, SF= 6 Nos	BF= 18, GF= 9 Nos FF= 9 & SF= 6 Nos	MR
	• Hose Box	BF=18, GF= 9 Nos FF= 9, SF= 6 Nos	BF= 18, GF= 9 Nos FF= 9 & SF= 6 Nos	MR
12	Yard Hydrants			
	• Total number of hydrants	28 Nos	Provided	MR
	• Hose Box	28 Nos	Provided	MR
13	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main pump	2280 LPM	Provided	MR
	➤ Head of main pump	70m	Provided	MR
	➤ Number of main pumps	2 Nos	Provided	MR
	➤ Jockey pump out put	180 LPM (02)	Provided	MR
	➤ Jockey pump head	70m	Provided	MR
	➤ Standby Pump out put	2280 LPM	Provided	MR
	➤ Standby Pump Head	70m	Provided	MR
	➤ Auto Starting/Manual stopping	Required	Provided	MR
	➤ Pump House Access	Required	Provided	MR
	• Terrace level			
	➤ Discharge of pump	900 LPM	Provided	MR
	➤ Head of the pump	40m	Provided	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto starting of pump	Required	Provided	MR
14	Captive water Storage for fire fighting			
	• Underground tank capacity	2,00,000 Ltrs	Provided	MR
	➤ Draw of connection	Required	Provided	MR
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	Required	Provided	MR
	• Overhead Tank capacity	10,000 Ltrs	Provided	MR
15	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft	Required	Provided	MR
	➤ Pressurization of lift lobby	Required	Provided	MR
	➤ Communication in lift Car	Required	Provided	MR
	➤ Fireman's Grounding Switch	Required	Provided	MR
	➤ Lift Signage	Required	Provided	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area			
	➤ Total area	NA	NA	NA
	➤ Location	NA	NA	NA

SR

~

19.	Fire control room			
	➤ Detector system panel	Required	Provided	MR
	➤ Flow Switch Panel	Required	Provided	MR
	➤ PA System Panel	Required	Provided	MR
	➤ Battery backup	Required	Provided	MR
	➤ Building Floor Plans	Required	Provided	MR
20.	Special Fire Protection Systems for Protection of special Risks, if any;	NA	NA	NA

The fire protection system provided in the building were checked, tested at random and found functional at the time of inspection. The shortcomings issued by this department vide letter No. F6/DFS/MS/2023/SZ/3067 dated 10/10/2023 found complied.

Keeping in view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the fire safety certificate issued vide letter No. F6/DFS/MS/2021/SZ/175 dated 16/03/2021, renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.

Accordingly, DFA is put up for approval and signature please.

S. Kumar
 09-11-23
 Signature of the Inspecting Officer
 Name: Santosh Kumar
 Designation: ADO (SJ)

~~DO (SD)~~
mesh
 9/11/23

~~CFO~~ *10/11/2023*
~~Director~~ *10/11/23* *K/S*
ADP/S

Sir, F.T. letter is put up for your signature M.
S. Kumar
 13-11-23
~~Director~~ *11/11/23*
K/S