

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI – 110001

No. F.6/DFS/MS/Indl./2023/SZ/ 572

Dated: 30/11/2023

FIRE SAFETY CERTIFICATE

Certified that the Plot No- J-4, Green Park, Extension, New Delhi 110020 comprised of Basement, Stilt, Ground plus Three Upper Floors owned/ occupied by Mr. Joginder Kumar Goyal & Mrs. Punam Goyal have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and verified by the officers concerned of this department on 24/11/2023 in the presence of Mr. Jayshanker (JE/Bldg) MCD and found that the said building / premises is fit for **occupancy class Mercantile Building** with effect from 30 / 11 / 2023 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 30 / 11 / 2023 at New Delhi by


(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE

Copy to:

1. The Executive Engineer (Bldg) HQ, SDMC, 9th Floor Civic Centre, Minto Road, New Delhi 110002. (Ref. Online ID 10103576)



Conditions for the validity of the safety certificate:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
2. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
3. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
4. The basement shall be strictly in accordance with the provision of UBBL- 2016.
5. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
6. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.


INSPECTION REPORT

1	Name & Address of the Building	Plot No- J-4, Green Park, Extension, New Delhi.		
2	Type of Occupancy	Mercantile Building		
3	Building Comprised of	Basement, Stilt, Ground plus Three Upper Floors		
4	Type of Case	New Case		
5	Details of Previous NOC	Nil		
6	Fire Safety Directives Letter No	F6/DFS/MS/BP/2023/249 dated 07/07/2023		
7	Date of Online Inspection	23/11/2023		
8	Name of the Inspecting Officers	DO (South) & ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Jayshanker (JE/Bldg) MCD		
10	Year of construction	2023		
11	Applicant letter No.	Online ID 10103576 dated 21/11/2023		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	UBBL-2016 requirement	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	<ul style="list-style-type: none"> Road width 	09 mtr	24 mtr	MR
	<ul style="list-style-type: none"> Gate width 	06 mtr	06 mtr	MR
	<ul style="list-style-type: none"> Width of internal road 	N/A	N/A	N/A
2	Number, width, type & arrangement of exits			
	a. Number of Staircase			
	Upper floors	02 No's	02 No's	MR
	Basement floor	02 No's	02 No's	MR
	b. Width of Staircase			
	Upper floors	1.50 mtr each	1.50 mtr each	MR
	Basement floor	1.50 mtr each	1.50 mtr each	MR
	c. Protection of exits			
	Fire check door	Required	Provided	MR
	Pressurization	NA	NA	NA
	d. No. of continuous staircase to terrace	Required	Provided	MR
	e. Width of corridor	NA	NA	NA
	f. Door size	1.50 mtr	1.50 m	MR
3	Compartmentation.			
	<ul style="list-style-type: none"> Fire check door. 	Required	Provided	MR
	<ul style="list-style-type: none"> Sealing of electrical shafts. 	Required	Provided	MR
	<ul style="list-style-type: none"> Fire rating of shaft door. 	Required	Provided	MR
	<ul style="list-style-type: none"> Water curtain 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Fire dampers. 	N/A	N/A	N/A
4	Smoke Management system.			
	<ul style="list-style-type: none"> Basement 	12 ACPH	Provided	MR
	<ul style="list-style-type: none"> Upper floors 	12 ACPH	Provided	MR
5	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers 	25 Nos	30 Nos	MR
	<ul style="list-style-type: none"> Types 	ABC / Co2	Provided	MR
	<ul style="list-style-type: none"> ISI Marking 	ISI Marked	Provided	MR
6	First Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor. 	02 at each floor	Provided	MR
	<ul style="list-style-type: none"> Length of hose-reel hose. 	30 m	Provided	MR
	<ul style="list-style-type: none"> Nozzle Diameter 	5 mm	Provided	MR
7	Automatic Fire Detection & Alarming System.			
	<ul style="list-style-type: none"> Type of detectors 	N/A	N/A	N/A
		N/A	N/A	N/A

	<ul style="list-style-type: none"> Location of Main Panel Location of Repeater Panel Alternate source of power Hooter's location 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
8.	MOEFA (Including Talk Back)	Required	Provided	MR
9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement 	Required	Provided	MR
	<ul style="list-style-type: none"> Stilt floor 	Required	Provided	MR
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	N/A	N/A	N/A
11.	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser / Down-comer 	Required	Provided	MR
	<ul style="list-style-type: none"> Number of Hydrant per floor 	Required	Provided	MR
	<ul style="list-style-type: none"> Hose box. 	Required	Provided	MR
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Hose box. 	N/A	N/A	N/A
13.	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main pump. Head of main pump. Number of main pumps. Jockey Pump output. Jockey Pump head. Standby Pump output. Standby Pump head. Auto Starting / Manual Stopping. Pump House Access Terrace Level <ul style="list-style-type: none"> Discharge of pump. Head of pump. Power supply. Auto starting of pump. 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		900 LPM	450 LPM	NMR
		40 m	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14.	Captive water storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity. <ul style="list-style-type: none"> Draw-off connection. Fire Service Inlet. Access to tank. Overhead tank capacity. 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		30,000 Ltrs	30,000 ltrs	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. 	Required	Provided	MR
	<ul style="list-style-type: none"> Pressurization of lift lobby. 	Required	Provided	MR
	<ul style="list-style-type: none"> Communication in lift car. 	Required	Provided	MR
	<ul style="list-style-type: none"> Fireman's switch. 	Required	Provided	MR
	<ul style="list-style-type: none"> Lift signage. 	Required	Provided	MR
17.	Standby Power Supply	Required	Provided (DG set)	MR
18.	Refuge Area			
	<ul style="list-style-type: none"> Total area 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Location 	N/A	N/A	N/A
19.	Fire Control Room.			
	<ul style="list-style-type: none"> Detector System Panel. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Flow Switch Panel. 	N/A	N/A	N/A

	<ul style="list-style-type: none"> PA system Panel. Battery backup Building floor plan 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20.	Special Fire Protection System for the Protection of special Risk, if any.	Required	Provided	MR
<p>The fire protection system provided in the building were randomly checked and found functional at the time of inspection.</p> <p>Further, the party has complied all the observation / Shortcoming already issued & communicated by this department vide letter of even no 221 dated 10/11/2023.</p> <p>Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010</p> <p>Accordingly, DFA is put up for approval and signature please.</p> <div style="display: flex; justify-content: space-between;"> <div style="width: 45%;"> <p></p> <p>Signature of the Inspection Officer Name: Sh. Manoj Kumar Sharma Design: DO (South)</p> </div> <div style="width: 45%;"> <p></p> <p>Signature of the Inspecting Officer Name: Sh. Rajesh Kumar Design: ADO (BCP)</p> </div> </div>				

CFO (HQ)


24/11/2023


Director


20/11/23

Apurva

As approved, F-1. letter is put up for your signature pl

1/14
29/11/23

Director 
24/11/23

HSL