

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001**

No. F.6/DFS/MS/Hospital/2023/SZ/578

Dated: 05/12/2023

FIRE SAFETY CERTIFICATE

Certified that the **Cloudnine Hospital** located at Plot No A-18, Kailash Colony, New Delhi 110048 comprised of Basement, Stilt, Upper Ground plus Three Upper Floors owned/occupied by **Kids Clinic India Ltd** have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by officer concerned of this department on 29/11/2023 in presence of Mr. Naresh Dhas and that the building is fit for occupancy class **"Institutional building" Group-C (Hospital)** with effect from 05/12/2023 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued 05/12/2023 at New Delhi by


(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE

Copy to: -

1. M/s Cloudnine Hospital located at Plot No A-18, Kailash Colony, New Delhi 110048.
2. The Executive Engineer (Bldg)-1, Building Department, Green Park, New Delhi 110016

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire fighting system.
4. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
5. The basement shall be used as per the provisions of UBBL-2016 /NBC Part- IV.
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL- 2016), if any.
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry.

N/9

INSPECTION REPORT

1	Name & Address of the Building	Cloudnine Hospital, (Kids Clinic India Ltd) at Plot No A-18, Kailash Colony, New Delhi 110048		
2	Type of Occupancy	Institutional building, "Group-C" (Hospital)		
3	Building Comprised of	Basement, Stilt, Upper Ground + 03 upper floors		
4	Type of Case	New Case		
5	Details of Previous NOC	Nil		
6	Fire Safety Directives Letter No	F6/DFS/MS/2023/BP/675 dated 10.04.2023		
7	Date of Inspection	29/11/2023		
8	Name of the Inspecting Officers	DO (South) & ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Naresh Dhas		
10	Year of construction	2023		
11	Applicant letter No.	Outdoor diary no 6655 dated 27/09/2023		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	requirements	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	• Road width	9 mtr	30.48 mtr	MR
	• Gate width	06 mtr	06 mtr	MR
	• Width of internal road	-NA-	NA	-NA-
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors.	03 Nos	Provided	MR
	➤ Basement floor.	02 Nos	Provided	MR
	b) Width of Staircase			
	➤ Upper floors	2 mtr & 1.50mtr	2 mtr & 2 x 1.50mtr	MR
	➤ Basement floor	2 mtr & 1.50mtr	2 mtr & 1.50mtr	MR
	c) Protection of exits			
	➤ Fire check door	Required	Provided	MR
	➤ Pressurization	-NA-	-NA-	-NA-
	d) No. of continuous staircase to terrace	Required	Provided	MR
	e) Width of corridor	2.4 mtr	Provided	MR
	f) Door size	1.25m & 2m	1.25 m & 2m	MR
3	Compartmentation.			
	• Fire check door.	Required	Provided	MR
	• Sealing of electrical shafts.	Required	Provided	MR
	• Fire rating of shaft door.	Required	Provided	MR
	• Water curtain	-NA-	-NA-	-NA-
	• Fire dampers.	-NA-	-NA-	-NA-
4	Smoke Management system.			
	• Basement	12 ACPH	Exhaust fan Provided	MR
	• Upper floors	12 ACPH	Exhaust fan Provided	MR
5	Fire Extinguishers.			
	• Total numbers	Required	55 Nos	MR
	• Types	ISI marked	ABC & Co2	MR
	• ISI Marking	Required	Provided	MR
6	First Aid Hose Reels.			
	• Total numbers on each floor.	02 Nos at each	Provided	MR
	• Length of hose-reel hose.	30m	Provided	MR
	• Nozzle Diameter	5mm	Provided	MR
7	Automatic fire detection & alarming system.			
	• Type of detectors	Required	Smoke / Heat	MR
	• Location of Main Panel	Required	Ground floor	MR

A

h

	<ul style="list-style-type: none"> Location of Repeater Panel Alternate source of power Hooter's location 	-NA-	-NA-	-NA-
		Required	Provided	MR
		Required	All Areas	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	-NA-	-NA-	-NA-
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement Upper floors Sprinkler above false ceiling 	Required	Provided	MR
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
11.	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser/Down-comer Number of Hydrant per floor Hose box. 	100 mm	Provided	MR
		02 Nos	Provided	MR
		02 Nos	Provided	MR
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. Hose box. 	02 Nos	Provided	MR
		02 Nos	Provided	MR
13.	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main pump. Head of main pump. Number of main pumps. Jockey Pump output. Jockey Pump head. Standby Pump output. Standby Pump head. Auto Starting/Manual Stopping. Pump house access. Terrace Level <ul style="list-style-type: none"> Discharge of pump. Head of pump. Power supply. Auto starting of pump. 			
		1620 LPM	Provided	MR
		70 mtr	Provided	MR
		01 No	Provided	MR
		180 LPM	Provided	MR
		70 mtr	Provided	MR
		1620 LPM	Provided	MR
		70 mtr	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
14.	Captive water storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity. <ul style="list-style-type: none"> Draw-off connection. Fire Service Inlet. Access to tank. Overhead tank capacity. 	1,50,000 Ltrs	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		10,000 Ltrs	Provided	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. Pressurization of lift lobby. Communication in lift car. Fireman's switch. Lift signage. 	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Required	MR
17.	Standby Power Supply	Required	Provided (DG Set)	MR
18.	Refuge Area			
	<ul style="list-style-type: none"> Total area Location 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
19.	Fire Control Room.			
	<ul style="list-style-type: none"> Detector system panel. Flow switch panel. PA system panel. 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-

M/11


	<ul style="list-style-type: none"> Battery backup. Building floor plan. 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
20.	Special Fire Protection System for the Protection of special Risk, if any.	Required	LT, HT & Transformers provided with Co2 flooding	MR


The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Further, the party has complied all the observation / Shortcoming already issued & communicated by this department vide letter of even no 1929 dated 06/09/2023.

Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010


Accordingly DFA is put up for approval and signature please.


 Signature of the Inspection Officer
 Name: Sh. Manoj Sharma
 Design: DO (South)


 Signature of the Inspecting Officer
 Name: Sh. Rajesh Kumar
 Design: ADO (BCP)


CFO (HQ)


 1/12/2023

Director 
 4/12/23

AND/OLD

As approved, F.T. letter is put up for
 your signature pl


 1/12/23

Director 
 5/12/23