

C-53

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110 001.

No.F.6/DFS/MS/School/2023/SZ/ 870

Dated: 06/12/2023

FIRE SAFETY CERTIFICATE

Certified that the building of **Kendriya Vidyalaya, Vikas Puri, Hastal Village, Uttam Nagar, New Delhi-110059** comprised of ground floor plus three upper floors, owned/occupied by **Kendriya Vidyalaya** was issued FSC by this department vide letter No. **F6/DFS/MS/School/2020/SZ/346** dated 14/09/2020. The School building was re-inspected by the officer concerned of this department on 04/12/2023 in the presence of Smt. Poonam Jain (Principal) and found that the school building have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/premises is fit for occupancy class "Educational" w.e.f. the date of issue of this certificate for a period of **three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on.....06/12/2023..... at New Delhi.

(ATULGARG)
DIRECTOR
DELHI FIRE SERVICE

Copy to:-

1. The Principal,
Kendriya Vidyalaya, Vikas Puri, Hastal Village,
Uttam Nagar, New Delhi-110059
2. The Dy. Commissioner K.V.S,
Delhi Region, JNU Campus,
New Mehrauli Road, New Delhi-110067.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

N/32

INSPECTION REPORT

1. Name & address of the building : Kendriya Vidyalaya, Vikas Puri, Hastal Village, Uttam Nagar, New Delhi-110059.
2. Building comprised of : G+3 Upper floors.
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC : F6/DFS/MS/School/2020/SZ/346 dated 14/09/2020
6. Fire Safety directives letter No : N/A
7. Date of inspection : 04/12/2023
8. Name of Inspecting Officer : A.D.O. R.K.Yadav
9. Name and designation of officers
From the building side : Smt. Poonam Jain (Principal)
10. Year of Construction : 1988
11. Applicant's letter No. : 1451/KVVP/2023-24/224-226 dated 13/11/2023

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/ Dt. of edu. Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	Accessible 4.5 m N/A	06 m 04, 4.5 & 4.1 m N/A	M/R M/R N/A
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basement 	04 No. N/A	04 No's N/A	M/R N/A
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basements 	1.50 m N/A	2.0, 1.95, 1.49 & 1.48m N/A	M/R, being old case N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	Required	Provided	M/R
	e. Width of Corridor	1.50 m	1.77 m	M/R
	f. Door Size	1.0 m	1.13 m X 2 (few single door)	M/R (being old case)
3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
4.	Smoke Management System			
	<ul style="list-style-type: none"> • Basements 	N/A	N/A	No Basement
	<ul style="list-style-type: none"> • Upper floors 	Required	Natural ventilation	M/R
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	48 no's ABC/CO2 type ISI marked	Provided Provided Provided	M/R M/R M/R
6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> • Total numbers on each floor • Length of hose reel hose • Nozzle diameter 	Four 30 m 5 mm	Provided Provided Provided	M/R M/R M/R

fs h

Automatic fire detection and alarming system				
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
	MOEFA	N/A	N/A	N/A
	Public Address System	N/A	N/A	N/A
0.	Automatic Sprinkler System			
	• Basement	N/A	N/A	N/A
	• Ground Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
1.	Internal Hydrants			
	• Size of riser/down-comer	N/A	N/A	M/R
	• Number of hydrants per floor	N/A	N/A	M/R
	• Hose Box	N/A	N/A	M/R
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	• Ground Level			
	> Discharge of main Pump	N/A	N/A	N/A
	> Head of Main pump	N/A	N/A	N/A
	> Number of main pumps	N/A	N/A	N/A
	> Jockey Pump out put	N/A	N/A	N/A
	> Jockey pump head	N/A	N/A	N/A
	> Standby Pump out put	N/A	N/A	N/A
	> Standby Pump Head	N/A	N/A	N/A
	> Auto Starting/Manual Stopping	N/A	N/A	N/A
	• Terrace level			
	> Pump House Access			
	> Discharge of pump	450 LPM	Provided	M/R
	> Head of the pump	30 m	Provided	M/R
	> Power Supply	Required	Provided	M/R
	> Auto Starting of pump	Required	Provided	M/R
14.	Captive Water Storage for fire fighting			
	• Underground tank capacity	N/A	N/A	N/A
	> Draw-off connection	N/A	N/A	N/A
	> Fire service inlet	N/A	N/A	N/A
	> Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 ltrs	Provided	M/R
		Required	Provided	M/R
15.	Exit Signage.			
16.	Provision of Lifts.			(No Lift)
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17.	Standby power supply	N/A	N/A	N/A
18.	Refuge Area.			
	> Total Area	N/A	N/A	N/A
	> Location	N/A	N/A	N/A

W

N

Fire Control Room			
<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Battery backup • Building Floor Plans 	N/A	N/A	N/A
	N/A	N/A	N/A
	N/A	N/A	N/A
	N/A	N/A	N/A
	N/A	N/A	N/A
Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection. The shortcomings issued vide letter No. F6/DFS/MS/School/2023/SZ/385 dated 06/09/2023 has been complied.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter number F6/DFS/MS/School/2020/SZ/346 dated 14/09/2020 renewal under Rule 37 of the Delhi Fire Service Rules 2010 is recommended.

R. K. Yadav
 Signature of Inspecting Officer

Name:- R.K. Yadav
 Designation:- Asstt. Divisional Officer

D.O. (South West)

Shy
 5/12/23

CGO (S2)

Umesh
 6/12/2023

Director

[Signature]
 6/12/23

~~*[Signature]*~~
 R. K. Yadav

M. S. Gell