



No. F6/DFS/MS/WZ/2023/CNG/ 586

Dated:- 07/12/2023

FIRE SAFETY CERTIFICATE

Certified that the CNG Dispensing Station Located at Lok Nayak Puram, Site No. 02, Bakkarwala, New Delhi-110041, comprised of single story building, owned / occupied by Indraprastha Gas Limited, was issued Fire Safety Certificate by this department Vide Letter No. F6/DFS/MS/CNG/2021/26 Dated 14/01/2021. The said premise was re-inspected by the officer concerned of this department on 23/11/2023 in the presence of Sh. Chintvan Vyas, Dy. Manager, F&S, IGL and found that the premises/building have deemed complied with the fire prevention and fire safety requirements in accordance with the Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises/building is fit for occupancy class "Hazardous Building" Group - J with effect from 07/12/2023 for a period of **three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010, printed below.

Issued on 07/12/2023 at New Delhi by.

(Atul Garg)
Director

Tel. No. 011-23414000

Copy to: -

1. Sh. Ajay Khatri, GM (Fire & Safety), IGL Bhawan, Plot no. 4, Community Centre, Sector- 9, R.K. Puram, New Delhi-110022.

Conditions for the validity of Fire Safety Certificate:-

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire fighting system.
4. The owner /occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of authorized construction or alteration (Clause of 1.4.3 of UBBL-2016), if any.
6. The owner / occupier shall apply for renewal of this Fire Safety Certificate to the Director in 'Form J' (sub Rule (1) of Rule 37) along with copy of the certificate, six months prior to its expiry.

INSPECTION REPORT				
1	Name & Address of the Building	CNG Dispensing Station at Lok Nayak Puram, Site No.02, Bakkarwala, New Delhi-110041.		
2	Type of Occupancy	Hazardous "Group- J"		
3	Type of Case	Renewal		
4	Details of Previous NOC	F6/DFS/MS/CNG/2021/26 dated 14/01/2021		
5	Fire Safety Directives Letter No	N/A		
6	Date of Inspection	23/11/2023		
7	Name of the Inspecting Officers	Aman Kumar Lathar, ADO (JWP)		
8	Name & Designation of Officers from the building side	Sh. Chintvan Vyas, Dy. Manager, F&S, IGL		
9	Year of construction	2013		
10	Applicant letter No.	IGL/F&S/2023/15/92/1 dated 26/10/2023		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	NFPA/CCOE/OISD etc. requirements	Provided at Site	Remarks NR/NMR
1	Access to Building.			
	<ul style="list-style-type: none"> Road width 	06 m	Provided	MR
	<ul style="list-style-type: none"> Gate width 	-N/A-	Direct accessible from road	-N/A-
	<ul style="list-style-type: none"> Width of internal road 	-N/A-	-N/A-	-N/A-
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	<ul style="list-style-type: none"> Upper floors. 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Basement floor. 	-N/A-	-N/A-	-N/A-
	b) Width of Staircase			
	<ul style="list-style-type: none"> Upper floors 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Basement floor 	-N/A-	-N/A-	-N/A-
	c) Protection of exits			
	<ul style="list-style-type: none"> Fire check door 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Pressurization 	-N/A-	-N/A-	-N/A-
	d) No. of continuous staircase to terrace	-N/A-	-N/A-	-N/A-
	e) Width of corridor	-N/A-	-N/A-	-N/A-
	f) Door size	1.0 m	Provided	MR
3	Compartmentation.			
	<ul style="list-style-type: none"> Fire check door. 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Sealing of electrical shafts. 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Fire rating of shaft door. 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Water curtain 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Fire dampers. 	-N/A-	-N/A-	-N/A-
4	Smoke Management system.			
	<ul style="list-style-type: none"> Basement 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Upper floors 	-N/A-	-N/A-	-N/A-
5	Fire Extinguishers.			
	<ul style="list-style-type: none"> Total numbers 	17 nos.	Provided	MR
	<ul style="list-style-type: none"> Types 	DCP & CO ₂	, DCP 75 kg trolley-04, DCP 10kg - 10 & CO ₂ 4.5 kg -03	MR
	<ul style="list-style-type: none"> ISI Marking 	ISI marked	Provided	MR

6.	First Aid Hose Reels.			
	• Total numbers on each floor	-N/A-	-N/A-	-N/A-
	• Length of hose-reel hose.	-N/A-	-N/A-	-N/A-
	• Nozzle Diameter	-N/A-	-N/A-	-N/A-
7	Automatic fire detection & alarming system.			
	• Gas and flame detectors in compressor packages area	Required	Provided	MR
	• Location of Main Panel	Required	Provided	MR
	• Location of Repeater Panel	-N/A-	-N/A-	-N/A-
	• Alternate source of power	Required	Provided	MR
	• Hooter's location	Required	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	-N/A-	-N/A-	-N/A-
10.	Automatic Sprinkler System			
	• Basement.	-N/A-	-N/A-	-N/A-
	• Upper floors	-N/A-	-N/A-	-N/A-
	• Sprinkler above false ceiling	-NA-	-NA-	-NA-
11.	Internal Hydrants.			
	• Size of Riser / Down-comer	-N/A-	-N/A-	-N/A-
	• Number of Hydrant per floor	-N/A-	-N/A-	-N/A-
	• Hose box.	-N/A-	-N/A-	-N/A-
12.	Yard Hydrants.			
	• Total number of hydrants.	-N/A-	-N/A-	-N/A-
	• Hose box.	-N/A-	-N/A-	-N/A-
13.	Pumping arrangements.			
	• Ground Level			
	Discharge of main pump.	-N/A-	-N/A-	-N/A-
	➤ Head of main pump.	-N/A-	-N/A-	-N/A-
	➤ Number of main pumps.	-N/A-	-N/A-	-N/A-
	➤ Jockey Pump output.	-N/A-	-N/A-	-N/A-
	➤ Jockey Pump head.	-N/A-	-N/A-	-N/A-
	➤ Standby Pump output.	-N/A-	-N/A-	-N/A-
	➤ Standby Pump head.	-N/A-	-N/A-	-N/A-
	➤ Auto Starting/Manual stopping.	-N/A-	-N/A-	-N/A-
	➤ Pump house access.	-N/A-	-N/A-	-N/A-
	• Terrace Level			
	➤ Discharge of pump.	-N/A-	-N/A-	-N/A-
	➤ Head of pump.	-N/A-	-N/A-	-N/A-
	➤ Power supply.	-N/A-	-N/A-	-N/A-
	➤ Auto starting of pump.	-N/A-	-N/A-	-N/A-
14.	Captive water storage for firefighting.			
	• Underground tank capacity.	-N/A-	-N/A-	-N/A-
	➤ Draw-off connection.	-N/A-	-N/A-	-N/A-
	➤ Fire Service Inlet.	-N/A-	-N/A-	-N/A-
	➤ Access to tank.	-N/A-	-N/A-	-N/A-
	• Overhead tank capacity.	-N/A-	-N/A-	-N/A-
15.	Exit Signages	Required	Provided	MR
16.	Provision of Lifts.			
	• Pressurization of lift shaft.	-N/A-	-N/A-	-N/A-
	• Pressurization of lift lobby.	-N/A-	-N/A-	-N/A-

	<ul style="list-style-type: none"> Communication in lift car. Fireman's switch. Lift signage. 	-N/A-	-N/A-	-N/A-
17	Standby Power Supply	-N/A-	Provided (DG Set)	-N/A-
18.	Refuge Area			
	<ul style="list-style-type: none"> Total area Location 	-N/A-	-N/A-	-N/A-
19.	Fire Control Room.			
	<ul style="list-style-type: none"> Detector System Panel. Flow Switch Panel. PA system Panel. Battery backup Building floor plan 	-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		N/A-	N/A-	N/A-
		-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
20.	Special Fire Protection System for the Protection of special Risk, if any.	CO ₂ flooding system in compressor, DCP flooding system for roof mounted cascades, Advance fire water mist cum foam trolley & Two hand held explosive meter	Provided	MR

The fire protection systems provided in the building were checked and found functional at the time of inspection.

In View of the deemed compliance of the minimum standards of fire prevention and fire safety requirements under the rules, renewal of FSC issued vide letter no. F6/DFS/MS/CNG/2021/26 dated 14/01/2021 is recommended under the rule 37 of the Delhi Fire Service rule, 2010 under the DFS Act 2009.

Accordingly DFA is put up for approval and signature please.

Aman Kumar Lathar
20/11/23
Aman Kumar Lathar
ADO (JWP)

DeFO (w2)

dy
01/12/2023

c/o
1/12/2023

Director
11/12/23

Handwritten signature

Sir, F.F. letter is added in your signature/M.

Aman Kumar Lathar
08/12/23
ADO (JWP)

64
08/12/2023

Director
Handwritten signature