



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. F.6/DFS/MS/SZ/2023/ 621

Dated: 27/12/2023

FIRE SAFETY CERTIFICATE

Certified that the **Airport Services Building near Terminal-3** at IGI Airport Complex, New Delhi-110037, comprised of Ground & Four Upper Floors, owned/occupied by Delhi International Airport Limited was issued Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/SZ/2020/518 dated 14/12/2020. The said premise was re-inspected by the officers concerned of this department on 07/12/2023 in the presence of Sh. Chander Pal Kundu & Sh. Hrishikeshen and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the said building/premises is fit for occupancy class "**Group-E Business Building**" with effect from 27/12/2023 for a period of **three years** in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 27/12/2023 at New Delhi by

(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE

Copy to: -

1. Sh. Chander Pal Kundu (Head Fire Prevention & Safety), Delhi International Airport Limited, New Udaan Bhawan, Opp. Terminal-3, IGI Airport, New Delhi-110037
2. The CEO, Delhi International Airport Limited, New Udaan Bhawan, Opp. Terminal-3, IGI Airport, New Delhi-110037

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working conditions at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire fighting system.
4. Any deviation with regard to construction, ventilation, occupancy, electric installation etc, may be got verified from concerned authorities.
5. The owner/occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules, 2010. The form is available on www.dfs.delhigovt.nic.in
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'P' (sub-rule (1) of rule 37) along with a copy of this Certificate, six months prior to its

INSPECTION REPORT				
1.	Name & address of the building	Airport Services Building near Terminal-3, IGI Airport Complex, New Delhi-110037		
2.	Type of Occupancy	Business (Administrative Office)		
3.	Building Comprised of	Ground + 04 upper floors.		
4.	Type of Case	Renewal		
5.	Details of previous NOC	F.6/DFS/MS/SZ/2020/518 dated 14/12/2020		
6.	Fire Safety directives Letter	F.6/DFS/MS/2009/1729 dated 11/06/2009		
7.	Date of inspection	07/11/2023		
8.	Name of Inspecting Officer	DO (SD) Manoj Kumar Sharma & ADO (SJ) Santosh Kumar		
9.	Name and designation of Officer from building side	Sh. Chander Pal Kundu & Sh. Hrishikeshan		
10.	Year of Construction	2010		
11.	Applicant letter No.	Email dated 16 th Jun, 2023		
S. No	Minimum standards on fire prevention and fire safety U/R 33	Requirement/ Existing Fire Protection System	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	9m	Provided	MR
	• Gate width	5m	Provided	MR
	• Width of internal road	6m	Provided	MR
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	02 Nos	02 Nos	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper floors	1.5m (each)	1.5m (each)	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	Required	Provided	MR
	d. No of continuous staircase to terrace	02 Nos	Provided	MR
	e. Width of Corridor	NA	NA	NA
	f. Door Size	1m	Provided	MR
3.	Compartmentation			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	1 Hr.	Provided	MR
	• Water Curtain	NA	NA	NA
	• Fire Dampers	Required	Provided	MR
4.	Smoke managements System			
	• Basements	NA	NA	NA
	• Upper floors	12 ACPH	Provided (Automatic smoke extraction system integrated with Fire Alarm system)	MR
5.	Fire Extinguishers			
	• Total numbers	20 Nos	105 Nos	MR
	• Types	W.CO ₂ / CO ₂	CO ₂ & W.CO ₂	MR
	• ISI marking	ISI marked	Provided	MR
6.	First-Aid Hose Reels			
	• Total numbers on each floor	02 Nos	02 Nos	MR
	• Length of hose reel hose	30m	30m	MR
	• Nozzle diameter	6mm	6mm	MR

7.	Automatic fire detection and alarming system			
	• Type of detector	Required	Laser, Smoke & Heat	MR
	• Location of Main Panel	Ground floor	Provided	MR
	• Location of Repeater Panel	Required	FCC	MR
	• Alternate source of power	Required	Provided	MR
	• Hooters' Location	Required	All corridors, Exit gate	MR
8.	MOEFA	Required	Provided	MR
9	Public Address System	Required	Provided	MR
10	Automatic Sprinkler System			
	• Basements	NA	NA	NA
	• Upper Floors	Required	Provided in all areas	MR
	• Sprinkler above false ceiling	Required	Provided in all areas	MR
11	Internal Hydrants			
	• Size of riser/down-comer	100 mm	Provided	MR
	• Number of hydrants per floor	02 Nos.	02 Nos	MR
	• Hose Box	02 Nos.	02 Nos	MR
12	Yard Hydrants			
	• Total number of hydrants	06 Nos	Provided	MR
	• Hose Box	06 Nos	Provided	MR
13	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main pump	2280 LPM (each)	2280 LPM (each)	MR
	➤ Head of main pump	70m (each)	70m (each)	MR
	➤ Number of main pumps	2 Nos	2 Nos	MR
	➤ Jockey pump out put	280 LPM (each)	280 LPM (each)	MR
	➤ Jockey pump head	70m (each)	70m (each)	MR
	➤ Standby Pump out put	2280 LPM	2280 LPM	MR
	➤ Standby Pump Head	70m	70m	MR
	➤ Auto Starting/Manual stopping	Required	Provided	MR
	➤ Pump House Access	Required	Provided	MR
	• Terrace level			
	➤ Discharge of pump	NA	NA	NA
	➤ Head of the pump	NA	NA	NA
	➤ Power supply	NA	NA	NA
	➤ Auto starting of pump	NA	NA	NA
14	Captive water Storage for fire fighting			
	• Underground tank capacity	150,000 Ltrs	Provided	MR
	➤ Draw of connection	Required	Provided	MR
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	Required	Provided	MR
	• Overhead Tank capacity	NA	NA	NA
15	Exit Signage	Required	Provided (UPS/DG Set)	MR
16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft	Required	Provided	MR
	➤ Pressurization of lift lobby	Required	Provided	MR
	➤ Communication in lift Car	Required	Provided	MR
	➤ Fireman's Grounding Switch	Required	Provided	MR
	➤ Lift Signage	Required	Provided	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area			
	➤ Total area	NA	NA	NA
	➤ Location	NA	NA	NA

19.	Fire control room			
	➤ Detector system panel	Required	Provided	MR
	➤ Flow Switch Panel	Required	Provided	MR
	➤ PA System Panel	Required	Provided	MR
	➤ Battery backup	Required	Provided	MR
	➤ Building Floor Plans	Required	Provided	MR
20.	Special Fire Protection Systems for Protection of special Risks, if any;	Gas suppression system (NOVEC 1230 in all server panels)		MR

The Fire protection systems provided in the building/premises were checked, tested at random and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the No Objection Certificate issued vide letter No. F.6/DFS/MS/SZ/2020/518 dated 14/12/2020, renewal under rule 37 of Delhi Fire Service Rules 2010 is recommended.

Accordingly, DFA is put up for approval and signature please.

msk

Signature of the Inspecting Officer
Name: Manoj Kumar Sharma
Designation: DO (SD)

Sharma
07.12.23

Signature of the Inspecting Officer
Name: Santosh Kumar
Designation: ADO (SJ)

CFO (HO)

11/12/2023

Action on PPs is received after 6 months.

Director

Pls ans be given of copy

ADO (SJ)

msk
13/12/23

ADO (SJ)

Sir, F.T letter is put up for your signature pl.

Director

Sharma
13/12/23