

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
NEW DELHI-110001**

No. F.6/DFS/MS/Hospital/2023/SZ/ 624

Dated: 29./12./2023

**FIRE SAFETY CERTIFICATE**

Certified that the **Dr. B.R Sur Homeopathic Medical Collage, Hospital & Research Centre** Situated at Nanakpura, Moti Bagh, New Delhi 110021 comprised of Ground plus three upper floors was issued Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/Hospital/2020/SZ/451 dated 03-11-2020. The Hospital was re-inspected by officers concerned of this department on 22/12/2023 in the presence of Mr. Yogesh Kumar and observed that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and that the building is fit for occupancy **class Group-C Institutional Building (Hospital)** with effect from 29/12/2023 for period of **Three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued 29/12/2023 at New Delhi by

  
**(ATUL GARG)  
DIRECTOR  
Delhi Fire Service**

Copy to: -

1. Mr. Neeraj Gupta (Principal/HOD) Dr. B.R Sur Homeopathic Medical Collage, Hospital & Research Centre Situated at Nanakpura, Moti Bagh, New Delhi 110021

**Conditions for the validity of Fire Safety Certificate:**

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire fighting system.
4. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL- 2016), if any.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry.



M/BS

**INSPECTION REPORT**

1	Name & Address of the Building	Dr. B.R Sur Homeopathic Medical Collage, Hospital & Research Centre Situated at Nanakpura, Moti Bagh, New Delhi 110021		
2	Type of Occupancy	Institutional building, "Group-C" (Hospital)		
3	Building Comprised of	Ground + 03 upper floors.		
4	Type of Case	Renewal		
5	Details of Previous NOC	F.6/DFS/MS/Hospital/2020/SZ/451 dated 03-11-2020		
6	Fire Safety Directives Letter No	Nil		
7	Date of Inspection	22/12/2023		
8	Name of the Inspecting Officers	DO (South) & ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Yogesh Kumar		
10	Year of construction	1979		
11	Applicant letter No.	Email dated 29/11/2023		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	Old NOC requirements	Provided at Site	Remarks MR/NMR
1	<b>Access to Building.</b>			
	• Road width	Accessible	9 mtr	MR
	• Gate width	5 mtr	5 mtr	MR
	• Width of internal road	-NA-	-NA-	-NA-
2	<b>Number, width, type &amp; arrangement of exits.</b>			
	<b>a) Number of Staircase</b>			
	➤ Upper floors.	02 Nos	Provided	MR
	➤ Basement floor.	-NA-	-NA-	-NA-
	<b>b) Width of Staircase</b>			
	➤ Upper floors	1.30 mtr (each)	2 mtr & 1.3 mtr	MR
	➤ Basement floor	-NA-	-NA-	-NA-
	<b>c) Protection of exits</b>			
	➤ Fire check door	-NA-	-NA-	-NA-
	➤ Pressurization	-NA-	-NA-	-NA-
	<b>d) No. of continuous staircase to terrace</b>	Required	Provided	MR
	<b>e) Width of corridor</b>	-NA-	-NA-	-NA-
	<b>f) Door size</b>	1 mtr	1 mtr & 1.50 mtr	MR
3	<b>Compartmentation.</b>			
	• Fire check door.	-NA-	-NA-	-NA-
	• Sealing of electrical shafts.	Required	Provided	MR
	• Fire rating of shaft door.	-NA-	-NA-	-NA-
	• Water curtain	-NA-	-NA-	-NA-
	• Fire dampers.	-NA-	-NA-	-NA-
4.	<b>Smoke Management system.</b>			
	• Basement	30 ACPH	-NA-	-NA-
	• Upper floors	12 ACPH	Natural ventilation	MR
5.	<b>Fire Extinguishers.</b>			
	• Total numbers	Required	36 Nos	MR
	• Types	ISI marked	ABC & Co2	MR
	• ISI Marking		Provided	MR
6.	<b>First Aid Hose Reels.</b>			
	• Total numbers on each floor.	02 Nos at each	Provided	MR
	• Length of hose-reel hose.	30m	Provided	MR
	• Nozzle Diameter	5mm	Provided	MR
7	<b>Automatic fire detection &amp; alarming system.</b>			
	• Type of detectors	Smoke & Heat	Provided	MR



R







N/39

	<ul style="list-style-type: none"> <li>Location of Main Panel</li> <li>Location of Repeater Panel</li> <li>Alternate source of power</li> <li>Hooter's location</li> </ul>	Required -NA-	Ground floor -NA-	MR -NA-
		Required	Provided	MR
		Required	All Areas	MR
8.	<b>MOEFA</b>	Required	Provided	MR
9.	<b>Public Address System</b>	Required	Provided	MR
10.	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>Basement</li> <li>Upper floors (except EE area)</li> <li>Sprinkler above false ceiling</li> </ul>	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
11.	<b>Internal Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Size of Riser/Down-comer</li> <li>Number of Hydrant per floor</li> <li>Hose box.</li> </ul>	150 mm	Provided	MR
		02 Nos	Provided	MR
		02 Nos	Provided	MR
12.	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants.</li> <li>Hose box.</li> </ul>	-NA-	04 Nos	-NA-
		-NA-	04 Nos	-NA-
13.	<b>Pumping arrangements.</b>			
	<ul style="list-style-type: none"> <li><b>Ground Level</b> <ul style="list-style-type: none"> <li>Discharge of main pump.</li> <li>Head of main pump.</li> <li>Number of main pumps.</li> <li>Jockey Pump output.</li> <li>Jockey Pump head.</li> <li>Standby Pump output.</li> <li>Standby Pump head.</li> <li>Auto Starting/Manual Stopping.</li> <li>Pump house access.</li> </ul> </li> </ul>	1620 LPM	Provided	MR
		60 mtr	Provided	MR
		01 Nos	Provided	MR
		180 LPM	Provided	MR
		60 mtr	Provided	MR
		1620 LPM	Provided	MR
		60 mtr	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
	<ul style="list-style-type: none"> <li><b>Terrace Level</b> <ul style="list-style-type: none"> <li>Discharge of pump.</li> <li>Head of pump.</li> <li>Power supply.</li> <li>Auto starting of pump.</li> </ul> </li> </ul>	-NA-	450 LPM & 180 LPM	-NA-
		-NA-	Provided	-NA-
		-NA-	Provided	-NA-
		-NA-	Provided	-NA-
14.	<b>Captive water storage for fire fighting.</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity.               <ul style="list-style-type: none"> <li>Draw-off connection.</li> <li>Fire Service Inlet.</li> <li>Access to tank.</li> </ul> </li> <li>Overhead tank capacity.</li> </ul>	50,000 Ltr	1,00,000 ltrs	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		10,000 Ltr	Provided	MR
15.	<b>Exit Signage.</b>	Required	Provided	MR
16.	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>Pressurization of lift shaft.</li> <li>Pressurization of lift lobby.</li> <li>Communication in lift car.</li> <li>Fireman's switch.</li> <li>Lift signage.</li> </ul>	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		Required	Provided	MR
		Required	Provided	MR
		Required	Required	MR
17.	<b>Standby Power Supply</b>	Required	Provided (DG Set)	MR
18.	<b>Refuge Area</b>			
	<ul style="list-style-type: none"> <li>Total area</li> <li>Location</li> </ul>	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
19.	<b>Fire Control Room.</b>			



N/40


	<ul style="list-style-type: none"> <li>• Detector system panel.</li> <li>• Flow switch panel.</li> <li>• PA system panel.</li> <li>• Battery backup.</li> <li>• Building floor plan.</li> </ul>	Required -NA-	Provided -NA-	MR -NA-
		Required	Provided	MR
		Required	Provided	MR
		-NA-	-NA-	-NA-
20.	Special Fire Protection System for the Protection of special Risk, if any.	Required	LT, HT & Transformers provided with Co2 flooding	MR
<p>The fire protection system provided in the building were randomly checked and found functional at the time of inspection.</p> <p>Further, the party has complied all the observation / Shortcoming already issued &amp; communicated by this department vide letter of even no 1819 dated 28/08/2023.</p> <p>Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F.6/DFS/MS/Hospital/2020/SZ/451 dated 03-11-2020, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.</p> <p>Accordingly, DFA is put up for approval and signature please.</p>				
<p> Signature of the Inspection Officer Name: Sh. Manoj Kumar Sharma Design: DO (South)</p>		<p> Signature of the Inspecting Officer Name: Sh. Rajesh Kumar Design: ADO (BCP)</p>		

CFO (HQ)

  
26/11/2023  
  
  


F.P. letter is put up for sig. pl

  
Dir. JOCs  
29/12/23  


  
28/12/23