



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001



No. F6/DFS/MS/2023/School/ 936

Dated: 29/12/2023

FIRE SAFETY CERTIFICATE

Certified that the Mahavir Junior Model School, located at Gujrawala Town Part-I, Delhi-110009 comprised of Basement, Ground & 02 upper floors owned/ occupied by the Mahavir Junior Model School was issued fire safety certificate vide this office letter no. F6/DFS/MS/2021/WZ/School/44 dated 13.01.2021. The premises was inspected by the officer concerned of this department on 16.12.2023 in presence of Sh. Mahesh Mishra (Care Taker) and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under Educational "Group B" with effect from ...29.12.2023 for a period of **three years**, in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

Issued on .29.12.2023.... at New Delhi

(Atul Garg)

Director

Ph.-011-23414000

Copy to: -

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 110054.
2. The Principal, Mahavir Junior Model School located at Gujrawalan Town, Part-I, Delhi-110009.

Conditions for the validity of Fire Safety Certificate:

- 1 All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
- 4 The owner / occupier shall submit a declaration every year in Form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in/wps/wcm/connect/doiit/fire/FIRE/Home/Forms>.
- 5 This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
- 6 "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

INSPECTION REPORT

- 1 Name & address of the building : Mahavir Junior Model School at Gujranwala Town ,Part-1, Delhi-110009.
- 2 Type of Occupancy : Educational
- 3 Type of Case : Renewal
- 4 Composition of building : Basement, Ground & 02 upper floors only
- 5 Details of previous NOC : F6/DFS/MS/2021/WZ/School/44 Dated: 13.01.2021
- 6 Fire Safety directives letter No : NBC Part 4.
- 7 Date of inspection : 16.12.2023
- 8 Name of the Inspecting Officers : ADO (RN)
- 9 Name and designation of officers
from the building side : Mr. Mahesh Mishra (Care Taker)
- 10. Year of Construction : 1991
- 11. Applicant's letter No. : Letter No. Nil & DFS Dairy No.8302 Dated: 06.11.2023

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Part-IV Requirements	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	6m	06m	MR
	• Gate width	4.5m	4.5m	MR
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	02	02	MR
	• Basements	02	02	MR
	b. Width of staircases			
	• Upper Floors	02 nos. of 1.50m	02 nos. of 1.50m	MR
	• Basements	02 nos. of 1.50m	02 nos. of 1.50m	MR
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	01	02	MR
e. Width of Corridor	NA	NA	NA	
f. Door Size	1m	1m	MR	
3	Compartmentation.			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	Smoke Management System.			
	• Basements	Required	Provided	MR
	• Upper floors	Required	Provided	MR
5	Fire Extinguishers			
	• Total numbers	06nos	06 nos	MR
	• Types	ABC/CO2	ABC-06	MR
	• ISI marking	ISI Marked	Yes	MR
6	First-Aid Hose Reels.			
	• Total numbers on each floor	01	01	MR

(Signature)

(Signature)

		30m	30m	
	<ul style="list-style-type: none"> Length of hose reel hose Nozzle diameter 	5mm	5mm	
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
8	MOEFA	Required	Provided	MR
9	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> Basement Upper Floor Sprinkler above false ceiling 	Required	Provided	MR
		NA	NA	NA
		NA	NA	NA
11	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box 	100mm	Provided	MR
		2	Provided	MR
		2	Provided	MR
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	NA	NA	NA
		NA	NA	NA
13	Pumping Arrangements.			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/ Manual stopping Pump House Access Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	MR
		N/A	N/A	MR
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		450 LPM	450 LPM	MR
		40m	40m	MR
		Required	Provided	MR
		Required	Provided	MR
14	Captive Water Storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity Draw-off connection Fire service inlet Access to tank Overhead Tank capacity 	20,000 LTR	Provided	MR
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		5000 LTR	Provided	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft Pressurization of Lift lobby 	N/A	N/A	N/A
		N/A	N/A	N/A

	<ul style="list-style-type: none"> • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Batter backup • Building Floor Plans 	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part 4, the FSC issued vide letter of even no. F6/DFS/MS/2021/WZ/School/44 dated 13.01.2021 renewal under rule 37 of the Delhi Fire Service Rules, 2010.

Dy. Chief Fire Officer (WZ)

Signature of the Inspecting Officer

Name :- C.L. Meena

Designation:- ADO/RN

[Signature]
22/12

[Signature]
22/12/2023

[Signature]
Director

[Signature]
26/12/2023

[Signature]
ADY RN