

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001**

No. F.6/DFS/MS/Institutional/2023/SZ/623

Dated: 29/12/2023

FIRE SAFETY CERTIFICATE

Certified that the **Nursing Home Building** Situated at R-2 Nehru Enclave New Delhi-110019 comprised of Basement, Ground (Stilt + Mezzanine) plus Three Upper Floors owned/occupied by Ayur Vaid: Hospitals an Apollo Hospitals Group Company have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by officer concerned of this department on 21/12/2023 in the presence of Mr. Rajiv Vasudevan and that the building is fit for occupancy class "**Institutional building**" **Group-C** with effect from 29/12/2023 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued 29/12/2023 at New Delhi by


(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE

Copy to: -

1. The Authorized Signatory, For Ayurved Hospitals, Nursing Home Building at R-2 Nehru Enclave New Delhi- 110019
2. The Asstt. Engineer (Building), Municipal Corporation of Delhi, Building Department, Central Zone, Lajpat Nagar, New Delhi 110024.

Conditions for the validity of Fire Safety Certificate:

1. The building Sanctioning authority may verify any deviation with regard to the construction/occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
2. All the means of escape/entry/exit shall be kept free from any obstruction.
3. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
4. All the staff members must know the correct method of operation of fire fighting system.
5. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
6. The bascmnt shall be used as per the provisions of UBBL-2016/NBC Part- IV.
7. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL- 2016), if any.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry.

M/12

INSPECTION REPORT

1	Name & Address of the Building	Nursing Home Building at R-2 Nehru Enclave New Delhi- 110019		
2	Type of Occupancy	Institutional building, "Group-C"		
3	Building Comprised of	Basement, Ground (Stilt+ Mezzanine) 03 upper floors.		
4	Type of Case	New Case		
5	Details of Previous NOC	Nil		
6	Fire Safety Directives Letter No	F6/DFS/MS/BP/2015/403 dated 26.02.2015		
7	Date of Inspection	21/12/2023		
8	Name of the Inspecting Officers	DO (South) & ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Rajiv Vasudevan		
10	Year of construction	2023		
11	Applicant letter No.	Outdoor diary no 8162 dated 02/11/2023		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	Directive requirements	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	• Road width	9 mtr	30.48 mtr	MR
	• Gate width	6 mtr	Provided	MR
	• Width of internal road	-NA-	-NA-	-NA-
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors.	02 Nos	Provided	MR
	➤ Basement floor.	02 Nos	Provided	MR
	b) Width of Staircase			
	➤ Upper floors	02 mtr each	2.5 mtr each	MR
	➤ Basement floor	02 mtr each	2.5 mtr each	MR
	c) Protection of exits			
	➤ Fire check door	Required	Provided	MR
	➤ Pressurization	-NA-	-NA-	-NA-
	d) No. of continuous staircase to terrace	Required	Provided	MR
	e) Width of corridor	2.4 mtr	Provided	MR
	f) Door size	2m / 1.25 mtr	Provided	MR
3	Compartmentation.			
	• Fire check door.	Required	Provided	MR
	• Sealing of electrical shafts.	Required	Provided	MR
	• Fire rating of shaft door.	Required	Provided	MR
	• Water curtain	-NA-	-NA-	-NA-
	• Fire dampers.	-NA-	-NA-	-NA-
4	Smoke Management system.			
	• Basement	12 ACPH	Exhaust fan provided	MR
	• Upper floors	12 ACPH	Exhaust fan provided	MR
5	Fire Extinguishers.			
	• Total numbers	Required	40 Nos	MR
	• Types	ISI marked	ABC & Co2	MR
	• ISI Marking	Required	Provided	MR
6	First Aid Hose Reels.			
	• Total numbers on each floor.	02 Nos at each	Provided	MR
	• Length of hose-reel hose.	30m	Provided	MR
	• Nozzle Diameter	5mm	Provided	MR
7	Automatic fire detection & alarming system.			
	• Type of detectors	Smoke / Heat	Provided	MR

M/13

	<ul style="list-style-type: none"> Location of Main Panel Location of Repeater Panel Alternate source of power Hooter's location 	Required -NA-	Provided -NA-	MR -NA-
		Required	Provided	MR
		Required	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	-NA-	Provided	-NA-
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement Upper floors (except EE area) Sprinkler above false ceiling 	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
11.	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser/Down-comer Number of Hydrant per floor Hose box. 	150 mm	Provided	MR
		02 Nos	Provided	MR
		02 Nos	Provided	MR
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. Hose box. 	Required	Provided	MR
		Required	Provided	MR
13.	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main pump. Head of main pump. Number of main pumps. Jockey Pump output. Jockey Pump head. Standby Pump output. Standby Pump head. Auto Starting/Manual Stopping. Pump house access. Terrace Level <ul style="list-style-type: none"> Discharge of pump. Head of pump. Power supply. Auto starting of pump. 			
		1620 LPM	Provided	MR
		60 mtr	Provided	MR
		One	Provided	MR
		180 LPM	Provided	MR
		60 mtr	Provided	MR
		1620 LPM	Provided	MR
		60 mtr	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
14.	Captive water storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity. <ul style="list-style-type: none"> Draw-off connection. Fire Service Inlet. Access to tank. Overhead tank capacity. 	50,000 Ltr	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		10,000 Ltr	Provided	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. Pressurization of lift lobby. Communication in lift car. Fireman's switch. Lift signage. 	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Required	MR
17.	Standby Power Supply	Required	Provided (DG Set)	MR
18.	Refuge Area			
	<ul style="list-style-type: none"> Total area Location 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
19.	Fire Control Room.			

2/14

संख

<ul style="list-style-type: none"> • Detector system panel. • Flow switch panel. • PA system panel. • Battery backup. • Building floor plan. 	-NA-	-NA-	-NA-	
	-NA-	-NA-	-NA-	
	-NA-	-NA-	-NA-	
	-NA-	-NA-	-NA-	
	-NA-	-NA-	-NA-	
20.	Special Fire Protection System for the Protection of special Risk, if any.	Required	LT, HT & Transformers provided with Co2 flooding	MR

Note :- It is submitted that the initially case was received in this department vide DFS diary dated 23.07.2013, accordingly was examined with the building profile of basement, stilt, ground and three upper floors (Nursing Home) ready reference at N/1 of file with certain observations issued and communicated vide letter of even no 100 dated 07.08.2013. Further, after getting compliance from the management of the building, the FSG were issued to the building vide letter of even no 403 dated 26.02.2015 with building profile mentioned basement, stilt, ground and two upper floors, whereas the regularized building plans endorsed with the file is showing basement, Stilt, ground and three upper floors. The same building profile were also taken into the Noting side at 6/N by the examining Officer. Now, the case is received in this office for issuance of FSC after compliance of fire safety arrangement with the building profile of basement, ground (Stilt + Part mezzanine) and three upper floors. These minor changes do not affects the recommended fire safety arrangement in the building.

Accordingly, the fire protection system provided in the building were randomly checked and found functional at the time of inspection and found that the management has complied all the observation / Shortcoming already issued & communicated by this department vide letter of even no 1246 dated 11/06/2015.

Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010

Accordingly DFA is put up for approval and signature please.

Handwritten signature

Signature of the Inspection Officer
Name: Sh. Manoj Sharma
Design: DO (South)

Handwritten signature
27/12/23

Signature of the Inspecting Officer
Name: Sh. Rajesh Kumar
Design: ADO (BCP)

CFO (HQ)

Handwritten signature
26/12/2023

Handwritten signature
26/12/23

Handwritten signature
26/12/23

Handwritten note: A.T. letter is put up for sig. pl

Handwritten signature
29/12/23

Handwritten signature
Murali