

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS, DELHI FIRE SERVICE, NEW DELHI - 110001

No.F6/DFS/MS/GH/2024/57

Dated: 26/.02/2024

FIRE SAFETY CERTIFICATE

Certified that the King Palace Guest House located at 1955/41, Naiwalan, S.K. Dass Road, Karol Bagh, New Delhi is comprised of Ground floor (01 office+ reception), 1st floor to 3rd floor (05 guest rooms at each floor) and terrace floor (staff rooms) not in use as per affidavit dated 07.03.2020, total 15 guest rooms, was earlier granted FSC by this department vide letter No.F6/DFS/MS/GH/2021/NDZ/72 dated 05.02.21 for 15 guest room up to third floor only. Now, the premises was re-inspected by the officer concerned of this department on 14/02/24 in the presence of Manager and found that the said guest house building has deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class Residential, Sub Division-A-1 Ground floor (01 office+ reception), 1st floor to 3rd floor (05 guest rooms at each floor) total -15 guest rooms only up to third floor only, and valid up to 31.03.2027 from the date of issue in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules 2010, printed below.

Issued .26.02 2024...at New Delhi by.

Copy to:-

1. The Commissioner, MCD, Civic Centre, New Delhi: to kindly ensure the occupancy as detailed above and deviation if any .

2. The Addl. Commissioner of Police (Lic), First Floor, P.S. Defence Colony New Delhi online ID No. 2024020201147 dated 02.02.24.

3. The Manager, King Palace Guest House at 1955/41, Naiwalan, S.K. Dass Road, Karol Bagh, New Delhi.

Conditions for the validity of Fire Safety Certificate

- 1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
- 2. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.

3. The trained fire fighting staff should be available round the clock.

- 4. The compliance with regards to electrical installation, structural stability, set back area, occupancy and any deviation in construction etc. shall be verified from authority concerned.
- 5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
- 6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in

7. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an

8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry. 9. Any flammable material for interior decoration is prohibited.

INSPECTION REPORT 1. Name & address of the building King Palace Guest House at 1955/41, Naiwalan, S.K. Dass Road, Karol Bagh, New Delhi Type of occupancy:-Residential, Sub Division-A-1 Gr. + 03 Upper floors (total 15 Guest rooms) Ground floor (Reception + 01office), 1st floor to 3rd floor (05 guest rooms at each floor) and Terrace floor having (staff rooms) not in use as per affidavit dated 07.03.2020 Type of case:-Renewal 4. Details of previous FSC:-No. F6/DFS/MS/GH/2021/72 dated 05/02/21. Fire safety directives No.-N/A 6. Date of inspection:-14/02/24 7. Name of the inspecting officer:-Sh. Ravinder Singh ADO/CC) Name & designation of officer From the building side:-Manager 9. Year of construction:-1998-99 ID No. 2024020201147 dated 02.02.24 10. Applicant's letter No:-Building is comprised of basement, ground and three upper floor and 1/2 terrace floor which is not in use as per affidavit submitted by applicant dated 07.03.2020. Basement is other property and having separate entry/exit. Old Case Remarks Provided at site Requirement/ Minimum Standards on fire S.No. Existing fire MR/NMR Prevention and fire safety safety U/R 33 arrangements Access to Building 1. 09 mtr. Approx MR N/A 1) Road width N/A N/A N/A 2) Gate width N/A N/A N/A 3) Width of internal road Number, Width Type & Arrangement of Exits 2. A. Number of staircases MR 01 Nos. 01 Nos. 1. Upper floors N/A N/A N/A 2. Basements B. Width of staircase MR 0.80 to 0.98 mtr. 0.80 mtr. 1. Upper floors N/A N/A N/A 2. Basements C. Protection of exits N/A N/A N/A 1. Fire check door N/A N/A N/A 2. Pressurization MR 01 01 D. No. of continuous staircase to terrace MR 1.25 mtr. 01 mtr. E. Width of corridor MR 01 mtr. 01 mtr. F. Door size Compartmentation 3. N/A N/A N/A 1) Fire check door

30 ACPH

N/A

N/A

N/A

N/A

2) Sealing of electrical shafts

Smoke Management System

3) Fire rating of shaft door

4) Water curtain

5) Fire Dampers

1) Basements

4.

N/A

-W/24-

	2) Upper floors	12 a/c per hour	Natural	MR
5.	Fire Extinguishers			
17.1	1) Total numbers	10 Nos.	12 Nos.	MR
	2) Types	ABC & CO2	ABC & CO2	MR
	3) ISI marking	Required	Provided	MR
6.	First-Aid Hose Reel	Required	Tionac	
	1) Total number of eachfloor	01	01	MR
	2) Length of hose reel hose	30 mtr.	30 mtr.	MR
	3) Nozzle diameter	05 mm	05 mm	MR
7.	Automatic Fire Detection &	UNITAGE OF THE PROPERTY OF THE		
	1) Type of detectors CO type	Required	Provided	MR
	2) Location of main panel	Required	Provided	MR
	3) Location of repeater panel	N/A	N/A	N/A
	4) Alternate source of power	Required	Provided	MR
	5) Hooter's Location	Required	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System		Tioridea	
10.	1) Basement	N/A	N/A	N/A
	2) Upper floors	N/A	N/A	N/A
	3) Sprinkler above false	N/A	N/A	N/A
	ceiling			
11.	Internal Hydrants	4		
	1) Size of riser/down-comer	N/A	N/A	N/A
	2) Number of hydrants per	N/A	N/A	N/A
-	floor	15.5.10.72		
	3) Hose box	N/A	N/A	N/A
12.	Yard Hydrants			
	1) Total number of hydrants	N/A	N/A	N/A
	2) Hose box	N/A	N/A	N/A
13.	Pumping Arrangement			
	Ground level	N/A	N/A	N/A
	a) Discharge of main pump	N/A	N/A	N/A
	b) Head of main pump	N/A	N/A	N/A
	c) Number of main pump	N/A	N/A	N/A
	d) Jockey pump out put	N/A	N/A	NVA
	e) Jockey pump head	N/A	N/A	N/A
	f) Stand by pump output	N/A	N/A	NVA
	g) Stand by pump head	N/A	N/A	N/A
	h) Auto starting/Manual stopping	N/A	N/A	N/A
	2) Terrace level			
	a) Discharge of pump	450 LPM	450 LPM	MR
	b) Head of pump	30 mtr.	30 mtr.	MR
	 c) Power supply 	Provided	Provided	MR

	d) Auto starting of	Provided	Provided	MR	
	Captive Water Storage for I	ire Fighting			
14.	Under ground tank	N/A	N/A	N/A	
	capacity	N/A	N/A	N/A	
	a) Draw-off connection	N/A	N/A	N/A	
	b) Fire service inlet	Required	Provided	MR	
	c) Access to tank		5000 ltr.	MR	
	d) Over head tank capacity	5000 ltr.		100	
		Required	Provided	MR	
15.	Exit Signage. Provision of Lifts.				
16.	a) Pressurization of lift	N/A	N/A	N/A	
	shaft b) Pressurization of lift	N/A	N/A	N/A	
	lobby	N/A	N/A	N/A	
	c) Communication in lift	,		N/A	
	d) Fireman's switch	N/A	N/A	N/A	
	e) Lift signage	N/A	N/A	MR	
	Stand by Power Supply	Required	Provided	-	
17.		N/A	N/A	N/A	
18.	Refuge Area Total area location	N/A	N/A	N/A	
		N/A	N/A	N/A	
19.	Fire Control Room	N/A	N/A	N/A	
	a) Detector system panel	N/A		N/A	
	b) Flow switch panel	N/A	N/A	N/A	
	c) PA system panel	N/A	N/A	N/A	
	d) Battery backup	N/A	N/A		
	e) Building floor plan	N/A	N/A	N/A MR	
20.	Special Fire Protection System for Protection of special Risk, if any: ABC & Co2				

The fire protection systems provided in the building were randomly tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, if approved, we may renew the FSC issued vide letter no. F6/DFS/MS/GH/2021/72 dated 05/02/21, under rule 35(6) of the Delhi Fire Service rules 2010. Accordingly, DFA is put up for kind perusal and signature please.

Signature of the Inspecting Officer

Name :- Ravinder Singh

Designation :- ADO (CC)

ab terrace floor #1+4185