



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001



No. F6/DFS/MS/2024/School/142

Dated: 27/02/2024

FIRE SAFETY CERTIFICATE

Certified that the **Bright Star Model School**, located at **154,41 feet Road, Uttaranchal Enclave, Kamal Pur, Burari, Delhi-110084** comprised of **Ground & 02 upper floors** owned/occupied by **Bright Star Model School** was issued Fire Safety Certificated vide this office letter no. **F6/DFS/MS/2021/WZ/School/118 dated 15.02.2021**. The premise was inspected by the officer concerned of this department on **19.02.2024** in the presence of **Mr. Rajesh Chauhan (Manager)** and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under **Educational "Group B"** with effect from **...27/02/2024..** for a period of **three years** in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

Issued on **27/02/2024** at New Delhi


(Atul Garg)
Director
Ph.-011-23414000


Copy to: -

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 110054.
2. The Principal, Bright Star Model School, located at 154,41 feet Road, Uttaranchal Enclave, Kamal Pur, Burari, Delhi-110084

Conditions for the validity of Fire Safety Certificate:

- 1 All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
- 4 The owner / occupier shall submit a declaration **every year** in **Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in/wps/wcm/connect/doiit fire/FIRE/Home/Forms>.
- 5 This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
- 6 "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

INSPECTION REPORT

1. Name & address of the building : Bright Star Model School at 154,41 feet Road, Uttaranchal Enclave, Kamal Burari, Delhi 110084.
2. Type of Occupancy : Educational
3. Type of Case : Renewal
4. Composition of building : Ground & 02 Upper floors
5. Details of previous NOC : F6/DFS/MS/2021/WZ/School/118 dated 15.02.2021
6. Fire Safety directives letter No : NBC Part-4
7. Date of inspection : 19.02.2024
8. Name of the Inspecting Officers : ADO (RN)
9. Name and designation of officers from the building side : Sh. Rajesh Chauhan (Manager)
10. Year of Construction : 2008
11. Applicant's letter No. : Letter No. Nil dated 08.02.2024 & DFS Dairy No.12857 dated 08.02.2024

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Part-IV Requirements	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	06m	06m	MR
	• Gate width	Directly Accessible	Directly accessible	MR
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	02	02	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	1.50m	1.55m & 1.10m	MR(old case)
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	01	01	MR
	e. Width of Corridor	1.50m	2m	MR
	f. Door Size	1 m	1 m	MR
3	Compartmentation.			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	Smoke Management System.			
	• Basements	NA	NA	NA
	• Upper floors	Required	Natural Ventilation	MR
5	Fire Extinguishers			
	• Total numbers	08nos	10nos	MR
	• Types	ABC/Co2	ABC-10	MR
	• ISI marking	ISI Marked	Yes	MR
6	First-Aid Hose Reels.			

	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	01	01 each floor		
		30m	30m		MR
		5mm	5mm		MR
7	Automatic fire detection and alarming system.				
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	NA	NA		NA
		NA	NA		NA
		NA	NA		NA
		NA	NA		NA
		NA	NA		NA
8	MOEFA	NA	NA		NA
9	Public Address System.	NA	NA		NA
10	Automatic Sprinkler System.				
	<ul style="list-style-type: none"> Basement Upper Floor Sprinkler above false ceiling 	NA	NA		NA
		NA	NA		NA
		NA	NA		NA
11	Internal Hydrants				
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box 	NA	NA		NA
		NA	NA		NA
		NA	NA		NA
12	Yard Hydrants.				
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	NA	NA		NA
		NA	NA		NA
13	Pumping Arrangements.				
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/ Manual stopping Pump House Access Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump 	N/A	N/A		N/A
		N/A	N/A		N/A
		N/A	N/A		N/A
		N/A	N/A		N/A
		N/A	N/A		N/A
		N/A	N/A		N/A
		N/A	N/A		N/A
		N/A	N/A		N/A
		450 LPM	450 LPM		MR
		40m	40m		MR
		NA	NA		NA
		NA	NA		NA
14	Captive Water Storage for fire fighting				
	<ul style="list-style-type: none"> Underground tank capacity Draw-off connection Fire service inlet Access to tank Overhead Tank capacity 	NA	NA		NA
		NA	NA		NA
		NA	NA		NA
		NA	NA		NA
		10,000 LTR	Provided		MR
		Required	Provided		MR
15	Exit Signage.				
16	Provision of Lifts.				

	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part 4, the FSC issued vide letter of even no. F6/DPS/MS/2021/WZ/School/118 dated 15.02.2021 renewal under rule 37 of the Delhi Fire Service Rules, 2010.

Dy. Chief Fire Officer (WZ)

Signature of the Inspecting Officer

Name :- C.L. Meena

Designation:- ADO/RN

20/2/2024

20/2

21/2/2024

Director

21/2/24