

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE

NEW DELHI- 110001

No. F6/DFS/MS/School/SZ/2024/ 284

Dated: 05/04/2024

FIRE SAFETY CERTIFICATE

Certified that the **MRS Global School** located at Plot NO. 61/62, Opp. Metro Piller No. 33, Main Nangli Dairy 100 ft. Road, Niranjn Park, Najafgarh Road, New Delhi- 110043. The school building comprised of basement, stilt, ground plus three upper floors, but school running at basement (office), stilt (reception), ground floor, first & second floor only and third floor is vacant, owned/occupied MRS Global School have complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010, and verified by the officer concerned of this department on 19.03.2024 in the presence of Sh. R.K. Yadav (President) and found that the building/ premises is fit for occupancy class B 'Educational Building' (for basement, stilt, ground, 1st & 2nd floor only) with effect from ...05/04/2024 for a period of three years in accordance with the Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010, printed below.

Issued on.....05/04/2024.....at New Delhi by.


 (Atul Garg)
 Director

Delhi Fire Service
 05/04/24

Copy to:-

1. The Principal, **MRS Global School** located at Plot NO. 61/62, Opp. Metro Piller No. 33, Main Nangli Dairy 100 ft. Road, Niranjn Park, Najafgarh Road, New Delhi- 110043.
2. Director of Education, GNCT of NCT of Delhi, Old Secretariat, New Delhi.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

- 1 Name & address of the building : MRS Global School, Plot No. 61/62, Near Nangli Metro Station, Near Nangli Dairy 100 ft Road, Niranjn Park, New Delhi- 110043.
2. Building is comprised of : Basement, stilt, ground plus three upper floors, but school running at basement (office), stilt (reception), ground, 1st and 2nd floor only and 3rd floor is vacant.
3. Type of Occupancy : Educational
4. Type of Case : New Case
5. Details of Previous NOC : N/A
6. Fire Safety direction letter No : N/A
7. Date of Inspection : 19.03.2024
8. Name of the Inspecting Officers: : ADO R.K. YADAV
9. Name of the designation of Officer from the building side : Mr. R. K. Yadav (President)
10. Year of Construction : 2023
11. Applicant's letter No : Letter No. Nil dated Nil

S.No	Minimum Standards on fire prevention and fire safety requirements U/R 33	Requirement	Provided at Site	Remarks MR/NMR
1	Access to building			
	Road width	6 m	06 m	MR
	Gate width	4.5	Direct accessible from road	MR
	Width of internal road	N.A.	N.A.	N.A.
2	Number, Width, Type and Arrangement of Exits			
a. Number of Staircases	Upper Floor	02 nos.	2 nos.	MR
	Basement	02 nos.	2 nos.	MR
	B. Width of Staircases			
	Upper Floor	1.5 m each	Provided	MR
	Basement	1.5 m each	Provided	MR
	c. Protection of exits			
	Fire check door	N.A.	N.A.	N.A.
	Pressurization	N.A.	N.A.	N.A.
	e. No. of continuous staircases to terrace	01	Provided	MR
	g. Width of Corridor	Required	Provided	MR
h. Door Size	1 m	1.10 m (double door)	MR	
3	Compartmentation.			
Fire check door	N.A.	N.A.	N.A.	
	Sealing of electrical shafts	N.A.	N.A.	N.A.
	Fire rating of shaft door	N.A.	N.A.	N.A.
	Water curtain	N.A.	N.A.	N.A.
	Fire Dampers	N.A.	N.A.	N.A.
4	Smoke Management System.			
Basement	Required	Provided	MR	
	Required	Natural ventilation	MR	


5.	Fire Extinguisher			
	Total numbers	07 Nos.	07 Nos.	MR
	types	CO ₂ & ABC	CO ₂ & ABC	MR
	IS marking	ISI marked	ISI marked	MR
6	First-aid-Hose Reels.			
	Total numbers of each floor	01 at each floor	01	MR
	Length of hose reel hose	30 m	30 m	MR
	Nozzle diameter	5 mm	5 mm	MR
7	Automatic fire detection and alarming system.			
	Type of detectors	N.A.	N.A.	N.A.
	Location of main panel	N.A.	N.A.	N.A.
	Location of repeater panel	N.A.	N.A.	N.A.
	Alternate source of power	N.A.	N.A.	N.A.
	Hooters	N.A.	N.A.	N.A.
8	MOEFA	N.A.	N.A.	N.A.
9	Public address System.	N.A.	N.A.	N.A.
10	Automatic Sprinkler System.			
	basement	Required	Provided	MR
	upper floor	N.A.	N.A.	N.A.
	sprinkler above false ceiling	N.A.	N.A.	N.A.
11	Internal Hydrants			
	size of riser/down-comer	N.A.	N.A.	N.A.
	Number of hydrants per floor	N.A.	N.A.	N.A.
	Hose Box	N.A.	N.A.	N.A.
12	Yard Hydrants.			
	Total number of hydrants	N.A.	N.A.	N.A.
	Hose Box	N.A.	N.A.	N.A.
13	Pumping Arrangements.			
	• Ground Level	N.A.	N.A.	N.A.
	➤ Discharge of main Pump	N.A.	N.A.	N.A.
	➤ Head of Main Pump	N.A.	N.A.	N.A.
	➤ Number of main pumps	N.A.	N.A.	N.A.
	➤ Jockey pump out put	N.A.	N.A.	N.A.
	➤ Jockey pump head	N.A.	N.A.	N.A.
	➤ Standby pump out put	N.A.	N.A.	N.A.
	➤ Standby pump Head	N.A.	N.A.	N.A.
	➤ Auto Starting /Manual stopping	N.A.	N.A.	N.A.
	➤ Pump House Access	N.A.	N.A.	N.A.
	• Terrace Level	900 LPM	900 LPM	MR
	➤ Discharge of pump	40 m	40 m	MR
	➤ Head of the Pump	Required	Provided	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto Starting of pump			
14	Captive Water Storage for Fire Fighting.			
	Underground tank capacity	N.A.	50,000 ltrs	N.A.
	Draw-off connection	N.A.	N.A.	N.A.
	Fire service inlet	N.A.	N.A.	N.A.
	Access to tank	N.A.	N.A.	N.A.
	Overhead Tank capacity	10,000 ltrs	15,000 ltrs	MR
15	Exit Signage.	Required	Provided	MR


16	Provision of Lifts.			
	Pressurization of Lift Shaft	N.A.	N.A.	N.A.
	Pressurization of Lift lobby	N.A.	N.A.	N.A.
	Communication in lift car	N.A.	N.A.	N.A.
	Firemen's grounding switch	N.A.	N.A.	N.A.
	Lift Signage	N.A.	N.A.	N.A.
17	Standby power supply	N.A.	N.A.	N.A.
18	Refuge Area.			
	Total area	N.A.	N.A.	N.A.
	Location	N.A.	N.A.	N.A.
19	Fire Control Room			
	Detector system panel	N.A.	N.A.	N.A.
	Flow switch panel	N.A.	N.A.	N.A.
	PA system panel	N.A.	N.A.	N.A.
	Batter backup	N.A.	N.A.	N.A.
	Building Floor Plans	N.A.	N.A.	N.A.
20	Special Fire Protection systems for protection of special Risks, if any:	N.A.	N.A.	N.A.


The fire protection systems provided in the building were test checked and found functional at the time of inspection.


Note :- As per undertaking (placed at C-06) building height is 14.96 mtrs. and School building comprised of basement, stilt, ground plus three upper floors, but school running at basement (office), stilt (reception), ground floor, first & second floor only and third floor is vacant.

Keeping in view of the above compliance of the minimum standards of fire prevention and fire safety measures under Rule 35 of the Delhi Fire Service Rules 2010, it's recommended to grant Fire Safety Certificate.


 Signature of the Inspecting Officer 26/12/2024
 Name- R.K. Yadav
 Designation- ADO (JKP)

DO (South West)  26/12/24

CFO (S2)  27/12/2024

Director  26/12/24

