



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

c-60

75  
आज़ादी का  
अमृत महोत्सव

No. F6/DFS/MS/WZ/2024/302

Dated:- 12/04/2024

**FIRE SAFETY CERTIFICATE**

Certified that the **Happy Hour Primary School**, Located at **Zone H-4, Pitampura, Delhi-110034**, comprised of **Basement + Ground + 02 Upper Floors** owned/occupied by **Happy Hour Primary School**, was issued Fire Safety Certificate by this department Vide Letter No. **F6/DFS/MS/School/WZ/2021/353** dated **03/05/2021**. The said premise was re-inspected by the officer concerned of this department on **23/03/2024** in the presence of **Ms. Manreet Kaur (Manager)** and found that the premises/building have deemed complied with the fire prevention and fire safety requirements in accordance with D.O.E. Cr. No. 262-362 dated 17/01/2005 and that the premises/building is fit for occupancy class **"Educational Building" Group B** with effect from 12/04/2024 for a period of **three years** in accordance with Rule 36 unless renewal under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the DFS Rules, 2010, printed below.

Issued on 12/04/2024... at New Delhi by.

(Atul Garg)  
Director

Tel. No. 011-23414000

Copy to :-

1. The Director, Directorate of Education, GNCT of Delhi, Old Secretariat Delhi – 110054.
2. The Principal, Happy Hour Primary School, Zone H-4, Pitampura, Delhi-110034.

**Following fire safety directives must be adhered to:-**

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional if fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupation, electric installation etc. may be got verified from the concerned authorities.
5. The Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction / unauthorized use of land if any.
6. All comments / directions of licensing Department shall always be permitted and followed.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
8. The owner / occupier shall apply for renewal of this Fire Safety Certificate to the Director in 'Form J' (sub Rule (1) of Rule 37) along with copy of the certificate, six months prior to its expiry.
9. The basement shall be used as per BBL.

# INSPECTION REPORT

1. Name and address of the building: **Happy Hour Primary School, located at Zone H-4, Pitampura, Delhi-110034**
2. Type of Occupancy : Educational, (Basement + Ground + 02 UFs)
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/School/WZ/2021/353 dated 03/05/2021
5. Fire Safety directives Letter No. : D.O.E. Cr. No. 262-362 dated 17/01/2005
6. Date of inspection : 23/03/2024
7. Name of the Inspecting Officer : Aman Kumar Lathar, ADO (JWP)
8. Name and designation of Officer  
from the building side : Ms. Manreet Kaur (Manager)
9. Year of Construction : 1991
10. Applicant's letter No. : HHS/2024/22 dated 22/02/2024

S No	Minimum standards on fire prevention and fire safety U/R 33	D.O.E. Cr. No. 262-362 Requirements/as per FSC dated 03/05/2021	Provided at site	Remarks MR/NMR
1.	Access of building			MR
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> </ul>	Accessible	Provided	MR
		Accessible	3.70 m	MR (Old Case)
	<ul style="list-style-type: none"> <li>• Width of internal road</li> </ul>	NA	NA	NA
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>• Upper floors</li> <li>• Basements</li> </ul>	01 no.	02 nos.	MR
		02	Provided	MR
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>• Upper floors</li> </ul>	1.5 m	1.05 m x 1 & 97 cm x 1	MR (Old Case)
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	1.5 m & 1 m	1.20 m x 1 & 92 cm x 1	MR (Old Case)
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	NA	NA	NA
		NA	NA	NA
	d. No of continuous staircase to terrace	01	Provided	MR
	e. Width Of Corridor	NA	NA	NA
	f. Door Size	1.0 m	Provided	MR
3.	Compartmentation			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
4.	Smoke managements System			
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	Required	Exhaust Fan Provided	MR
		NA	NA	NA

5.	Fire Extinguishers		Provided	MR
	• Total numbers	08 nos.	Provided	MR
	• Types	ABC & CO <sub>2</sub>	Provided	MR
	• IS marking	ISI marked	Provided	MR
6.	First – Aid Hose Reels		Provided	MR
	• Total numbers on each floor	01	Provided	MR
	• Length of hose reel hose	30 m	Provided	MR
	• Nozzle diameter	5 mm	Provided	MR
7.	Automatic fire detection and alarming system			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooters' Location	NA	NA	NA
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	• Basements	Required	Provided	MR
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11.	Internal Hydrants:			
	• Size of riser/down- comer	100 mm	Provided	MR
	• Number of hydrants per floor	01	Provided	MR
	• Hose Box	Required	Provided	MR
12.	Yard Hydrants			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13.	Pumping Arrangements:			
	• Ground Level	NA	NA	NA
	• Discharge of main pump	NA	NA	NA
	➤ Head of main pump	NA	NA	NA
	➤ Number of main pumps	NA	NA	NA
	➤ Jockey pump out put	NA	NA	NA
	➤ Jockey pump head	NA	NA	NA
	➤ Standby Pump out put	NA	NA	NA
	➤ Standby Pump Head	NA	NA	NA
	➤ Auto Staring/Manual stopping	NA	NA	NA
	➤ Pump House Access	NA	NA	NA
	• Terrace level	NA	NA	NA
	➤ Discharge of pump	450 lpm & 180 lpm	Provided	MR
	➤ Head of the pump	40 m	Provided	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto starting of pump	Required	Provided	MR
14.	Captive water Storage for fire fighting:			
	• Under ground tank capacity	NA	NA	NA
	➤ Draw off connection	NA	NA	NA
	➤ Fire service inlet	NA	NA	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	5,000 ltrs.	Provided	MR
15.	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft	NA	NA	NA
	➤ Pressurization of lift lobby	NA	NA	NA
	➤ Communication in lift Car	NA	NA	NA
	➤ Fireman's Grounding Switch	NA	NA	NA
	➤ Lift Signage	NA	NA	NA
17.	Standby power supply	NA	NA	NA

18.	Refuge Area			
	➤ Total area	NA	NA	NA
	➤ Location	NA	NA	NA
19.	Fire control room			
	➤ Detector system panel	NA	NA	NA
	➤ Flow Switch Panel	NA	NA	NA
	➤ PA System Panel	NA	NA	NA
	➤ Battery backup	NA	NA	NA
	➤ Building Floor Plans	NA	NA	NA
20.	Special Fire Protection Systems for Protection of special Risks, if any;	NA	ABC type of Fire Extinguishers provided near Electrical panel	NA

Fire protection systems provided in the building were checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety requirements as per D.O.E. Cr. No. 262-362 dated 17/01/2005 renewal of Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/WZ/2021/353 dated 03/05/2021 is recommended.

Accordingly DFA is put up for approval please.

~~DCFO(w2)~~

Mention that no previous file is pending.

~~Aman Kumar Lathar~~  
26/05/24  
ADO (JWP)

~~dp~~  
15/4/2024

726-N/2  
25/04/24

~~ADO (JWP)~~

No file is pending.

~~DCFO(w2)~~

~~Aman Kumar Lathar~~  
08/04/24  
ADO (JWP)

~~dp~~  
9/4

724  
09/04/2024

~~ADO (JWP)~~  
11/04/2024  
Director  
9/4/24

~~ADO (JWP)~~  
P.T.O. (For F5)