



No. F6/DFS/MS/WZ/2024/School/314

Dated:- 16/04/2024

**FIRE SAFETY CERTIFICATE**

Certified that the KIIT World School (New State Academy Sr. Secondary School), Located at Zone H-4, Pitampura, Delhi-110034, comprised of Two Blocks, BL-1 comprised of Ground + 03 Upper Floors & BL-2 comprised of Ground Floor only owned/occupied by KIIT World School (New State Academy Sr. Secondary School), was issued Fire Safety Certificate by this department Vide Letter No. F6/DFS/MS/School/WZ/2021/375 dated 10/05/2021. The said premise was re-inspected by the officer concerned of this department on 23/03/2024 in the presence of Dr. Sangeeta Bhatia (Principal) and found that the premises/building have deemed complied with the fire prevention and fire safety requirements in accordance with D.O.E. Cr. No. 262-362 dated 17/01/2005 and that the premises/building is fit for occupancy class "Educational Building" Group B with effect from 16/04/2024 for a period of three years in accordance with Rule 36 unless renewal under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the DFS Rules, 2010, printed below.

Issued on 16/04/2024 at New Delhi by.

(Atul Garg)  
Director

Tel. No. 011-23414000

Copy to: -

1. The Director, Directorate of Education, GNCT of Delhi, Old Secretariat Delhi – 110054.
2. The Principal, KIIT World School, Zone H-4, Pitampura, Delhi-110034.

**Following fire safety directives must be adhered to:-**

1. The School management has given an undertaking that Porta Cabin on Terrace shall not be used for School Activities, else FSC shall be null & void.
2. All the means of escape shall be kept free of all type of obstruction all the time.
3. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
4. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional if fire safety measures, management shall be responsible.
5. Any deviation, with regards to construction, ventilation, occupation, electric installation etc. may be got verified from the concerned authorities.
6. The Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction / unauthorized use of land if any.
7. All comments / directions of licensing Department shall always be permitted and followed.
8. The owner /occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
9. The owner / occupier shall apply for renewal of this Fire Safety Certificate to the Director in 'Form J' (sub Rule (1) of Rule 37) along with copy of the certificate, six months prior to its expiry.

## INSPECTION REPORT

1. Name and address of the building: **KIIT World School, Located at Zone H-4, Pitampura, Delhi-110034**
2. Type of Occupancy : Educational, Two Blocks (BL-1=G+03 UFs) & (BL-2=Ground Floor only)
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/School/WZ/2021/375 dated 10/05/2021
5. Fire Safety directives Letter No. : D.O.E. Cr. No. 262-362 dated 17/01/2005
6. Date of inspection : 23/03/2024
7. Name of the Inspecting Officer : Aman Kumar Lathar, ADO (JWP)
8. Name and designation of Officer from the building side : Dr. Sangeeta Bhatia (Principal)
9. Year of Construction : 1992
10. Applicant's letter No. : Form 'J' dated 22/02/2024

S No	Minimum standards on fire prevention and fire safety U/R 33	D.O.E. Cr. No. 262-362 Requirements/as per FSC dated 10/05/2021	Provided at site	Remarks MR/NMR
1.	Access of building			MR
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> </ul>	Accessible	Provided	MR (Old Case)
		Accessible	3.70 m	
	<ul style="list-style-type: none"> <li>• Width of internal road</li> </ul>	NA	NA	NA
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			MR
	<ul style="list-style-type: none"> <li>• Upper floors</li> <li>• Basements</li> </ul>	BL-1=02 nos.	03 nos.	MR
		NA	NA	NA
	b. Width of staircases			MR (Old Case)
	<ul style="list-style-type: none"> <li>• Upper floors</li> </ul>	1.5 m	1.52 m x 2 & 1.32 m x 1 (Include Railing)	MR (Old Case)
		NA	NA	NA
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>			
	c. Protection of exits			NA
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	NA	NA	NA
		01	Provided	MR
	d. No of continuous staircase to terrace			NA
		NA	2.36 m	NA
	e. Width Of Corridor			MR
		1.0 m	Provided	MR
	f. Door Size			
		NA	NA	NA
3.	Compartmentation			NA
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
4.	Smoke managements System			NA
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	NA	NA	NA
		NA	NA	NA

5.	Fire Extinguishers			
	• Total numbers	22 nos.	Provided	MR
	• Types	ABC & CO <sub>2</sub>	Provided	MR
	• IS marking	ISI marked	Provided	MR
6.	First – Aid Hose Reels			
	• Total numbers on each floor	BL-1=02	Provided	MR
	• Length of hose reel hose	30 m	Provided	MR
	• Nozzle diameter	5 mm	Provided	MR
7.	Automatic fire detection and alarming system			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooters' Location	NA	NA	NA
8.	MOEFA	Required (BL-1)	Provided	MR
9.	Public Address System	NA	Provided	NA
10.	Automatic Sprinkler System			
	• Basements	NA	NA	NA
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11.	Internal Hydrants:			
	• Size of riser/down- comer	100 mm (BL-1)	Provided	MR
	• Number of hydrants per floor	02	Provided	MR
	• Hose Box	02	Provided	MR
12.	Yard Hydrants			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13.	Pumping Arrangements:			
	• Ground Level	NA	NA	NA
	• Discharge of main pump	NA	NA	NA
	➤ Head of main pump	NA	NA	NA
	➤ Number of main pumps	NA	NA	NA
	➤ Jockey pump out put	NA	NA	NA
	➤ Jockey pump head	NA	NA	NA
	➤ Standby Pump out put	NA	NA	NA
	➤ Standby Pump Head	NA	NA	NA
	➤ Auto Staring/Manual stopping	NA	NA	NA
	➤ Pump House Access	NA	NA	NA
	• Terrace level			
	➤ Discharge of pump	900 lpm & 180 lpm	Provided	MR
	➤ Head of the pump	40 m	Provided	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto starting of pump	Required	Provided	MR
14.	Captive water Storage for fire fighting:			
	• Under ground tank capacity	20,000 ltrs.	Provided	MR
	➤ Draw off connection	Required	Provided	MR
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	Required	Provided	MR
	• Overhead Tank capacity	10,000 ltrs.	Provided	MR
15.	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft	NA	NA	NA
	➤ Pressurization of lift lobby	NA	NA	NA
	➤ Communication in lift Car	Required	Provided	MR
	➤ Fireman's Grounding Switch	Required	Provided	MR
	➤ Lift Signage	Required	Provided	MR
17.	Standby power supply	NA	NA	NA

18.	Refuge Area			
	➤ Total area	NA	NA	NA
	➤ Location	NA	NA	NA
19.	Fire control room			
	➤ Detector system panel	NA	NA	NA
	➤ Flow Switch Panel	NA	NA	NA
	➤ PA System Panel	NA	NA	NA
	➤ Battery backup	NA	NA	NA
	➤ Building Floor Plans	NA	NA	NA
20.	Special Fire Protection Systems for Protection of special Risks, if any;	NA	CO <sub>2</sub> type of Fire Extinguishers provided near Electrical panel	NA

Fire protection systems provided in the building were checked and found functional at the time of inspection.

Note:- During inspection, found that a porta cabin at terrace of BL-1 Block have been sealed for school activities made for installation of Solar Panel (Undertaking)

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety requirements as per D.O.E. Cr. No. 262-362 dated 17/01/2005 renewal of Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/WZ/2021/375 dated 10/05/2021 is recommended.

Accordingly DFA is put up for approval please.

No file is pending before this

Received today on 9/4

~~OCFO (wz)~~

~~Q11H N~~  
26/03/24

Aman Kumar Lathar  
ADO (JWP)

~~dy~~  
9/4

~~CFO~~  
~~9/11/2024~~  
~~Director~~  
~~9/11/24~~  
AOD/JWP

Dist. No. 206  
Dist. No. 9/4/2024

Sir,  
A.T. letter is attached for your signature (wz)

~~Director~~  
~~9/11/24~~  
per

Q11H N  
15/04/24  
AOD (JWP)