

E-19

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110 001

No.F6/DFS/MS/School/NDZ/2024/ 331

Dated: 19/04/2024

FIRE SAFETY CERTIFICATE

Certified that the **M.C.P. CO-ED School, 1095, Paiwalan, Jama Masjid Delhi-06**, comprised of **ground plus + 1 upper floor** (School is running at ground floor only), was granted Fire Safety Certificate by this department vide letter No.- F6/DFS/MS/School/NDZ/2021/145 dated 19.02.2021. The school building was re-inspected by the officer concerned of this department on 10.04.2024 in the presence of Mrs. Kavita Meena (Incharge) and found that the school building have deemed complied with the fire prevention and fire safety requirements in accordance with the circular No. F.16/Estate/CC/Fire safety/2011/3298 to 3398 dated 01.03.11 issued by the Director of Education and the building (**Ground floor only**) is fit for occupancy of **Group-B, "Educational Building"** with effect from **19/04/2024** for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to conditions under rule 38 of Delhi Fire service Rules, 2010 printed below.

Issued on **19/04/2024** at New Delhi by


(Atul Garg)
Director
Delhi Fire Service o/c
Tel: 011-23414000
84
14/4

Copy to:-

1. The Principal
M.C.P. CO-ED School, 1095, Paiwalan, Jama Masjid Delhi-06.
2. The Director of Education,
Municipal Corporation of Delhi, Dr. SPM Civic Centre, New Delhi - 02.

Conditions for the validity of fire safety certificate

1. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form 'J' [sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry
2. All the means of escape shall be kept free of all the type of obstruction all the time.
3. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
4. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
5. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
6. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in


-N/11-

INSPECTION REPORT

1	Name & address of the building	M.C.P. CO-ED School, 1095, Paiwalan, Jama Masjid Delhi-06.		
2	Building is comprised of	Ground + 1 upper floor (School is running at ground floor only)		
3	Type of Occupancy	Group B –Educational Building		
4	Type of Case	Renewal		
5	Details of Previous FSC	F6/DFS/MS/School/NDZ/2021/145 dated 19.02.2021		
6	Fire Safety direction letter No	NA		
7	Date of Inspection	10.04.2024		
8	Name of the Inspecting Officers	Sumit Kumar, ADO (SPM)		
9	Name of the designation of Officer from the building side	Mrs. Kavita Meena (In-charge)		
10	Year of Construction	1950		
11	Applicant's letter No	Outdoor diary no. 105 dated 02.04.2024		
S.No	Minimum Standards on fire safety requirements as per circular no. 3298 to 3398 Dated. 01.03.2011	Requirement	Provided at Site	Remarks MR/NMR
1	Access to building			
	Road width	06 m	06 m	MR ✓
	Gate width	NA	NA	NA
	Width of internal road	NA	NA	NA
2	Number, Width, Type and Arrangement of Exits			
	A. Number of Staircases			
	Upper Floor	NA	01 no.	NA
	Basement	NA	NA	NA
	B. Width of Staircases			
	Upper Floor	NA	0.65 m ✓	NA (School is running at ground floor only)
	Basement	NA	NA	NA
	C. Protection of exits			
	Fire check door	NA	NA	NA
	Pressurization	NA	NA	NA
	D. No. of continuous staircases to terrace			
		01 no.	01 no.	MR
	E. Width of Corridor			
		NA	NA	NA
	G. Door size			
		1.0 m	1.0 m	MR
3	Compartmentation			
	Fire check door	NA	NA	NA
	Sealing of electrical shafts	NA	NA	NA
	Fire rating of shaft door	NA	NA	NA
	Water curtain	NA	NA	NA
	Fire Dampers	NA	NA	NA
4	Smoke Management System.			
	Basement	30a/c per hour	NA	NA
	Upper floor	12 a/c per hour	NA	NA

826

5.	Fire Extinguisher			
	Total numbers	02 no.	03 no.	MR
	types	CO ₂ & ABC	CO ₂ & ABC	MR
	IS marking	Required	Provided	MR
6	First-aid-Hose Reels.			
	Total numbers of each floor	NA	NA	NA
	Length of hose reel hose	NA	NA	NA
	Nozzle diameter	NA	NA	NA
7	Automatic fire detection and alarming system.			
	Type of detectors	NA	NA	NA
	Location of main panel	NA	NA	NA
	Location of repeater panel	NA	NA	NA
	Alternate source of power	NA	NA	NA
	Hooters	NA	NA	NA
8	MOEFA	NA	NA	NA
9	Public address System.	NA	NA	NA
10	Automatic Sprinkler System.			
	basement	NA	NA	NA
	upper floor	NA	NA	NA
	Sprinkler above false ceiling	NA	NA	NA
11	Internal Hydrants			
	size of riser/down-comer	NA	NA	NA
	Number of hydrants per floor	NA	NA	NA
	Hose Box	NA	NA	NA
12	Yard Hydrants.			
	Total number of hydrants	NA	NA	NA
	Hose Box	NA	NA	NA
13	Pumping Arrangements.			
	• Ground Level			
	➤ Discharge of main Pump	NA	NA	NA
	➤ Head of Main Pump	NA	NA	NA
	➤ Number of main pumps	NA	NA	NA
	➤ Jockey pump out put	NA	NA	NA
	➤ Jockey pump head	NA	NA	NA
	➤ Standby pump out put	NA	NA	NA
	➤ Standby pump Head	NA	NA	NA
	➤ Auto Starting /Manual stopping	NA	NA	NA
	➤ Pump House Access	NA	NA	NA
	• Terrace Level			
	➤ Discharge of pump	NA	NA	NA
	➤ Head of the Pump	NA	NA	NA
	➤ Power supply	NA	NA	NA
	➤ Auto Starting of pump	NA	NA	NA


 8/4 80/

14	Captive Water Storage for Fire Fighting.			
	Underground tank capacity	NA	NA	NA
	Draw-off connection	NA	NA	NA
	Fire service inlet	NA	NA	NA
	Access to tank	NA	NA	NA
	Overhead Tank capacity	NA	NA	NA
15	Exit Signage.	NA	NA	NA
16	Provision of Lifts.			
	Pressurization of Lift Shaft	NA	NA	NA
	Pressurization of Lift lobby	NA	NA	NA
	Communication in lift car	NA	NA	NA
	Firemen's grounding switch	NA	NA	NA
	Lift Signage	NA	NA	NA
17	Standby power supply			
18	Refuge Area.			
	Total area	NA	NA	NA
	Location	NA	NA	NA
19	Fire Control Room			
	Detector system panel	NA	NA	NA
	Flow switch panel	NA	NA	NA
	PA system panel	NA	NA	NA
	Batter backup	NA	NA	NA
	Building Floor Plans	NA	NA	NA
20	Special Fire Protection systems for protection of special Risks, if any:			

The fire protection systems provided in the building were tested, checked at random and found functional at the time of inspection.

In view of the deemed compliance of minimum standards of fire prevention and fire safety measures as required under the Rules, the FSC issued vide letter No. F6/DFS/MS/School/NDZ/2021/145 dated 19.02.2021 is recommended to be renewed under Rule 35 of the Delhi Fire Service Rules 2010.

*Sir, no other file is pending with me, before disposal of this file.

Sumit Kumar
 10/04/2024
 Signature of the Inspecting Officer
 Name Sumit Kumar
 Designation ADO (SPM)

DO (CD)

[Signature]

10/4/24

[Signature]
 Dy. C.F.O. (202)

[Signature]
 10/04/24

[Signature]
 C.F.O.

[Signature]
 15/4/2024

[Signature]
 Director

[Signature]