

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE

NEW DELHI-110 001.

No.F.6/DFS/MS/School/2024/SZ/349

Dated: 26/04/2024

FIRE SAFETY CERTIFICATE

Certified that the Govt. Sarvodaya (Co-Ed) Vidyalaya, L-Block, Hari Nagar, New Delhi-110064, comprised of two blocks namely Old block comprised of ground plus two upper floors & New block comprised of ground floor plus one upper floors, owned/occupied by Govt. of NCT of Delhi was issued Fire Safety Certificate by this department vide letter no. F.6/DFS/MS/School/2021/SZ/476 dated 14.07.2021. The school building was re-inspected by the officer concerned of this department on 16.04.2024 in the presence of Dr. Dinkar Saxena (Principal) and found that the building have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010, and that the building/ premises is fit for occupancy class B 'Educational Building' (for Old & New block) with effect from ..26/04/2024 for a period of three years in accordance with the Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010, printed below.

Issued on.....26/04/2024..... at New Delhi.


 (Atul Garg)
 Director
 Delhi Fire Service
 26/04/2024

Copy to:-

1. The Principal, Govt. Sarvodaya (Co-Ed) Vidyalaya, L-Block, Hari Nagar, New Delhi-110064.
2. Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

N/22

INSPECTION REPORT

1. Name & address of the building : Govt. Sarvodaya (Co-Ed) Vidyalaya, L-Block, Hari Nagar, New Delhi-110064
2. Building Comprised of : two blocks namely Old block & New block. Old block is having ground plus two upper floors and New block is having ground plus one upper floor
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC : F.6/DFS/MS/School/2021/SZ/476 dated 14.07.2021
6. Fire Safety directives letter No : N/A
7. Date of inspection : 16.04.2024
8. Name of Inspecting Officer : A.D.O. R.K. Yadav
9. Name and designation of officers
From the building side : Dr. Dinkar Saxena (Principal)
10. Year of Construction : 1981 (Old Block) & 2014 (New Block)
11. Applicant's letter No. : 258/SV/HN dated 06.04.2024

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	Accessible 06 m 4.5 m N/A	Provided 4.6 m N/A	MR MR N/A
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basements 	03 No.'s in OB & 05 no.'s in NB	Provided	M/R
		N/A	N/A	N/A
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basements 	1.50 & .75 m in OB & 1.50 m in NB	1.43, 1.40 & 1.27 m in OB & 1.50m (05 no.'s) in NB	M/R Old accepted
		N/A	N/A	N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	N/A	N/A	N/A
		N/A	N/A	N/A
	d. No. of continuous staircases to terrace	Required	Provided	MR
	e. Width of Corridor	1.50 m	2.36 to 2.42m in OB & 1.75 m in NB	M/R
	f. Door Size	1.0 m	.98 to 1.0m(double door) in OB & 1.06 m (double door) in NB	M/R, being old case in OB & MR in NB
3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
4.	Smoke Management System			
	<ul style="list-style-type: none"> • Basements • Upper floors 	N/A	N/A	N/A
		Required	Natural ventilation provided	M/R
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	40no's ABC/CO ₂ type	Provided	MR
			Provided	MR
		ISI marked	Provided	MR

15

N/23

6.	First-Aid Hose Reels			
	• Total numbers on each floor in OB	Two	Provided	MR
	• Length of hose reel hose	30 mtrs	Provided	MR
	• Nozzle diameter	5 mm	Provided	MR
7.	Automatic fire detection and alarming system			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA			N/A
9.	Public Address System			Provided
10.	Automatic Sprinkler System			
	• Basement	N/A	N/A	N/A
	• Ground Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> • Ground Level <ul style="list-style-type: none"> ➤ Discharge of main Pump ➤ Head of Main pump ➤ Number of main pumps ➤ Jockey Pump out put ➤ Jockey pump head ➤ Standby Pump out put ➤ Standby Pump Head ➤ Auto Starting/Manual Stopping 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Pump House Access • Terrace level <ul style="list-style-type: none"> ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump 	N/A	N/A	N/A
		450 LPM in OB	450 LPM (02 no.'s) Provided	MR
		40 mtrs	Provided	MR
		Required	Provided	MR
		N/A	N/A	N/A
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> • Underground tank capacity <ul style="list-style-type: none"> ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
	10,000 ltrs	Provided	MR	
Required	Provided	MR		
15.	Exit Signage.			
16.	Provision of Lifts.			No Lift
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17.	Standby power supply			N/A

LS


W

15/24




18.	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules the FSC was issued vide letter no. F.6/DFS/MS/School/2021/SZ/476 dated 14.07.2021, renewal under the Rule 37 of the Delhi Fire Service Rules 2010, is recommended.


 Signature of Inspecting Officer
 Name: - R.K. Yadav
 Designation: - ADO (JKP)

DO (South West)


 22/4/2024
 CFO (SS) 
 24/4/2024
 Director 
 24/4/2024

man