



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No F 6 / DFS / MS / 2024/ School/WZ/347

Dated: 26/04/2024

FIRE SAFETY CERTIFICATE

Certified that the Sachdeva Public School located at FP-Block, Maurya Enclave, Pitampura, Delhi-110034 comprised of Two Blocks (BL 1- Basement + Ground +Two upper floors) & (BL 2- Ground and first floor) was issued FSC by this department vide letter No F6/DFS/MS/School/WZ/2021/354 dated 03.05.2021. The premises was re-inspected by the officer concerned of this department on 10.04.2024 in the presence of Dr. Virendra Vats, and observed that all the fire prevention and fire safety arrangements as provided in the premises found in good working condition. The premises have deemed complied with requirements of circular issued by Director of Education letter no 262-362 dated 17.01.2005 and the building/ premise is fit for occupancy Group B Educational with effect from ..26/04/2024.. for a period of three years, in accordance with the Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40, subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010 printed below.

Issued on .....26/04/2024..... at New Delhi, by

  
(Atul Garg)  
Director  
Ph. 011-23414000  


Copy to :-

1. The Director, Education, Old Secretariat, Delhi.
2. The Principal, Sachdeva Public School, FP-Block, Maurya Enclave, Pitampura, Delhi-110034.

**Conditions for the validity of Fire Safety Certificate:**

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [WWW.dfs.Delhigovt.nic.in](http://WWW.dfs.Delhigovt.nic.in)
8. **Electric Panels near the staircase must be removed within a period of three months from the date of issuance of the Fire Safety Certificate. Failing to do so the Fire Safety Certificate will be null and void.**

**INSPECTION REPORT**

1. Name & address of the building : Sachdeva Public School located at FP-Block, Maurya Enclave, Pitampura, Delhi-110034.
2. Type of Occupancy : Educational
3. Building Comprised of : 02 Blocks (Basement + Ground + 2 upper floors) &( Ground + First Floor)
4. Type of Case : Renewal
5. Details of Previous NOC : F6/DFS/MS/School/WZ/2021/354 Dated- 03/05/2021
6. Fire Safety directives letter No : Director of education circular No. 262-362 dated 17/01/2005
7. Date of inspection : 10/04/2024
8. Name of Inspecting Officer : R.K.Sinha, ADO (BW)
9. Name and designation of officers  
From the building side : Dr. Virendra Vats (Admin Head)
10. Year of Construction : 1988
11. Applicant's letter No. : Form J dated 20/03/2024

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	DOE/ Requirement letter dated 03/05/2021	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	• Road width	6 m	Provided	MR
	• Gate width	5 m	Provided	MR
	• Width of internal road	NA	NA	NA
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	• Upper Floors	03	Provided	MR
	• Basements	03	05	MR
	b. Width of staircases			
	• Upper Floor	1.50 m	BL 1- 1.8 m, 1.6 m × 2 BL 2- 1.4 m, 1.6 m & 1.75 m	MR
	• Basements	1.5 m	0.90 m, 1.65 m × 2, 1.80 m & 1.40 m	MR
	c. Protection of exits			
	• Fire check door	NA	Provided	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	02	Provided	MR
	e. Width of Corridor	1.5 m	Provided	MR
	f. Door Size	1 m	Provided	MR
3.	<b>Compartmentation</b>			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4.	<b>Smoke Management System</b>			
	• Basements	Required	Exhaust Fan Provided	MR
	• Upper floors	Required	Naturally Ventilated	MR
5.	<b>Fire Extinguishers</b>			
	• Total numbers	20 Nos.	47	MR
	• Types	ABC/ Co2 Type	Provided	MR
	• IS marking	Required	Provided	MR
6.	<b>First-Aid Hose Reels</b>			
	• Total numbers on each floor	03	Provided	MR
	• Length of hose reel hose	30 m	Provided	MR
	• Nozzle diameter	5 mm	Provided	MR
7.	<b>Automatic fire detection and alarming system</b>			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA

R

	• Hooters' Location	NA	NA	NA
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	• Basement	Required	Provided	MR
	• Ground Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11.	Internal Hydrants			
	• Size of riser/down-comer	100 mm	Provided	MR
	• Number of hydrants per floor	02	Provided	MR
	• Hose Box	Required	Provided	MR
12.	Yard Hydrants			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	NA	NA	NA
	➤ Head of Main pump	NA	NA	NA
	➤ Number of main pumps	NA	NA	NA
	➤ Jockey Pump out put	NA	NA	NA
	➤ Jockey pump head	NA	NA	NA
	➤ Standby Pump out put	NA	NA	NA
	➤ Standby Pump Head	NA	NA	NA
	➤ Auto Starting/Manual Stopping	NA	NA	NA
	➤ Pump House Access	NA	NA	NA
	• Terrace level			
	➤ Discharge of pump	BL 1- 450 lpm & 180 lpm BL 2- 220 lpm	Provided	MR
	➤ Head of the pump	40 m	Provided	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14.	Captive Water Storage for fire fighting			
	• Underground tank capacity	25,000 ltrs	Provided	MR
	➤ Draw-off connection	NA	NA	NA
	➤ Fire service inlet	NA	NA	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	15,000 ltrs	Provided	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	• Pressurization of Lift Shaft	NA	NA	NA
	• Pressurization of Lift lobby	NA	NA	NA
	• Communication In lift Car	NA	NA	NA
	• Fireman's Grounding Switch	NA	NA	NA
	• Lift Signage	NA	NA	NA
17.	Standby power supply	NA	NA	NA
18.	Refuge Area.			
	➤ Total Area	NA	NA	NA
	➤ Location	NA	NA	NA

	• Detector System Panel	NA	NA	NA
	• Flow Switch Panel	NA	NA	NA
	• PA System Panel	NA	NA	NA
	• Battery backup	NA	NA	NA
	• Building Floor Plans	NA	NA	NA
20.	Special Fire Protection System for Protection of special Risks, if any:	NA	NA	NA

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Note: Electrical panels found installed near the staircase which have to be removed to a safer place.

Keeping in view of deemed compliance of the minimum standards of fire prevention and fire safety measures as required under DOE circular no. 262-362 dated 17/01/2005, it is recommended to renew the Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/WZ/2021/354 dated 03/05/2021.

*(Signature)*  
12/4/24

Signature of Inspecting Officer  
Name : Rajeev Kumar Sinha  
Designation : ADO/B.W.

Sr. No previous file is pending with me

*(Signature)*  
12/4/24

*(Signature)*

*(Signature)*  
15/4

*(Signature)*  
18/4/2024

As Pitampura is under Area Jurisdiction of ADO (Bawana), Clarify.

~~Director~~ Dy CFO (WZ)

DCFO/... 791  
Dated... 15/4/2024

Sir, verbally instructed to mark the file of nayirpur area to ADO (Bawana) by Director, DFS. Kindly issue further direction please.

*(Signature)*  
18/4/2024

*(Signature)* Sir

If agreed, abovesaid case may be circulated distributed among all ADOs as per Sty of that zone/Division Submitted please.

Director *(Signature)* I trust *(Signature)* 18/4/24  
HTPS *(Signature)* 22/4/24

DCFO/... 791  
Dated... 18/4/2024