

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001



No. F6/DFS/MS/2024/School/ 390

Dated: 03/05/2024

FIRE SAFETY CERTIFICATE

Certified that the Apex Public School (New Building) located at B-Block, Sant Nagar, Burari, Delhi-110084. comprised of 01 New Block ground & 02 upper floors only owned/ occupied by the Apex Public School have complied with the fire prevention and safety requirements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and verified by the officer concerned of Fire Service on 19.04.2024 in the presence of Dr. Derek Richard Brendish (Principal) and that the building/premises is fit for occupancy Class "Group B Educational" unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 03 05 2024 at New Delhi

Ph:-011-23414000

Copy to: -

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi – 110054.

2. The Principal, Apex Public School (New Building) located at B-Block, Sant Nagar, Burari, Delhi-110084.

Conditions for the validity of Fire Safety Certificate:

All the means of escape/entry/exit shall be kept free from any obstruction.

All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.

All the staff members must know the correct method of operation of firefighting system.

The owner / occupier shall submit a declaration every year in Form "K" provided in the first of Delhi Fire Service Rules 2010. The form is http://delhi.gov.in./wps/wcm/connect/doit fire/FIRE/Home/Forms.

This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.

"The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

INSPECTION REPORT

1. Name & address of the building

: Apex Public School (New Building) at B-Block, Sant Nagar, Burari, Delhi-84.

2. Composition of building

: New Building (Ground & 02 upper floors only & 2nd floor multipurpose hall)

3. Type of Occupancy

: Educational

4. Type of Case

5.

: New

: Nil

Details of previous NOC Fire Safety directives letter No 6.

: UBBL-2016/NBC Part-IV

7. Date of inspection

: 19.04.2024

8. Name of the Inspecting Officers

: ADO (RN)

Name and designation of officers

from the building side

: Dr. Derek Richard Brendish (Principal)

10. Year of Construction

: 2019

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Part 4 Requirements	Provided at site	Remarks MR/NMR			
1	Access to building	Access to building					
	Road width	06m	06m	MR			
	Gate width	Directly Accessible	Directly Accessible	MR			
	Width of internal road	NA	NA	NA			
	Number, Width, Type & Arrangement of Exits						
	a. Number of staircases						
	Upper Floors	02	03	MR			
	Basements	NA	NA	NA			
	b. Width of staircases						
	Upper Floors	02m & 1.50m	02m & 1.50m interconnected with old block and 1.50m (new block)	MR			
ŕ	Basements	NA	NA NA	NA			
	c. Protection of exits						
	Fire check door	NA	NA	NA			
	Pressurization	NA	NA NA	NA			
	d. No. of continuous staircases to terrace	02	Provided	MR			
	e. Width of Corridor	NA	NA	NA			
	f. Door Size	1.20m for class room & 02m for multipurpose hall	Provided	MR			
	Compartmentation.						
	Fire check door	NA	NA	NΛ			
	Sealing of electrical shafts	NA	NA ·	NA			
	Fire Rating of shaft door	NA	NA	NA			
	Water Curtain	NA	NA	NA			
	Fire Dampers	NA	NA	NA			
	Smoke Management System.						
	Basements	NA	NA	NA			
	Upper floors	Required	Provided	MR			
	Fire Extinguishers						
5	Total numbers	16nos	28nos	MR			
	Types	ABC/CO2	ABC—28	MR			
	I\$I marking	ISI Marked	Yes	MR			
-	First-Aid Hose Reels.						

	Total numbers on each floor	01 at each floor	Provided	MR	
	 Length of hose reel hose 	30m	30m	MR	
	Nozzle diameter	5mm	5mm	M	
7	Automatic fire detection and alarming sy		NA		
	Type of detectors	NA NA	NA NA	NA NA	
	Location of Main Panel	NA NA	NA NA	NA NA	
	 Location of Repeater Panel 	0.22	10/1900	1	
	Alternate source of power	NA	NA	NA	
	Hooters' Location	NA	NA	NΛ	
0	MOEFA	Required	Provided	MR	
9	Public Address System.	NA	NA	NA	
	Automatic Sprinkler System.		NA NA		
10	Basement	NA	NA NA	NA NA	
	Upper Floor	NA	NA NA	NA NA	
	Sprinkler above false ceiling	NA	NA		
M	17/10/2014	1 4		MR	
1	Internal Hydrants • Size of riser/down-comer	100mm	Provided	MR	
		01	01	MR	
	Number of hydrants per floor	01	01	MARK!	
	Hose Box		A THE REST OF	314	
12	Yard Hydrants.	NA NA	NA	NA	
	 Total number of hydrants 	NA	NA	NA	
	Hose Box	N/A	The William	•	
3	Pumping Arrangements.				
3	Ground Level		N/A	N/A	
	Discharge of main Pump	N/A		N/A	
	Head of Main pump	N/A	N/A	N/A	
	Number of main pumps	N/A	N/A		
	Jockey Pump out put	N/A	N/A	N/A	
	Jockey pump head	N/A	N/A	N/A	
	> Standby Pump out put		N/A	N/A	
	> Standby Pump Head	N/A N/A	N/A	N/A	
	> Auto Starting/ Manual	93 PMR35	N/A	N/A	
	stopping > Pump House Access	N/A			
			Provided	MR	
	• Terrace level	450 LPM	40m	MR	
	Discharge of pump	40m	Provided	MR	
	Head of the pump	Required	Provided	MR	
	> Power Supply	Required	Provided		
	> Auto Starting of pump Starting of pump Starting of pump			NA NA	
14	Captive Water Storage for fire fighting.	NA	NA	NA NA	
	Underground tank capacity	NA	NA	- NA	
	> Draw-off connection	NA	NA	NA NA	
	> Fire service inlet	NA	NA		
	> Access to tank	10,000 LTR	Provided	MR	
	 Overhead Tank capacity 		Provided	MR	
		Required	Flovide		
15	Exit Signage. Provision of Lifts.		N/A	N/A	
16	1 TOVISION OF PARTY.	N/A			

100						
	Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch Lift Signage	N/A	N/A	N/A		
		N/A	N/A	N/A		
		N/A	N/A	N/A		
		N/A	N/A	N/A		
17	Standby	power supply	Required	Provided	MR	
18	Refuge Area.					
	> 1	Total Area	N/A	. N/A	N/A	
	> 1	ocation	N/A	NETT NA DE	N/A	
19	Fire Control Room					
	Detector System Panel Flow Switch Panel	N/A	N/A	N/A		
		N/A	N/A	N/A		
	•	PA System Panel	N/A	N/A	N/A	
	Batter backup	N/A	N/A	N/A		
	•	Building Floor Plans	N/A	N/A	N/A	
20	Special Fi	re Protection Systems for of special Risks, if any:	N/A	N/A	N/A	

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition at the time of inspection. The management has complied all the shortcomings issued and communicated by this department vide letter of even no. F6/DFS/MS/2024/School/103 dated

Keeping in view the satisfactory compliance of the minimum standard on fire prevention and fire safety requirements as stipulated under the circular issued by NBC Part-IV, it is recommended to grant Fire Safety Certificat

Name: - C.L. Meena Designation: - Asst. Div. Officer (RN)

There is use file pending before years this file.

How many dron are pooreded for multiperper half & their with. Where are fored senting is forwarded in the malti- purpose hall as not .

ADO(RN)

There was 03 mg. done Provided with of 2 mplot 1.5 Mt such at multipurpose hall and there is Not Fixed seating in hall.