

CJSB

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE**  
**NEW DELHI-110 001.**

No.F.6/DFS/MS/School/2024/SZ/ 425

Dated: 16/05/2024

**FIRE SAFETY CERTIFICATE**

Certified that the **Delhi Hights School (Leelawati Education and Charitable Trust)** at Plot No. 1000, Jhankar Road, Qutab Vihar, Sec. 19, Dwarka, New Delhi-110071, comprised of ground plus two upper floors, owned/occupied by Leelawati Education and charitable trust, was issued Fire Safety Certificate by this department vide letter F6/DFS/MS/School/2020/SZ/324 dated 04.09.2020. The School building was re-inspected by the officer concerned of this department on 09.05.2024 in the presence of Sh. Akash Yadav (Accounts) and found that the school building have deemed complied the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises (**Ground plus two upper floors only**) is fit for occupancy class "**Educational**" with effect from - 16/05/2024 for a period of **three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on.....16/05/2024..... at New Delhi.

  
(Atul Garg)  
Director

Delhi Fire Service

Copy to:-

1. The Principal, Delhi Hights School (Leelawati Education and Charitable Trust) at Plot No. 1000, Jhankar Road, Qutab Vihar, Sec. 19, Dwarka, New Delhi-110071.
2. Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.

**Following fire safety directives must be adhered to:-**

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

## INSPECTION REPORT

1. Name & address of the building : M/s Delhi Hights School (Leelawati Education and Charitable Trust), Plot No. 1000, Jhankar Road, Qutab Vihar, Sec. 19, Dwarka, New Delhi- 110071
2. Type of Occupancy : Educational
3. Building comprised of : Ground plus two upper floors
4. Type of Case : Renewal
5. Details of Previous NOC : F6/DFS/MS/School/2020/SZ/324 dated- 04.09.2020
6. Fire Safety directives letter No : Nil
7. Date of inspection : 06.05.2024
8. Name of Inspecting Officer : A.D.O. R.K.Yadav
9. Name and designation of officers  
From the building side : Mr. Aakash Yadav
10. Year of Construction : 2016
11. Applicant's letter No. : Letter No. Nil dated 12.04.2024

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirements as per FSC dt. 04.09.2020	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	06 mtrs 4.5 mtrs N/A	Provided Direct Accessible from road N/A	MR MR N/A
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	• Upper Floors	02 No's	04 No's	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircases			
	• Upper Floor	1.50 & 1.0 m	1.60 & 1.38 m (area less than 500 sq m. at each floor)	MR <i>*old acc-ht</i>
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircases to terrace	02	Provided	MR
	e. Width of Corridor	1.50 m	1.75 m	MR
	f. Door Size	1.0 m	1.0 m	MR
3.	<b>Compartmentation</b>			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	<b>Smoke Management System</b>			
	• Basements	N/A	N/A	N/A
	• Upper floors	Required	Natural ventilation	MR
5.	<b>Fire Extinguishers</b>			
	• Total numbers each floor	06 no.'s	Provided	MR
	• Types	ABC/CO <sub>2</sub> type	Provided	MR
	• IS marking	ISI marked	ISI marked	MR

N/15

6.	<b>First-Aid Hose Reels</b>			
	• Total numbers on each floor	01 no.	Provided	MR
	• Length of hose reel hose	30 m	Provided	MR
	• Nozzle diameter	5 mm	Provided	MR
7.	<b>Automatic fire detection and alarming system</b>			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	<b>MOEFA</b>	N/A	N/A	N/A
9.	<b>Public Address System</b>	N/A	N/A	N/A
10.	<b>Automatic Sprinkler System</b>			
	• Basement	N/A	N/A	N/A
	• Ground Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	<b>Internal Hydrants</b>			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12.	<b>Yard Hydrants</b>			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	<b>Pumping Arrangements</b>			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/Manual Stopping	N/A	N/A	N/A
	• Terrace level			
	➤ Pump House Access			
	➤ Discharge of pump	450 LPM	Provided	MR
	➤ Head of the pump	40 mtrs	Provided	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14.	<b>Captive Water Storage for fire fighting</b>			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 ltrs	Provided	MR
15.	<b>Exit Signage.</b>	Required	Provided	MR


N/C

16.	<b>Provision of Lifts.</b>			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17.	<b>Standby power supply</b>	N/A	N/A	N/A
18.	<b>Refuge Area.</b>			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	<b>Fire Control Room</b>			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20.	<b>Special Fire Protection System for Protection of special Risks, if any:</b>	N/A	N/A	N/A




The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

**Note:-** As Per undertaking given by the Principal (placed at C-55) School is running on ground, first and second floor only. The third floor of the building is under construction and not use for school purpose. We don't allow to sit more than 45 students in each classroom up to first floor.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the Fire Safety Certificate issued vide letter number F6/DFS/MS/School/2020/SZ/324 dated 04.09.2020 renewal under rule 37 of the Delhi Fire Service Rules 2010 is recommended.

  
Signature of Inspecting Officer  
Name: - R.K. Yadav  
Designation: - ADO (JKP)

D.O. (South West)

  
13/08/2024  
CFO (S2)   
13/5/2024  
Director   
14/5/2024

