

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELIII

आज़ादी म्य अमृत महोत्सव

No. F6/DFS/MS/School/NDZ/2024/ 513

Dated: 07 /06/2024

FIRE SAFETY CERTIFICATE

Certified that the Rama Krishna School running at ground plus two upper floors, of building comprised of basement (vacant), ground plus three (3rd floor watchman residence) upper floors located at Plot no. 317, Khichripur, Delhi - 110091 owned/occupied by Rama Krishna School was issued Fire Safety Certificate vide letter No. F6/DFS/MS/School/2019/NDZ/1831 dated 23/09/2019. The School building was re-inspected by the officer concerned of this department on 30.05.2024 in presence of Mr. Amit Nagar (Manager) and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with the Fire Prevention and Fire Safety requirements in accordance with Circular No. F16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by Director of Education and that the building is fit for occupancy class "Educational Building" (Group-B) for ground floor plus two upper floors with effect from 0 1/06/2024 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010. Subject to conditions printed below.

Issued on 07 06 2024 at New Delhi by.

DIRECTOR

DELHI FIRE SERVICE

Copy to:-

- 1. The Director of Education, MCD, 419, Udyog Sadan, Patparganj, Industrial Area, Delhi 110092.
- 2. The Manager, Rama Krishna School, Plot no. 317, Khichripur, Delhi 110091.

Conditions for the validity of Fire Safety Certificate

- 1. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry
- 2. All the means of escape shall be kept free of all the type of obstruction all the time.
- 3. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
- 4. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
- The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
- 6. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
- 7. Basement shall be used as per NBC/UBBL.
- 8. The owner / occupier shall submit a declaration every year in form 'K' provided in the first

4/8

1	Vame	8.	INSPEC	CTION REPORT				
		ame & address of the building Rama Krishna School, located at Plot No.						
				Khichripur, Delhi - 110091.				
- 0	Building is comprised of			B + G + 3 (School is running at $G + 2$ floors)				
	Type of occupancy			Educational Building				
	Type of case			Renewal				
- 1	Details of previous FSC			F6/DFS/MS/School/2019/NDZ/1831 dated				
	Fire safety directives letter no.			23/09/2019.				
				F.16/Estate/CC/Fire Safety/2011/3298 to 3398				
				dated 01/03/2011				
7 Date of inspection			inspection	30.05.2024.				
8	Name of the inspecting officers			Yashwant Singh N	Yashwant Singh Meena ADO (L.N)			
9	Name of the designation of			f Mr. Amit Nagar (
10.00	officer from the building side				has received to the transfer of the transfer o			
10	Yea	r of	construction	2007- 08				
11	App	olica	ant's letter no.	Email dated 27/0	Email dated 27/05/2024			
0			imum standard of fire	Circular	Provided at	Remarks		
S.No		afe	ty requirements as per	Requirement	site	MR/NMR		
	1 8	cir	cular no.262-362 dated		1			
		Ŧ	17.01.2005					
1	Access to Building:							
	A Road width		oad width	6.0 mtrs.	6.0 mtrs.	MR		
ė	В	0.000	ate width	4.5 mtrs	4.5 mtrs /	MR		
_	C	_	idth of internal road	N/A	N/A	N/A		
2			er, Width, Type and Arr	rangement of Exits:				
	A		fumber of staircases					
		-	Upper floor	01 no.	02 nos.	MR		
			Basement	01 no.	01 nos.	MR		
	В	-	Vidth of staircases					
		a	Upper floor	1.5 mtrs	1.25 mtrs & .90 mtrs	MR		
1		h	Basement	1.25 mtrs	105	1		
	C	-	Protection of exits	1.25 mus	1.25 mtrs	MR		
		+-	Fire check door	N/A	N/A	N/A		
		_	Pressurization	N/A	N/A	N/A		
1	D		No. of continuous stairca	ses 01 no.	01 no.	MR		
	10	_	to terrace					
	F	_	Width of corridor Door size	1.50 mtrs.	1.50 mtrs.	MR		
3	_		partmentation:	1.0 mtrs.	1.0 mtrs.	MR		
	A		Fire check door	NA	NIA			
	E	_	Sealing of electrical shafts		NA N/A	NA N/A		
	(_	Fire rating of shaft door	N/A	N/A N/A	N/A		
	I)	Water curtain	N/A	N/A	N/A N/A		
	-		Fire dampers	N/A	N/A	N/A N/A		
4			ke Management System	:		IN/A		
	_	4	Basement Upper floor	N/A	N/A	N/A		
		B						

W

N/9

5.	Fire Extinguisher:							
	A	Total numbers	06 nos.	15 nos.	MR			
	В	Types	CO ₂ & ABC	CO ₂ & ABC	MR			
	C	ISI marking	ISI Marked	Provided	MR			
6		st-Aid-Hose Reel:	1011/14					
	A	Total numbers of each floor	01 no	Provided	MR			
	В	Length of hose reel hose	30 mtrs	Provided	MR			
	C	Nozzle diameter	5 mm	Provided	MR			
7	. 255	tomatic Fire Detection and	Alarming System	n:				
-	A	Type of detectors	N/A	N/A	N/A			
	В	Location of main panel	N/A	N/A	N/A			
	C	Location of repeater panel	N/A	N/A	N/A			
	D	Alternate source of power	N/A	N/A	N/A			
	E	Hooters	N/A	N/A	N/A			
8		OEFA:	N/A	N/A	N/A			
9		blic Address System:	N/A	Provided	/MR			
10		tomatic Sprinkler System:	2,000.0		(
	A	Basement	N/A	N/A	N/A			
	В	Upper floor	N/A	N/A	N/A			
	C	Sprinkler above false	N/A	N/A	N/A			
		ceiling	17/4.4		#.W.#.E			
11	Internal Hydrants:							
	A	Size of riser/down-comer	N/A	N/A	N/A			
	В	Number of hydrants per floor	N/A	N/A	N/A			
	C	Hose box	N/A	N/A	N/A			
12	Yard Hydrants:							
	A	Total number of hydrants	N/A	N/A	N/A			
	В	Hose box	N/A	N/A	N/A			
13	Pu	mping Arrangements:						
1	Ground level							
	A	Discharge of main pump	N/A	N/A	N/A			
	В	Head of main pump	N/A	N/A	N/A			
	C	Number of main pumps	N/A	N/A	N/A			
	D	Jockey pump out put	N/A	N/A	N/A			
	E	Jockey pump head	N/A	N/A	N/A			
	F	Standby pump out put	N/A	N/A	N/A			
	G	Standby pump head	N/A	N/A	N/A			
	H	Auto starting /manual stopping	N/A	N/A	N/A			
	I	Pump house access	N/A	N/A	N/A			
2	Terrace Level							
	A	Discharge of pump	450 LPM	Provided	MD			
	B	Head of the pump	40 m	Provided	MR			
	C	Power supply	Required	Provided	MR			
	D	Auto starting of pump	Required	Provided	MR			

Rama Krishna School, located at Plot No. 317, Khichripur, Delhi-110091.



Rama Krishna School, located at Plot No. 317. Khichrinur, Delhi-110001

4	Cap	ishna School, located at Plot No. 3. Stive Water Storage for Fire Fight	ing:					
	A	Underground tank capacity	N/A	N/A	N/A			
	B	Draw-off connection	N/A	N/A	N/A			
41	C	Fire service inlet	N/A	N/A	N/A			
	D	Access to tank	N/A	N/A	N/A			
	E	Overhead tank capacity	10,000 liters	Provided	MR			
15	Exi	t Signage:	Required	Provided	MR			
16	Provision of Lifts:							
	A	Pressurization of lift shaft	N/A	N/A	N/A			
	В	Pressurization of lift lobby	N/A	N/A	N/A			
	C	Communication in lift car	N/A	N/A	N/A			
	D	Firemen's grounding switch	N/A	N/A	N/A			
	E	Lift signage	N/A	N/A	N/A			
17	(A	andby Power Supply:	N/A	N/A	N/A			
18	Refuge Area:							
	A	Total area	N/A	N/A	N/A			
	В	Location	N/A	N/A	N/A			
19	_	re Control Room:		37/4	N/A			
	A	Detector system panel	N/A	N/A	N/A			
	В	Flow switch panel	N/A	N/A	N/A			
*	C	PA system panel	N/A	N/A	N/A			
	D	Battery backup	N/A	N/A	N/A			
	F	Building floor plans	N/A	N/A N/A	N/A			
20	Sn	ecial Fire Protection systems for	N/A					

The fire protection systems provided in the building were tested, checked at random and found functional at the time of inspections.

Keeping in view of the deemed compliance of minimum standards on fire prevention and fire safety measures as required under the Rules the Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/2019/NDZ/1831 dated 23/09/2019 under the Circular no F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01/03/2011 is recommended to be renewed.

No file is pending with me before disposal of this case.

Signature of the Inspecting Officer Yashwant Singh Meena Name: -

Designation: - ADO (L.N)

, Autup for Sign. Please