

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
NEW DELHI-110001**

No.F.6 DFS/MS/School/2024/SZ/ 509

Dated: 06/06/2024

**FIRE SAFETY CERTIFICATE**

Certified that the M/s **Tagore International School**, located at **Paschimi Marg, Vasant Vihar, New Delhi 110057** comprised of Total 04 Blocks interconnected, 1<sup>st</sup> Block, B+ G + 2 Upper floor (Basement is sealed by School Management), 2<sup>nd</sup> Block, G + 2 upper floor & Two Blocks, G + 3 upper Floors was issue Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/School/2021/SZ/391 dated 28/06/2021. The said premise was re-inspected by officer concerned of this department on 28/05/2024 in presence of Mr. Virender Kumar and found that the said school building have deemed ~~complied with the fire prevention and fire safety requirements in accordance with rule 33~~ of the Delhi Fire Service Rules, 2010 and the building is fit for occupancy class **"Educational Building Group - B"** with effect from 06/06/2024 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of Delhi Fire Service Rules 2010.

Issued on 06/06/2024 at New Delhi by

(ATUL SARG)  
DIRECTOR  
DELHI FIRE SERVICE

Copy to: -

1. The Principal, Tagore International School, Paschimi Marg, Vasant Vihar, New Delhi 110057
2. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi 110054.

**Conditions for the validity of Fire Safety Certificate:-**

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
2. ~~All the staff members must know the correct method of operation of firefighting system.~~
3. This certificate cannot be treated as regularization of unauthorized construction, if any.
4. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."

## INSPECTION REPORT

1	Name & Address of the Building	Tagore International School, Paschimi Marg, Vasant Vihar, New Delhi -110057		
2	Type of Occupancy	Educational, Group-B (School)		
3	Building Comprised of	Total 04 Blocks interconnected, One Block, B+ G + 2 Upper floors (Basement is sealed by School Management), One Block, G+2 upper floor & Two Blocks, G+3 upper Floors.		
4	Type of Case	Renewal		
5	Details of Previous NOC	F.6/DFS/MS/School/2021/SZ/391 dated 28/06/2021		
6	Fire Safety Directives Letter No	Nil		
7	Date of Inspection	28/05/2024		
8	Name of the Inspecting Officers	DO (South) & ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Virender Kumar		
10	Year of construction	2007		
11	Applicant letter No.	Email dated 20/05/2024		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	Old NOC Requirements	Provided at Site	Remarks MR/NMR
1	<b>Access to Building.</b>			
	• Road width	6 mtr	Provided	MR
	• Gate width	4.5 mtr	Provided	MR
	• Width of internal road	-NA-	-NA-	-NA-
2	<b>Number, width, type &amp; arrangement of exits.</b>			
	<b>a) Number of Staircase</b>			
	➤ Upper floors.	Required	05 Nos	MR
	➤ Basement floor.	-NA-	-NA-	-NA-
	<b>b) Width of Staircase</b>			
	➤ Upper floors	1.50 / 0.75 mtr	1.18, 1.20, 0.92, 1.25, 1.20 m	MR
	➤ Basement floor	-NA-	-NA-	-NA-
	<b>c) Protection of exits</b>			
	➤ Fire check door	Required	Provided	MR
	➤ Pressurization	-NA-	-NA-	-NA-
	<b>d) No. of continuous staircase to terrace</b>	Required	01 Nos	MR
	<b>e) Width of corridor</b>	1.5 mtr	Provided	MR
	<b>f) Door size</b>	1m	Provided	MR
3	<b>Compartmentation.</b>			
	• Fire check door.	-NA-	-NA-	-NA-
	• Sealing of electrical shafts.	-NA-	-NA-	-NA-
	• Fire rating of shaft door.	-NA-	-NA-	-NA-
	• Water curtain	-NA-	-NA-	-NA-
	• Fire dampers.	-NA-	-NA-	-NA-
4	<b>Smoke Management system.</b>			
	• Basement	30 ACPH	-NA-	-NA-
	• Upper floors	12 ACPH	-NA-	-NA-
5	<b>Fire Extinguishers.</b>			
	• Total numbers	ISI marked	30 Nos	MR
	• Types		CO2 + ABC	MR
	• ISI Marking		Provided	MR
6	<b>First Aid Hose Reels.</b>			
	• Total numbers on each floor.	Hose-reel	01 No at each floor	MR

279


	<ul style="list-style-type: none"> <li>Length of hose-reel hose.</li> <li>Nozzle Diameter</li> </ul>		30m 5mm	MR MR
7	<b>Automatic fire detection &amp; alarming system.</b>			
	<ul style="list-style-type: none"> <li>Type of detectors</li> <li>Location of Main Panel</li> <li>Location of Repeater Panel</li> <li>Alternate source of power</li> <li>Hooter's location</li> </ul>	-NA- -NA- -NA- -NA- -NA-	-NA- -NA- -NA- -NA- -NA-	-NA- -NA- -NA- -NA- -NA-
8	<b>MOEFA</b>	-NA-	-NA-	-NA-
9	<b>Public Address System</b>	-NA-	-NA-	-NA-
10	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>Basement</li> <li>Upper floors</li> <li>Sprinkler above false ceiling</li> </ul>	-NA- -NA- -NA-	-NA- -NA- -NA-	-NA- -NA- -NA-
11	<b>Internal Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Size of Riser/Down-comer</li> <li>Number of Hydrant per floor</li> <li>Hose box.</li> </ul>	100 mm 01 01	Provided Provided Provided	MR MR MR
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants.</li> <li>Hose box.</li> </ul>	-NA- -NA-	-NA- -NA-	-NA- -NA-
13	<b>Pumping arrangements.</b>			
	<ul style="list-style-type: none"> <li><b>Ground Level</b> <ul style="list-style-type: none"> <li>Discharge of main pump.</li> <li>Head of main pump.</li> <li>Number of main pumps.</li> <li>Jockey Pump output.</li> <li>Jockey Pump head.</li> <li>Standby Pump output.</li> <li>Standby Pump head.</li> <li>Auto Starting/Manual Stopping.</li> <li>Pump house access.</li> </ul> </li> <li><b>Terrace Level</b> <ul style="list-style-type: none"> <li>Discharge of pump.</li> <li>Head of pump.</li> <li>Power supply.</li> <li>Auto starting of pump.</li> </ul> </li> </ul>	-NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- 450 LPM x 4 40 m Required Required	-NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- Provided Provided Provided Provided	-NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- MR MR MR MR
14	<b>Captive water storage for fire fighting.</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity. <ul style="list-style-type: none"> <li>Draw-off connection.</li> <li>Fire Service Inlet.</li> <li>Access to tank.</li> </ul> </li> <li>Overhead tank capacity.</li> </ul>	-NA- -NA- -NA- -NA- 20,000 Ltr	-NA- -NA- -NA- -NA- Provided	-NA- -NA- -NA- -NA- MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>Pressurization of lift shaft.</li> <li>Pressurization of lift lobby.</li> <li>Communication in lift car.</li> <li>Fireman's switch.</li> <li>Lift signage.</li> </ul>	-NA- -NA- -NA- -NA- -NA-	-NA- -NA- -NA- -NA- -NA-	-NA- -NA- -NA- -NA- -NA-
17	<b>Standby Power Supply</b>	-NA-	-NA-	-NA-
18	<b>Refuge Area</b>			
	<ul style="list-style-type: none"> <li>Total area</li> <li>Location</li> </ul>	-NA- -NA-	-NA- -NA-	-NA- -NA-


19	<b>Fire Control Room.</b>			
	• Detector system panel.	-NA-	-NA-	-NA-
	• Flow switch panel.	-NA-	-NA-	-NA-
	• PA system panel.	-NA-	-NA-	-NA-
	• Battery backup.	-NA-	-NA-	-NA-
	• Building floor plan.	-NA-	-NA-	-NA-
20	<b>Special Fire Protection System for the Protection of special Risk, if any.</b>	-NA-	-NA-	-NA-


The fire protection system provided in the building / premises were test checked at random and found functional at the time of inspection.


Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, the fire safety certificate issued vide letter No. F.6/DFS/MS/School/2021/SZ/391 dated 28/06/2021, renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.

Accordingly DFA is put up for approval and signature please.


  
Signature of the Inspection Officer  
Name: Sh. Manoj Kumar Sharma  
Design: DO (South)

  
Signature of the Inspecting Officer  
Name: Sh. Rajesh Kumar  
Design: ADO (BCP)

CFO (HQ)  
  
30/5/2021

Director  
  
30/5/21  
ADO BCP

As approved, F.T. letter is put up for your signature pl

Director  
  
30/5/21  
RL

  
30/5/21