



No. F6/DFS/MS/School/NDZ/2024/599

Dated: 28/06/2024

FIRE SAFETY CERTIFICATE

Certified that Premalabai Chavan School For The Deaf located at Plot No. 04 & 07, Institutional Area, Vikas Marg Extension, Karkardooma, Delhi - 110092, comprised of basement, ground plus one upper floor owned / occupied by Premalabai Chavan School For The Deaf was issued Fire Safety Certificate vide letter No F6/DFS/MS/School/2021/NDZ/407 dated 28/06/2021. The school building have complied with the fire prevention and fire safety requirements in accordance with the Circular No. 262-362 dated 17/01/2005 and re-inspected by the officer concerned of this department on 24/06/2024 in presence of Mr. Shashi Saxena (Manager) of the school and found that the school building is fit for occupancy class "Educational Building" (Group - B) with effect from 28/06/2024 for ground plus one upper floor without basement, for a period of three years, in accordance and further subject with rule 36 unless renewal under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service, Rule 2010 & also conditions printed overleaf.

Issued on 28/06/2024 at New Delhi by.


(ATUL GARG)
DIRECTOR
o/c DELHI FIRE SERVICE

Copy to: -

1. The Joint Director of Education, (Land and Estate), Directorate of Education, Locknow Road, Delhi - 110054.
2. The Principal, Premalabai Chavan School For The Deaf, Plot No. 04 & 07, Institutional Area, Vikas Marg Extension, Karkardooma, Delhi - 110092.

Conditions for the validity of Fire Safety Certificate

1. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry
2. All the means of escape shall be kept free of all the type of obstruction all the time.
3. All the employees shall be acquainted with the use and maintenance of all fire equipment's and method of smooth and speedy safe evacuation of occupants in case of emergency.
4. All the firefighting equipment's shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
5. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc. may be got verified from the authorities concerned.
6. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in.

N/24

INSPECTION REPORT

1	Name & address of the building	Premalabai Chavan School For The Deaf, located at Plot No. 04 & 07, Institutional Area, Vikas Marg Extension, Karkardooma, Delhi - 110092.		
2	Building is comprised of	B+G+1 (Block 1 st - G+1), (Block 2 nd - B+G) School is running at ground and first floor only		
3	Type of occupancy	Educational Building		
4	Type of case	Renewal		
5	Details of previous FSC	F6/DFS/MS/School/2021/NDZ/407 dated 28.06.2021		
6	Fire safety directives letter no.	Circular No. 262 - 362 dated 17/01/2005		
7	Date of inspection	24/06/2024		
8	Name of the inspecting officers	Yashwant Singh Meena ADO (L.N)		
9	Name of the designation of officer from the building side	Mr. Shashi Saxena (Manager)		
10	Year of construction	1991/2010		
11	Applicant's letter no.	Email dated 14/06/2024		
S.N o	Minimum standard of fire prevention and fire safety U/R 33	Circular Requirement	Provided at Site	Remarks MR/NMR
1	Access to Building:			
A	Road width	6.0 mtrs.	6.0 mtrs. ✓	MR
B	Gate width	N/A	N/A	N/A
C	Width of internal road	N/A	N/A	N/A
2	Number, Width, Type and Arrangement of Exits:			
A	Number of staircases			
a	Upper floor	01 nos.	02 nos. ✓	MR
b	Basement	02 nos.	03 nos.	MR
B	Width of staircases			
a	Upper floor	1.50 mtrs.	1.50 mtrs & 1.40 mtr. ✓	MR
b	Basement	1.25 mtrs	1.50 mtrs, 1.1 mtrs 1.1 mtrs ✓	MR (Accepted earlier)
C	Protection of exits			
a	Fire check door	N/A	N/A	N/A
b	Pressurization	N/A	N/A	N/A
D	No. of continuous staircases to terrace	N/A	N/A	N/A
E	Width of corridor	1.50 mtrs.	1.50 mtrs ✓	MR
F	Door size	1.0 mtr.	0.85 mtr ✓	MR (Accepted earlier)
3	Compartmentation:			
A	Fire check door	N/A	N/A	N/A
B	Sealing of electrical shafts	N/A	N/A	N/A
C	Fire rating of shaft door	N/A	N/A	N/A
D	Water curtain	N/A	N/A	N/A
E	Fire dampers	N/A	N/A	N/A
4	Smoke Management System:			
A	Basement	N/A	N/A	N/A
B	Upper floor	N/A	N/A	N/A

N/25

5. Fire Extinguisher:				
A	Total numbers	06 nos.	11 nos.	MR
B	Types	CO ₂ & ABC	CO ₂ & ABC	MR
C	ISI marking	ISI Marked	Provided	MR
6 First-Aid-Hose Reel:				
A	Total numbers of each floor	N/A	N/A	N/A
B	Length of hose reel hose	N/A	N/A	N/A
C	Nozzle diameter	N/A	N/A	N/A
7 Automatic Fire Detection and Alarming System:				
A	Type of detectors	N/A	N/A	N/A
B	Location of main panel	N/A	N/A	N/A
C	Location of repeater panel	N/A	N/A	N/A
D	Alternate source of power	N/A	N/A	N/A
E	Hooters	N/A	Provided	MR
8	MOEFA:	N/A	N/A	N/A
9	Public Address System:	N/A	Provided	MR
10 Automatic Sprinkler System:				
A	Basement more than 200 sq mtrs	Required	Provided	MR
B	Upper floor	N/A	N/A	N/A
C	Sprinkler above false ceiling	N/A	N/A	N/A
11 Internal Hydrants:				
A	Size of riser/down-comer	N/A	N/A	N/A
B	Number of hydrants per floor	N/A	N/A	N/A
C	Hose box	N/A	N/A	N/A
12 Yard Hydrants:				
A	Total number of hydrants	N/A	N/A	N/A
B	Hose box	N/A	N/A	N/A
13 Pumping Arrangements:				
1 Ground level				
A	Discharge of main pump	N/A	N/A	N/A
B	Head of main pump	N/A	N/A	N/A
C	Number of main pumps	N/A	N/A	N/A
D	Jockey pump out put	N/A	N/A	N/A
E	Jockey pump head	N/A	N/A	N/A
F	Standby pump out put	N/A	N/A	N/A
G	Standby pump head	N/A	N/A	N/A
H	Auto starting /manual stopping	N/A	N/A	N/A
I	Pump house access	N/A	N/A	N/A
2 Terrace Level				
A	Discharge of pump	450 LPM	450 LPM	MR
B	Head of the pump	40 m	40 m	MR
C	Power supply	Required	Provided	MR
D	Auto starting of pump	Required	Provided	MR

(u)

v

N/26

14 Captive Water Storage for Fire Fighting:				
A	Underground tank capacity	N/A	N/A	N/A
B	Draw-off connection	N/A	N/A	N/A
C	Fire service inlet	N/A	N/A	N/A
D	Access to tank	N/A	N/A	N/A
E	Overhead tank capacity	5,000 Liters	5,000 Liters	MR
15 Exit Signage:		N/A	N/A	N/A
16 Provision of Lifts:				
A	Pressurization of lift shaft	N/A	N/A	N/A
B	Pressurization of lift lobby	N/A	N/A	N/A
C	Communication in lift car	N/A	N/A	N/A
D	Firemen's grounding switch	N/A	N/A	N/A
E	Lift signage	N/A	N/A	N/A
17 Standby Power Supply:		N/A	N/A	N/A
18 Refuge Area:				
A	Total area	N/A	N/A	N/A
B	Location	N/A	N/A	N/A
19 Fire Control Room:				
A	Detector system panel	N/A	N/A	N/A
B	Flow switch panel	N/A	N/A	N/A
C	PA system panel	N/A	N/A	N/A
D	Battery backup	N/A	N/A	N/A
E	Building floor plans	N/A	N/A	N/A
20 Special Fire Protection systems for protection of special Risks, if any:		N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked at random and found functional at the time of inspections.

Keeping in view of the compliance of minimum standards of fire prevention and fire safety measures required as per Circular No. 262-362 dated 17/01/2005, under the rules the FSC issued vide letter no. F6/DFS/MS/School/2021/NDZ/407 dated 28/06/2021, renewal under Rule 35 of the Delhi Fire Service Rules 2010, is recommended to be renewed.

Note: - This Fire Safety Certificate does not cover basement of the building which is not in use.

No file is pending with me before disposal of this case.

Signature of the Inspecting Officer
Name Yashwant Singh Meena
Designation ADO (L.N)

~~DY. CFO/NDZ~~

~~Dir
27/06/21~~

~~C.F.O → On leave~~

~~Director
27/06/21~~

P.T.O