आज़ादी का अमृत महोत्सव

## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. F.6/DFS/MS/EH/2024/SZ/ 3 13

Dated: 02. (0.7. 2024

## **FIRE SAFETY CERTIFICATE**

Certified that the Eating House in the Name & Style of M/s The Mission Bay San Francisco California located at Unit of S G7F, G8F, Ground Floor, Eldeco Centre, Malviya Nagar, New Delhi 110017 comprised of 03 Tiers Basement, Ground plus Three Upper Floors owned/occupied by A Unit of Nivtara Foods India Pvt Ltd have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of Delhi Fire Service on 27/06/2024 in the presence of Mr. Mohan and that the premise is fit for occupancy class Group-D Assembly Building (Restaurant at Ground floor only) and validity upto 31/03/2027 in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 0 2 1 07 /2024 at New Delhi by

DIRECTOR
DELHI FIRE SERVICE

1. The Addl. Commissioner of Police Lic/Branch, 1st Floor PS Defence Colony, New Delhi 110049 (Ref MHA Portal ID 2024061309339 dated 14/06/2024)

## Conditions for the validity of Fire Safety Certificate: -

1. All the means of escape/entry/exit shall be kept free from any obstruction.

- All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to nonfunctional fire safety measures shall be at the responsibility of the management.
- The basement shall be used as per the provisions of BBL /NBC Part- IV.

4. All the staff members must know the correct method of operation of fire fighting system.

5. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <a href="https://www.dfs.delhigovt.nic.in">www.dfs.delhigovt.nic.in</a>

6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.

7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry."



1	Name & Address of the Building  Name & Address of the Building  M/s The Mission Bay San Francisco Califor						
ż	Tradess of the Building	M/s The Mission Bay San Francisco California (A Unit of Nivtara Foods India Pvt Ltd) Unit of S G7F, G8F, Ground Floor, Eldeco Centre, Malviya Nagar,					
2	San Maria and Maria	New Delhi 110017					
3	Type of Occupancy	Restaurant at Ground Floor only					
100000	Building Comprised of	03 Basement, Ground plus Three Upper Floor					
4	Type of Case	New Case					
5	Details of Previous NOC	Nil					
6	Fire Safety Directives Letter No	F.6/MS/DFS/BP/2022/58 dated 18-02-2022					
7	Date of Inspection	28/06/2024					
8	Name of the Inspecting Officers	DO (South) & ADO (BCP)					
9	Name & Designation of Officers from the building side	Mr. Mohan					
10	Year of construction	2023					
11	Applicant letter online ID.	MHA Portal ID 2024061309339 dated 14/06/2024					
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	Directive Requirements	Provided at Site	Remarks MR/NMR			
1	Access to Building.	Building FSC F6/DFS/MS/Mixed/2023/SZ/68 dated 08/02/2023					
21	Road width	18 mtr	Provided	MR			
	Gate width	6 mtr	Provided	MR			
Hill	Width of internal road	6 mtr	Provided	MR			
2	Number, width, type & arrangement of ex	2 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7					
	a) Number of Staircase		nd maintained by MRT	S Station			
	> Upper floors.	NA NA	Provided	NA			
	> Basement floor.	NA	Provided	NA			
	b) Width of Staircase	and the state	Meloganizaci) who				
	> Upper floors	NA	1.5m x 2, 2 mtr x 2	NA			
	➤ Basement floor	NA	1.5 m x 2 & ramp 4.50 m each	NA			
	c) Protection of exits	manufaction of the		· -			
	➤ Fire check door	Required	Provided	MR			
	▶ Pressurization	Required	Provided	MR			
	d) No. of continuous staircase to terrace	04 Nos	Provided	MR			
	e) Width of corridor	Required	Provided	MR			
	f) Door size	1.50 mtr each	1.50 mtr each	MR			
3	Compartmentation.	Provided a	nd maintained by MR7				
ignite.	Fire check door.	Required	Provided				
	Sealing of electrical shafts.	Required	Provided	MR			
	Fire rating of shaft door.	Required	Provided	MR			
	Water curtain	N/A	N/A	MR			
	Fire dampers.	N/A		N/A			
4	Smoke Management system.		N/A	N/A			
5	Basement	Provided a	nd maintained by MR	<b>IS Station</b>			
	Upper floors	N/A	N/A	N/A			
	Fire Extinguishers.	12 ACPH	Exhaust fan provided	MR			
3	Total numbers		1.11 Tabel				
			05 Nos	MR			
	• Types	ISI marked	W. CO <sub>2</sub> , DCP & CO <sub>2</sub>	MR			
	ISI Marking		Provided	MR			
6	First Aid Hose Reels.	Provided a	and maintained by MR'	TS Station			
	<ul> <li>Total numbers on each floor.</li> </ul>	Hose Reel	Near restaurant	MR			
	<ul> <li>Length of hose-reel hose.</li> </ul>		30m				
	Nozzle Diameter	17	5mm	MR			
7	Automatic fire detection & alarming system.	Provided a	Provided and maintained by MRTS Station				
	Type of detectors	Required	maintained by MR				
	Location of Main Panel	Required	Provided	MR			
	Location of Repeater Panel	N/A	Provided	MR			
	Alternate source of power		N/A	N/A			
	Hooter's location	Required	Provided	MR			
	TIOURI S IOURION	All floor	Provided	MR			

7/-	
आज़ाद	री <sub>जा</sub> त महोत्सव
31.7	
Provided	MR _
Provided	MR
aintained by MRT	'S Station
Provided	MR
Provided	MR
N/A	N/A
aintained by MRT	S Station
Provided	MR
Provided	MR
Provided	MR
aintained by MRT	S Station
07 Nos Provided	MR
07 Nos Provided	MR
aintained by MRT	S Station
Provided	MR
N/A	N/A
aintained by MR7	
Provided	MR
naintained by MR	
Provided	ND ND

8	MOEFA	Required	Provided	MR		
9	Public Address System	Required	Provided	MR		
10	Automatic Sprinkler System	Provided and maintained by MRTS Station				
10	Basement	Required	Provided	MR		
	Upper floors	Required	Provided	MR		
	a i 11 1 folia coiling	N/A	N/A	N/A		
		Provided and maintained by MRTS Station				
11	Internal Hydrants.  • Size of Riser/Down-comer	150 mm	Provided Provided	MR		
		06 Nos	Provided	MR		
	Number of Hydrant per floor	06 Nos				
	Hose box.		Provided	MR		
12	Yard Hydrants.	Provided and maintained by MRT\$ Station Required 07 Nos Provided MR				
	Total number of hydrants.		07 Nos Provided	MR		
	Hose box.	Required	07 Nos Provided	MR		
13	Pumping arrangements.					
	Ground Level		d maintained by MRT			
	Discharge of main pump.	2850 LPM	Provided	MR		
	<ul><li>Head of main pump.</li><li>Number of main pumps.</li></ul>	70m Two	Provided	MR		
	<ul><li>Number of main pumps.</li><li>Jockey Pump output.</li></ul>	180 LPM	Provided Provided	MR		
	> Jockey Pump head.	70m	Provided	MR MR		
	Standby Pump output.	2850 LPM	Provided	MR		
	Standby Pump head.	70m	Provided	MR		
	Auto Starting/Manual Stopping.	Required	Provided	MR		
	Pump house access.	Required	Provided	MR		
	Terrace Level					
	Discharge of pump.	N/A `	N/A	N/A		
	➤ Head of pump.	N/A	N/A	N/A		
	Power supply.	N/A	N/A	N/A		
	➤ Auto starting of pump.	N/A	N/A	N/A		
14	Captive water storage for fire fighting.	Provided and maintained by MRTS Station				
	Underground tank capacity.	2,00,000 Ltrs	Provided	MR		
	> Draw-off connection.	Required	Provided	MR		
	<ul> <li>Fire Service Inlet.</li> <li>Access to tank.</li> </ul>	Required	Provided	MR		
	Overhead tank capacity.	Required	Provided	MR		
15	Exit Signage.	30,000 Ltr Required	Provided	MR		
16	Provision of Lifts.		Provided American American	MR		
-	Pressurization of lift shaft.	Provided and maintained by MRTS Station				
		Required	Provided	MR		
	Pressurization of lift lobby.	Required	Provided	MR		
	Communication in lift car.	Required	Provided	MR		
	Fireman's switch.	Required	Provided	MR		
	Lift signage.	Required	Provided	MR		
17	Standby Power Supply	Required	Provided	MR		
18	Refuge Area					
	Total area	N/A	N/A	N/A		
10	• Location	N/A	N/A	N/A		
19	Fire Control Room.	Provided and maintained by MRTS Station				
	Detector system panel.	Required	Provided	MR		
	<ul> <li>Flow switch panel.</li> </ul>	Required	Provided	MR		
	PA system panel.	Required	Provided	MR		
	Battery backup.	Required	Provided	MR		
	Building floor plan.	Required	Provided	MR		
20	<b>★</b> 10.00			(Austrialies)		
	Special Fire Protection System for the Protection of special Risk, if any.  CO <sub>2</sub> type fire extinguishers provided for HT/LT panel & Transformer			MR		



The Fire protection systems provided in the building were test checked at random and found functional at the time of inspection.

Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010

Accordingly, DFA is put up for approval and signature please.

Signature of Inspection Officer Name: Sh. Manoj Sharma

Design: DO (South)

Signature of the Inspecting Officer Name: Sh. Rajesh Kumar

Design: ADO (BCP)

CFO (HO

Director Mysy Por Mol Fam

As approved, F.T. letter in prepared & put up for Kind perusal signature for.

Died DES MAJA

0 ploaded
62/2/29