

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE**  
**NEW DELHI-110 001.**

No. F.6/DFS/MS/Educational/2024/SZ/441

Dated: 12/07/2024

**FIRE SAFETY CERTIFICATE**

Certified that the **Shri Maa Education Society (Regd.), Institute of Innovation in Technology & Management** at D-27 & 28, Institutional Area, Janakpuri, New Delhi-110058 comprised of basement, ground floor plus five upper floors was issued Fire Safety Certificate vide letter no. F.6/DFS/MS/2016/SZ/606 dated 19.04.2016 owned/occupied by Shri Maa Education Society (Regd.). The institute building was re-inspected by the officers concerned of this department on 03.07.2024 in the presence of Dr. Ravi Sharma and found that the management have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class "**Educational**" w.e.f. 12/07/2024 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on 12/07/2024 at New Delhi.

  
(Atul Garg)  
Director  
Delhi Fire Service  
Tel.

Copy to:-

1. The President, Shri Maa Education Society (Regd.), Institute of Innovation in Technology & Management, D-27 & 28, Institutional Area, Janakpuri, New Delhi-110058.

**Following fire safety directives must be adhered to: -**

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. Basement shall be used as per the building bye laws.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.
10. Internal road of 06 meter clear width is to be maintained at all time.

## INSPECTION REPORT

1. Name & address of the building : Shri Maa Education Society (Regd.), Plot No. 27 & 28, Institutional Area, Janak Puri, New Delhi-110058.
2. Building comprised of : Basement, ground plus five upper floors
3. Type of Occupancy : Educational
4. Type of Case : Renewal/~~alteration~~ ✓
5. Details of Previous NOC : F.6/DFS/MS/2016/SZ/606 dated 19.04.16
6. Fire Safety directives letter No : F6/DFS/MS/BP/2016/13 dated 25.01.2016 & F.6./DFS/MS/BP/2020/2284 dated 16.09.2020
7. Date of inspection : 03.07.2024
8. Name of Inspecting Officer : A.D.O. R.K. Yadav & DO Vedpal Chikara
9. Name and designation of officers  
From the building side : Dr. Ravi Sharma
10. Year of Construction : 2008
11. Applicant's letter No. : IITM/DFS-FSC-2023/4082 dated 20.05.2024

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC / BBL Requirement	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	12 mtrs 05 mtrs 06 mtrs	12 mtrs 06 mtrs Provided	MR MR MR (Old Case)
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floors</li> <li>• Basements</li> </ul>	02 No's	Provided	M/R
		02 No's	Provided	M/R
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floor</li> <li>• Basements</li> </ul>	1.50 m	Provided	M/R
		1.50 m	Provided	M/R
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
	d. No. of continuous staircases to terrace	Required	2 no. Provided	M/R
	e. Width of Corridor	1.50 m	2.40 & 1.73m	M/R
	f. Door Size	1.0 m	1.25 m	M/R
3.	<b>Compartmentation</b>			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door/inspection panel doors</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	N/A	N/A	N/A
		Required	Sealed	M/R
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
4.	<b>Smoke Management System</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	Required	Exhaust fans are provided	M/R
		Required	Natural Ventilation	M/R
5.	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> <li>• Types</li> <li>• IS marking</li> </ul>	03 no.'s ABC & CO <sub>2</sub> type ISI marked	Provided	M/R
			Provided	M/R
			Provided	M/R
6.	<b>First-Aid Hose Reels</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> <li>• Length of hose reel hose</li> <li>• Nozzle diameter</li> </ul>	01 no. 30 m 5 mm	Provided	M/R
			Provided	M/R
			Provided	M/R


N/45


7.	<b>Automatic fire detection and alarming system</b>			
	<ul style="list-style-type: none"> <li>Type of detectors</li> <li>Location of Main Panel</li> <li>Location of Repeater Panel</li> <li>Alternate source of power</li> <li>Hooters' Location</li> </ul>	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
8.	<b>MOEFA</b>	Required	Provided	M/R
9.	<b>Public Address System</b>	Required	Provided	M/R
10.	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>Basement</li> <li>Ground Floor</li> <li>Sprinkler above false ceiling</li> </ul>	Required N/A N/A	Provided N/A N/A	M/R N/A N/A
11.	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> <li>Number of hydrants per floor</li> <li>Hose Box</li> </ul>	100 mm 01 No. 01 No.	Provided Provided Provided	M/R M/R M/R
12.	<b>Yard Hydrants</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> <li>Hose Box</li> </ul>	N/A N/A	N/A N/A	N/A N/A
13.	<b>Pumping Arrangements</b>			
	<ul style="list-style-type: none"> <li>Ground Level <ul style="list-style-type: none"> <li>Discharge of main Pump</li> <li>Head of Main pump</li> <li>Number of main pumps</li> <li>Jockey Pump out put</li> <li>Jockey pump head</li> <li>Standby Pump out put</li> <li>Standby Pump Head</li> <li>Auto Starting/Manual Stopping</li> <li>Pump House Access</li> </ul> </li> </ul>	2280 LPM 60 mtrs 01 No. 180 LPM 60 mtrs 2280 LPM 60 mtrs Required Required	2280 LPM 60 mtrs 01 No. 180 LPM 60 mtrs 2280 LPM 60 mtrs Provided Provided	M/R M/R M/R M/R M/R M/R M/R M/R M/R
	<ul style="list-style-type: none"> <li>Terrace level <ul style="list-style-type: none"> <li>Discharge of pump</li> <li>Head of the pump</li> <li>Power Supply</li> <li>Auto Starting of pump</li> </ul> </li> </ul>	900 LPM 40 mtrs Required Required	900 LPM 40 mtrs Provided Provided	M/R M/R M/R M/R
14.	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity <ul style="list-style-type: none"> <li>Draw-off connection</li> <li>Fire service inlet</li> <li>Access to tank</li> </ul> </li> <li>Overhead Tank capacity</li> </ul>	1,00,000 ltrs Required Required Required 25000 Ltrs Required	Provided Provided Provided Provided Provided Provided	M/R M/R M/R M/R M/R M/R
15.	<b>Exit Signage.</b>			
16.	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>Pressurization of Lift Shaft</li> <li>Pressurization of Lift lobby</li> <li>Communication In lift Car</li> <li>Fireman's Grounding Switch</li> <li>Lift Signage</li> </ul>	N/A N/A Required Required N/A Required	N/A N/A Provided Provided N/A Provided	N/A N/A M/R M/R N/A M/R
17.	<b>Standby power supply</b>			

Refuge Area.			
	➤ Total Area	N/A	N/A
	➤ Location	N/A	N/A
19.	Fire Control Room	N/A	N/A
	• Detector System Panel	Required	At reception
	• Flow Switch Panel	N/A	N/A
	• PA System Panel	Required	At reception
	• Battery backup	N/A	N/A
	• Building Floor Plans	N/A	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection. The shortcomings communicated by this department vide letter no. F.6/DFS/MS/Institutional/2023/SZ/120 dated 20/01/2023 has been complied.

In view of the above deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the Fire Safety Certificate issued vide letter number F.6/DFS/MS/2016/SZ/606 dated 19.04.2016, renewal under Rule 37 of the Delhi Fire Service Rules 2010 is recommended.

  
 Signature of Inspecting Officer  
 Name: - R.K. Yadav  
 Designation: - ADO (JKP)

  
 Signature of Inspecting Officer  
 Name: - Vedpal Chhikara  
 Designation: - DO (SW)

CFO (South Zone)

  
 Director   
 ADO/PLA

FT letter to put up for sign please

  
 DIRECTOR

  
 11/7/2024