

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001**

No.F.6 DFS/MS/School/2024/SZ/750

Dated: 02/08/2024

FIRE SAFETY CERTIFICATE

Certified that the **M/s Paul George Global School** located at **Alaknanda, New Delhi 110017** comprised of Basement, Ground plus Four upper floors owner/occupied by **St. George Education Society (Regd.)** was granted Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/School/2021/SZ/223 dated 12-03-2021. The said premise was re-inspected by officer concerned of this department on 23/07/2024 in presence of Mr. Raja (Admin) of the school and found that the said school building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and the building is fit for occupancy class **"Educational Building Group - B"** with effect from 02/08/2024 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of Delhi Fire Service Rules 2010.

Issued on 02/08/2024 at New Delhi by


(ATUL GARG)
DIRECTOR

DELHI FIRE SERVICE

Copy to: -

1. The Principal, Paul George Global School, located at Alaknanda, New Delhi -17
2. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-54.

Conditions for the validity of Fire Safety Certificate:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
2. All the staff members must know the correct method of operation of firefighting system.
3. This certificate cannot be treated as regularization of unauthorized construction, if any.
4. The basement shall be used as per the provisions of UBBL-2016 /NBC Part- IV.
5. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."

N/16

INSPECTION REPORT

1	Name & Address of the Building	Paul George Global School, Alaknanda New Delhi-110019		
2	Type of Occupancy	Educational, Group-B (School)		
3	Building Comprised of	Ground + 04 upper floors.		
4	Type of Case	Renewal		
5	Details of Previous NOC	F.6/DFS/MS/School/2021/SZ/223 dated 12-03-2021		
6	Fire Safety Directives Letter No	F6/DFS/MS/BP/2013/257 dated 29/08/2013		
7	Date of Inspection	23/07/2024		
8	Name of the Inspecting Officers	DO (South) & ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Raja (Admin)		
10	Year of construction	2015		
11	Applicant letter No.	Outdoor diary no 4232 dated 16/07/2024		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	Old NOC Requirements	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	• Road width	9 mtr	Provided	MR
	• Gate width	5 mtr	Provided	MR
	• Width of internal road	6 mtr	Provided	MR
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors.	Required	06 Nos	MR
	➤ Basement floor.	Required	05 Nos	MR
	b) Width of Staircase			
	➤ Upper floors	1.50 mtr each	1.6 m x 2 & 2 m x 4	MR
	➤ Basement floor	1.50 mtr each	1.6 m x 2 & 2 m x 3	MR
	c) Protection of exits			
	➤ Fire check door	Required	Provided	MR
	➤ Pressurization	-NA-	-NA-	-NA-
	d) No. of continuous staircase to terrace	Required	06 Nos	MR
	e) Width of corridor	1.5 mtr	2.84 m & 1.76 m	MR
	f) Door size	1m	Provided	MR
3	Compartmentation.			
	• Fire check door.	Required	Provided	MR
	• Sealing of electrical shafts.	Required	Provided	MR
	• Fire rating of shaft door.	-NA-	-NA-	-NA-
	• Water curtain	-NA-	-NA-	-NA-
	• Fire dampers.	Required	Provided	MR
4	Smoke Management system.			
	• Basement	30 ACPH	Exhaust fan provided	MR
	• Upper floors	12 ACPH	-NA-	-NA-
5	Fire Extinguishers.			
	• Total numbers	ISI marked	60 Nos	MR
	• Types		CO2 & ABC	MR
	• ISI Marking		Provided	MR
6	First Aid Hose Reels.			
	• Total numbers on each floor.	Hose-reel	05 No at each floor	MR
	• Length of hose-reel hose.		30m	MR
	• Nozzle Diameter		5mm	MR
7	Automatic fire detection & alarming system.			
	• Type of detectors	Required	Smoke type	MR

2/17

	<ul style="list-style-type: none"> Location of Main Panel Location of Repeater Panel Alternate source of power Hooter's location 	Required	Control room	MR
		-NA-	Basement	-NA-
		Required	Provided	MR
8	MOEFA	Required	Provided	MR
9	Public Address System	Required	Every floors	MR
10	Automatic Sprinkler System	Required	Provided	MR
	<ul style="list-style-type: none"> Basement Upper floors Sprinkler above false ceiling 	Required	Provided	MR
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
11	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser/Down-comer Number of Hydrant per floor Hose box. 	100 mm	Provided	MR
		05	Provided	MR
		05	Provided	MR
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. Hose box. 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
13	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main pump. Head of main pump. Number of main pumps. Jockey Pump output. Jockey Pump head. Standby Pump output. Standby Pump head. Auto Starting/Manual Stopping. Pump house access. Terrace Level <ul style="list-style-type: none"> Discharge of pump. Head of pump. Power supply. Auto starting of pump. 	2280 LPM	Provided	MR
		80 m	Provided	MR
		01	Provided	MR
		180 LPM	Provided	MR
		40 m	Provided	MR
		2280 LPM	Provided	MR
		80 m	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		900 LPM	Provided	MR
		35 m	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14	Captive water storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity. <ul style="list-style-type: none"> Draw-off connection. Fire Service Inlet. Access to tank. Overhead tank capacity. 	50,000 ltrs	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		25,000 Ltr	Provided	MR
		Required	Provided	MR
15	Exit Signage.			
16	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. Pressurization of lift lobby. Communication in lift car. Fireman's switch. Lift signage. 	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
17	Standby Power Supply	Required	Provided	MR
18	Refuge Area			
	<ul style="list-style-type: none"> Total area Location 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
19	Fire Control Room.			
	<ul style="list-style-type: none"> Detector system panel. Flow switch panel. 	Required	Provided	MR
		Required	Provided	MR

	• PA system panel.	Required	Provided	MR
	• Battery backup.	Required	Provided	MR
	• Building floor plan.	Required	Provided	MR
20	Special Fire Protection System for the Protection of special Risk, if any.	-NA-	-NA-	-NA-

The fire protection system provided in the building / premises were test checked at random and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, the fire safety certificate issued vide letter No. F.6/DFS/MS/School/2021/SZ/223 dated 12-03-2021, renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.

Accordingly, DFA is put up for approval and signature please.

[Handwritten signature]
25/8/21

[Handwritten signature]
Signature of the Inspection Officer
Name: Sh. Manoj Kumar Sharma
Design: DO (South)

Signature of the Inspecting Officer
Name: Sh. Rajesh Kumar
Design: ADO (BCP)

CFO (HO)

[Handwritten signature]
29/7/2021
[Handwritten signature]
Director

As approved, F.T. letter is put up
for your signature P1

[Handwritten signature]
04/8/2021

[Handwritten signature]
Director