



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. F.6/DFS/MS/Audi/2024/SZ/ *School/803*

Dated: 19/08/2024

FIRE SAFETY CERTIFICATE

Certified that the **Dr. SR KVS Auditorium Building** at PM Shri Kendriya Vidyalaya No. 2, Near APS Colony, Gurugram Road, Delhi Cantt, New Delhi-110010, comprised of Ground & two upper floor, owned/occupied by Kendriya Vidyalaya Sangathan has already been issued Fire Safety Certificate by this office vide letter No. F6/DFS/MS/Audi/2021/SZ/302 dated 05/04/2021. The premises was re-inspected by the officer concerned of this department on 09/08/2024 in the presence of Mr. Prem Singh Sekhawat (Vice Principal) and observed that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/premises is fit for occupancy class "**Assembly Group-D**" (Auditorium) for a period of **three years** from the date of issuance in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of conditions under 38 of the Delhi Fire Service Rules, 2010.

Issued on 19/08/2024 at New Delhi by


(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE

Copy to: -

1. The Principal, PM Shri Kendriya Vidyalaya No. 2, Near APS Colony, Gurugram Road, Delhi Cantt, New Delhi-110010
2. The Joint Commissioner of Police (Lic), 1st Floor, Police Station Defence Colony, New Delhi-110049

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working conditions at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. The trained fire-fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc. shall be got verified by the concerned building sanctioning agency.
5. This fire safety certificate cannot be treated in any case for regularization of unauthorized construction
6. The owner/occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

INSPECTION REPORT

1.	Name & address of the building	Dr. SR KVS Auditorium Building at PM Shri Kendriya Vidyalaya No. 2, Near APS Colony, Gurugram Road, Delhi Cantt, New Delhi-110010		
2.	Type of Occupancy	Assembly Building "Group-D"		
3.	Building Comprised of	Ground & Two UFs. (Auditorium at Ground & 1 st FL and having balcony at 2 nd FL, GF & 1 st FL common hall=573 Seats & Balcony=184 Seats, Total=757 Seats		
4.	Type of Case	Renewal		
5.	Details of previous NOC No.	F6/DFS/MS/Audi/2021/SZ/302 dt. 05/04/2021		
6.	Fire Safety directives Letter No.	F6/DFS/MS/BP/2012/3496 Dated 24/09/2012		
7.	Date of inspection	09/08/2024		
8.	Name of the Inspecting Officer	ADO (SJ)		
9.	Name and designation of Officer from the building side	Mr. Prem Singh Sekhawat (Vice Principal)		
10.	Year of Construction	2006		
11.	Applicant's letter No	Outdoor diary No.4484 dated 24/07/2024		
S. No.	Minimum standards on fire prevention and fire safety U/R 33	Old NOC Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	9m	14m	MR
	• Gate width	5m	5m	MR
	• Width of internal road	NA	NA	NA
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	03 Nos.	03 & 2 (ramps)	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper floors	1.50m (each)	1.50m (each) & ramp 1.45m & 1.40m	MR (old case)
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	Required	Provided	MR
	d. No of continuous staircase to terrace	02 Nos	02 Nos	MR
	e. Width of Corridor	NA	NA	NA
	f. Door Size	10 exits of 1.50mtr	6 exits at GF=1.80m (each) & 04 Exit at Balcony of 1.80m (each)	MR
3.	Compartmentation			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	Required	Provided	MR
4.	Smoke managements System			
	• Basements	NA	NA	NA
	• Upper floors	12 ACPH	Exhaust fan	MR
5.	Fire Extinguishers			
	• Total numbers	24 Nos	35 Nos	MR
	• Types	ABC/WCO ₂ /CO ₂	Provided	MR
	• ISI marking	ISI Marked	Provided	MR
6.	First-Aid Hose Reels			
	• Total numbers on each floor	Required	GF=8, UF _s =1 each	MR
	• Length of hose reel hose	30m	Provided	MR
	• Nozzle diameter	5mm	Provided	MR

8/8

7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detector Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	Smoke & Beam	Smoke & Beam	MR
		Ground floor	Provided	MR
		NA	NA	MR
		Required	Provided	MR
		All Floors	Provided	MR
8.	MOEFA	NA	Provided	NA
9.	Public Address System	NA	Provided	NA
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basements Upper Floor Sprinkler above false ceiling 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
11.	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box 	150mm	150mm	MR
		GF=8, UF ₅ =1 each	Provided	MR
		GF=8, UF ₅ =1 each	Provided	MR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	NA	NA	NA
		NA	NA	NA
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level ➤ Discharge of main pump ➤ Head of main pump ➤ Number of main pumps ➤ Jockey pump out put ➤ Jockey pump head ➤ Standby Pump out put ➤ Standby Pump Head ➤ Auto Starting/Manual stopping ➤ Pump House Access Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power supply ➤ Auto starting of pump 			
		1620 LPM	1620 LPM	MR
		60m	60m	MR
		01	01	MR
		180 LPM	180 LPM	MR
		60m	60m	MR
		1620 LPM	1620 LPM	MR
		60m	60m	MR
		Required	Provided	MR
		Required	Provided	MR
		450 LPM	450 LPM	MR
		40m	40m	MR
		Required	Provided	MR
		Required	Provided	MR
14.	Captive water Storage for fire fighting			
	<ul style="list-style-type: none"> Underground tank capacity ➤ Draw of connection ➤ Fire service inlet ➤ Access to tank Overhead Tank capacity 	50,000 Ltr	50,000 Ltr	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		10,000 Ltr	20,000 Ltr	MR
15.	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	<ul style="list-style-type: none"> ➤ Pressurization of Lift Shaft ➤ Pressurization of lift lobby ➤ Communication in lift Car ➤ Fireman's Grounding Switch ➤ Lift Signage 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area			
	<ul style="list-style-type: none"> ➤ Total area ➤ Location 	NA	NA	NA
		NA	NA	NA

19.	Fire control room			
	➤ Detector system panel	Required	Provided	MR
	➤ Flow Switch Panel	NA	NA	NA
	➤ PA System Panel	NA	NA	NA
	➤ Battery backup	Required	Provided	MR
	➤ Building Floor Plans	NA	NA	NA
20.	Special Fire Protection Systems for Protection of special Risks, if any;	Provided ABC & CO ₂ type fire extinguishers for electrical panel		MR

The fire protection systems provided in the premises were checked, tested at random and found functional at the time of inspection. The shortcomings communicated vide this department letter No. F.6/DFS/MS/Audi/2024/SZ/278 dated 28/05/2024 found complied.

Keeping in view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the fire safety certificate issued vide letter No. F6/DFS/MS/Audi/2021/SZ/302 dated 05/04/2021, renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.

Accordingly, DFA is put up for approval and signature please.

S Kumar
12-08-24

Signature of the Inspecting Officer
Name: Santosh Kumar
Designation: ADO (SJ)

DO (SD)
Murli
12/8

CFD
14/8/2024
Director
14/8/24

May 55

Sir,
FT letter is put up for your sig. pl

Director
14/8/24

S Kumar
18/08/24