

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001



No F 6 / DFS / MS / 2024 /School/WZ/ 869

Dated 19/08/2024

FIRE SAFETY CERTIFICATE

Issued on ...19. 08. 2024. at New Delhi by

Ph. 011-23414000

Copy to:-

1. The Director, Education, MCD, Civic Center, New Delhi.

2. The Principal, MCD Primary School, Sahipur Village, Delhi-110088.

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.

2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.

3. The trained fire fighting staff should be available round the clock.

4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.

5. This certificate cannot be treated in any case for regularizations of unauthorized construction.

 The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on WWW.dfs.Delhigovt.nic.in

8. All the means of escape shall be kept free of any obstruction all the time to evacuate the occupant, in a safe manner, in the event of emergency.

Electric meter under the staircase must be removed within a period of three months
from the date of issuance of the Fire Safety Certificate. Failing to do so the Fire
Safety Certificate will be null and void.

INSPECTION REPORT MCD Primary School, Sahipur Village, Delhi- 110088.

type of Occupancy Educational

Ground plus First floor

Renewal

2. guilding Comprised of
3. Type of Case
5. Details of Previous NOC F6/DFS/MS/School/WZ/2021/263 dated 26/03/2021 6. Fire Safety directives letter No DOE circular No. 3298-3398 dated 01/03/2011 05/08/2024

Date of inspection

Name of Inspecting Officer R.K.Sinha, ADO (BW)

9. Name and designation of officers

From the building side Smt. Sunita Ahuja (Principal)

10. Year of Construction

lo.	Minimum Standards on fire prevention and fire safety U/R 33	DOE Requirement	Provided at site	Remarks MR/NMR	
	Access to building				
	Road width	6 m	Provided	MR	
	Gate width	4.5 m	3.80 m	MR(old case)	
	 Width of internal road 	NA	NA	NA	
	Number, Width, Type & Arrangemen	t of Exits			
	a. Number of staircases				
	Upper Floors	02	03	MR	
	Basements	NA	NA	NA	
	b. Width of staircases	4			
2	Upper Floor	1.50 m each	1.50 m, 1.48 m × 2	MR	
	Basements	NA	NA	NA	
	c. Protection of exits				
	Fire check door	NA	NA	NA	
	Pressurization	NA	NA	NA	
	d. No. of continuous staircases to				
	terrace	01	Provided	MR	
	e. Width of Corridor	1.5 m	2.12 m	MR	
	f. Door Size	1 m	1.14 m & 0.98 m	MR	
3.	Compartmentation	0			
ř	Fire check door	NA	NA NA	NA	
	Sealing of electrical shafts	NA	NA	NA	
	Fire Rating of shaft door	NA	NA	NA	
	Water Curtain	NA	NA	NA	
	Fire Dampers	NA -	NA	NA	
4.	Smoke Management System				
-	Basements	NA	NA	NA	
	Upper floors	Required	Naturally Ventilated	MR	
5.	Fire Extinguishers				
3.	Total numbers	05	05	MR	
	Types	ABC/CO2 Type	Provided	MR	
	IS marking	Required	Provided	MR	
6.	First-Aid Hose Reels		NA.	NA	
0.	Total numbers on each floor	NA	NA NA	NA NA	
	 Length of hose reel hose 	NA	The Artist Control of the Control of	NA NA	
	Nozzle diameter	NA	NA	INA	
7.	Automatic fire detection and alarming system NA NA NA NA				
	Type of detectors	NA	55 45/40	NA NA	
	 Location of Main Panel 	NA	NA	2,2000.62	
	 Location of Repeater Panel 	NA .	NA NA	NA NA	
	 Alternate source of power 	NA	NA	NA	
	Hooters' Location	NA	NA	NA	

N	1	4
\sim		

PA Barr

		NA	NA	
3.	MOEFA	NA	NA	NA
).).	Public Address System			
10.	Automatic Sprinkler System			NA NA
ı.		NA	NA	100000000000000000000000000000000000000
	Basement	NA	NA	NA NA
	Ground Floor Folse ceiling	NA	NA	NA
	Sprinkler above false ceiling			
11.	Internal Hydrants			NA NA
_	Size of riser/down-comer	NA	NA NA	NA NA
	Number of hydrants per floor	NA NA	NA NA	NA NA
	Hose Box	NA	INA _	
12.	Yard Hydrants			
		NA	NA	NA
	Total number of hydrants	NA	NA	NA
	Hose Box A swangements			
13.	Pumping Arrangements			
_	Ground Level	NIA .	NA	NA
	Discharge of main Pump	NA NA	NA NA	NA NA
	➤ Head of Main pump	INA	PAREST 1	
		NA	NA	NA
	> Number of main pumps > Jockey Pump out put	NA	NA	NA
	> Jockey Pump out put > Jockey pump head	NA	NA	NA NA
	> Standby Pump out put	NA	NA	NA NA
	Standby Pump Head	NA	NA NA	NA NA
	Auto Starting/Manual	NA	NA	INA
	Stopping	NA	NA	NA
	> Pump House Access	×4.74 €	n trader of	
	Terrace level	II		
		NA	NA	NA
	> Discharge of pump	NA	NA	NA
	> Head of the pump			NA
	> Power Supply	NA	NA NA	NA NA
	> Auto Starting of pump	NA	NA	I IVA
14.	Captive Water Storage for fire fighting		NIA	NA NA
	Underground tank capacity	NA	NA NA	NA NA
	> Draw-off connection	NA NA		NA NA
	> Fire service inlet	NA NA	NA NA	NA NA
	> Access to tank	NA	NA ·	NA NA
72/547	Overhead Tank capacity	NA Paguired	Provided	MR
15.	Exit Signage.	Required	Tiovided	*******
16.	Provision of Lifts.	9		
	Pressurization of Lift Shaft	ŅA	NA	NA
	Pressurization of Lift lobby	NA	NA	NA
	Communication In lift Car	NA	NA	NA
	Fireman's Grounding Switch	NA	NA	NA
	Lift Signage	NA	NA	NA
17.	Standby power supply	NA	NA	NA
18.	Refuge Area.			
18.				
18.				
18.	> Total Area > Location	NA NA	NA NA	NA NA

Detector System Panel	NA	NA	NA
Flow Switch Panel	NA	NA	NA
PA System Panel	NA	NA	NA
Battery backup	NA	NA	NA
Building Floor Plans	NA	NA	· NA
special Fire Protection System for protection of special Risks, if any:	NA	NA	NA

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Note: Electric meter found installed under the staircase which have to be removed to a safer

place.

Keeping in view of deemed compliance of the minimum standards of fire prevention and fire safety measures as required under DOE circular no. 3298-3398 dated 01/03/2011, it is recommended to renew the Fire Safety Certificate issued vide letter number F6/DFS/MS/School/WZ/2021/263 dated 26/03/2021.

> Signature of Inspecting Officer Name: Rajeev Kumar Sinha Designation :ADO/B.W.