



e 53

75
जाजादी
अमृत महोत्सव

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE NEW DELHI-110001

No: F.6/DFS/MS/School/WZ/2024/ 880

Dated: 05/09/2024

FIRE SAFETY CERTIFICATE

Certified that the **Guru Harkrishan Public School (With Auditorium) Located at Road No. 73, Punjabi Bagh, New Delhi-110026**, comprised of Basement + Ground + 02 Upper Floors, owned/occupied by Guru Harkrishan Public School, has already issued fire safety certificate vide this department letter no. F6/DFS/MS/School/WZ/2019/472 dated 27/08/2024. The premises was re- inspected by the officer concerned by this department on 21/08/2024 in the presence of Sh. Amritpal Singh and observed that fire prevention and fire safety arrangements provided in the building found in good working condition. The building/premises have deemed complied with the fire prevention and fire safety requirements in accordance with NBC Part-IV/DOE Circular No. Circular no. 3298-3398 dated 01/03/2011 and that the premises is fit for occupancy class "Educational" Group-B, with effect from ...05/09/2024....for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to the compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010 Condition mentioned below.

Issued on ...05/09/2024 at New Delhi.

(Atul Garg)
Director

Copy to: -

1. The Principal, Guru Harkrishan Public School Located at Road No. 73, Punjabi Bagh, New Delhi -110026.
2. Director of Education, Old Secretariat, New Delhi-110054.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
8. Basement shall not be used for any other purpose except as specified in BBL.

03/9/2024

137
INSPECTION REPORT

1. Name & address of the building	Guru Harkrishan Public School Located at Road No. 73, Punjabi Bagh, New Delhi-110026.
2. Type of Occupancy	Educational
3. Type of Case	Renewal
4. Details of previous NOC	F6/DFS/MS/School/WZ/2019/472 Dated: 07/03/2019
5. Fire Safety directives letter No	Nil
6. Date of inspection	27/08/2024
7. Name of the Inspecting Officers	Sarabjeet Singh, ADO (MN)
8. Name and designation of officers from the building side	Sh. Amritpal Singh
9. Year of Construction	2007(As per previous insp. dated – 08/02/2019)
10. Applicant's letter No.	Letter No. GHPS/PB/9470 dated 19/07/2024

The Said School is running in total Two Blocks, 1st block is (primary section) comprised of Basement + Ground + 02 Upper Floors (Basement is uses as shooting academy, but now not in use, Ground floor using for Auditorium & Administrative Offices, 1st floor is using for school purpose & 2nd floor is using by other management (College) & 2nd block is (Sr. Sec block) comprised of Ground + 02 upper floors both blocks are interconnected with each- other through corridor at 1st & 2nd floor.

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Required as per Rule 35(6) of DFS Rule 2010	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	6 mts	Provided	MR
	• Gate width	5 mts	Provided	MR
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	2 at each block	Provided	MR
	• Basements	01	Provided	MR (old case)
	b. Width of staircases			
	• Upper Floors	1.5 mts	1.5m, 1.20m, 1.80m Provided	MR (old case)
	• Basements	1.5 mts	2.60 m Provided	MR (old case)
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	N/A	N/A	N/A
	f. Width of Corridor	N/A	N/A	N/A
	g. Door Size	1 mts (Class Room 1.50 mts x 2 (Hall)	1 mts (class rooms) 2.90, 2.70, 1.70 & 1.10 mts (Auditorium Hall)	MR (old case)
3	Compartmentation.			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	Smoke Management System.			
	• Basements	Required	Provided	MR
	• Upper floors	NA	NA	NA

21

29/30				
5	Fire Extinguishers			
	• Total numbers	18 nos.	Provided	MR
	• Types	CO ₂ , ABC type	Provided	MR
	• IS marking	ISI marked	Provided	MR
6	First-Aid Hose Reels.			
	• Total numbers on each floor	2 & 1 on either side of stage	Provided	MR
	• Length of hose reel hose	30 mtr	Provided	MR
	• Nozzle diameter	5 mm	Provided	MR
7	Automatic fire detection and alarming system.			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooters' Location	NA	NA	NA
8	MOEFA	NA	NA	NA
9	Public Address System.	NA	NA	NA
10	Automatic Sprinkler System.			
	• Basement	Required	Provided	MR
	• Upper Floor	Required in auditorium as wooden stage	Provided	MR
	• Sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• Size of riser/down-comer	100 mm	Provided	MR
	• Number of hydrants per floor	02	Provided	MR
	• Hose Box	02	Provided	MR
12	Yard Hydrants.			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13	Pumping Arrangements.			
	• Ground Level			
	➤ Discharge of main Pump	NA	NA	NA
	➤ Head of Main pump	NA	NA	NA
	➤ Number of main pumps	NA	NA	NA
	➤ Jockey Pump out put	NA	NA	NA
	➤ Jockey pump head	NA	NA	NA
	➤ Standby Pump out put	NA	NA	NA
	➤ Standby Pump Head	NA	NA	NA
	➤ Auto Starting/ Manual stopping	NA	NA	NA
	➤ Pump House Access	NA	NA	NA
	• Terrace level			
	➤ Discharge of pump	450lpm & 180lpm	Provided	MR
	➤ Head of the pump	Required	Provided	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for fire fighting.			
	• Underground tank capacity	NA	NA	NA
	➤ Draw-off connection	NA	NA	NA
	➤ Fire service inlet	NA	NA	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	5,000 ltrs	Provided	MR

N/36

Exit Signage.		Required	Provided	MR
Provision of Lifts.				
<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
17	Standby power supply	NA	NA	NA
18 Refuge Area.				
	➤ Total Area	NA	NA	NA
	➤ Location	NA	NA	NA
19 Fire Control Room				
	• Detector System Panel	NA	NA	NA
	• Flow Switch Panel	NA	NA	NA
	• PA System Panel	NA	NA	NA
	• Batter backup	NA	NA	NA
	• Building Floor Plans	NA	NA	NA
20	Special Fire Protection Systems for Protection of special Risks, if any:	NA	NA	NA

The Fire Protection system provided in the building were checked/tested and found functional at the time of inspection. Earlier shortcomings issued by this department have been complied by the management of the school.

Keeping in view deemed compliance of the minimum standards o fire prevention and fire safety requirements under the rules the NOC/FSC issued by this department vide letter no. F6/DFS/MS/School/WZ/2019/472 Dated: 07/03/2019 is recommended, under rule 37 of the Delhi fire service rules, 2010 and DFS Act 2007.

219/ADOMN
28/08/2024
(Signature)

(Signature)
28/8/2024

Signature of the Inspecting Officer
Name: Sarabjeet Singh
Designation: ADOMN

CFO/351-KD
dated 29.08.24

(Signature)
29/8

CFO
30/8/2024
(Signature)
29/8
Disectry
(Signature)
4/9/24

(Signature) Sir F.T letter is
reup for your kind
personal & signature pls.
(Signature)
03/9/2024