



No. F6/DFS/MS/School/NDZ/2024/ 964

Dated: 03/10/2024

FIRE SAFETY CERTIFICATE

Certified that the Ahlcon Public School located at Mayur Vihar, Phase - I, Delhi - 110091, building comprised of basement (Storage), ground plus three upper floors, owned/occupied by Ahlcon Public School was issued FSC vide letter No. F6/DFS/MS/School/NDZ/2021/759 dated 20/09/2021. The school building was re-inspected by the officer concerned of this department on 18/09/2024 in presence of Dr. Deepak Raj Singh Bisht (Principal) & Mr. Vikram Singh (Administrative Officer) and found that the said school have deemed complied with the fire prevention and fire safety requirements provided in accordance with the Rule 33 of the Delhi Fire Service Rules 2010 and that the premises is fit for occupancy class Group - B "Educational Building" for ground plus three upper floors only with effect from 03/10/2024 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010.

Issued on 03/10/2024 at New Delhi by.

(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE

Copy to: -

1. The Dy. Director of Education, D - Block, Anand Vihar, Delhi-110092.
2. The Principal, M/s Ahlcon Public School located at Mayur Vihar, Phase-1, Delhi - 110091.

Conditions for the validity of Fire Safety Certificate

1. Fire Safety Certificate is valid for ground plus three upper floors only.
2. Presently basement is being used for storage.
3. Terrace is being used for passage purpose only (as per affidavit given by the owner dated 18.09.2024).
4. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry
5. All the means of escape shall be kept free of all the type of obstruction all the time.
6. All the employees shall be acquainted with the use and maintenance of all fire equipment's and method of smooth and speedy safe evacuation of occupants in case of emergency.
7. All the firefighting equipment's shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
8. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc. may be got verified from the authorities concerned.
9. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
10. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT

1	Name & address of the building	M/s Ahlcon Public School located at Mayur Vihar, Phase - 1, Delhi - 110091.		
2	Building is comprised of	Basement (Storage), ground plus three upper floors.		
3	Type of occupancy	Educational Building		
4	Type of case	Renewal		
5	Details of previous FSC	F6/DFS/MS/School//NDZ/2021/759 dated 20/09/2021		
6	Fire safety directives letter no.	NBC Part - IV		
7	Date of inspection	18/09/2024		
8	Name of the inspecting officers	Yashwant Singh Meena ADO (Laxmi Nagar)		
9	Name of the designation of officer from the building side	Dr. Deepak Raj Singh Bisht (Principal) & Mr. Vikram Singh (Administrative Officer)		
10	Year of construction	1988 - 1991		
11	Applicant's letter no.	Outdoor Dairy No. 6290 dated 10/09/2024		
S. No	Minimum standard of fire prevention and fire safety U/R 33	NBC/BBL Requirement	Provided at site	Remarks MR/NMR
1.	Access to Building:			
	A	Road width	6.0 mtrs.	15 mtrs. ✓ MR
	B	Gate width	4.5 mtrs	4.5 mtrs. ✓ MR
	C	Width of internal road	N/A	N/A ✓ N/A
2.	Number, Width, Type and Arrangement of Exits:			
	A	Number of staircases		
	a	Upper floor	04 nos. + 1 ramp	05 nos. + 1 ramp ✓ MR
		Basement	05 nos.	05 nos. ✓ MR
	B	Width of staircases		
	a	Upper floor	1.5 mtrs.	02 nos 1.70 mtrs, 02 nos 2.0 mtrs, 01 no 0.86 mtrs & 01 ramp 1.5 mtrs ✓ MR
		Basement	1.5 mtrs.	03 nos 1.70 mtrs, 02 nos 2.0 mtrs ✓ MR
	C	Protection of exits		
	a	Fire check door	N/A	N/A ✓ N/A
	b	Pressurization	N/A	N/A ✓ N/A
	D	No. of continuous staircases to terrace	02 nos	03 nos ✓ MR
	E	Width of corridor	1.5 mtrs	1.70 mtrs ✓ MR
	F	Door size	1.0 mtr.	1.0 mtr. ✓ MR
3.	Compartmentation:			
	A	Fire check door	NA	NA ✓ NA
	B	Sealing of electrical shafts	N/A	N/A ✓ N/A
	C	Fire rating of shaft door	N/A	N/A ✓ N/A
	D	Water curtain	N/A	N/A ✓ N/A
	E	Fire dampers	N/A	N/A ✓ N/A
4.	Smoke Management System:			
	A	Basement	Required	Provided ✓ MR
	B	Upper floor	Required	Provided ✓ MR

5.	Fire Extinguisher:			
A	Total numbers	30 nos.	35 nos. ✓	MR
B	Types	CO ₂ & ABC	CO ₂ & ABC	MR
C	ISI marking	Required	Provided	MR
6	First-Aid-Hose Reel:			
A	Total numbers of each floor	03 no.	03 no. ✓	MR
B	Length of hose reel hose	30 mtrs.	30 mtrs.	MR
C	Nozzle diameter	05 mm	05 mm	MR
7	Automatic Fire Detection and Alarming System:			
A	Type of detectors	N/A	N/A	N/A
B	Location of main panel	N/A	N/A	N/A
C	Location of repeater panel	N/A	N/A	N/A
D	Alternate source of power	N/A	N/A	N/A
E	Hooters	N/A	N/A	N/A
8	MOEFA:	Required	Provided ✓	MR
9	Public Address System:	Required	Provided ✓	MR
10	Automatic Sprinkler System:			
A	Basement	Required	Provided ✓	MR
B	Upper floor	N/A	N/A	N/A
C	Sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants:			
A	Size of riser/down-comer	N/A	N/A	N/A
B	Number of hydrants per floor	N/A	N/A	N/A
C	Hose box	N/A	N/A	N/A
12	Yard Hydrants:			
A	Total number of hydrants	N/A	N/A	N/A
B	Hose box	N/A	N/A	N/A
13	Pumping Arrangements:			
1	Ground level			
A	Discharge of main pump	N/A	N/A	N/A
B	Head of main pump	N/A	N/A	N/A
C	Number of main pumps	N/A	N/A	N/A
D	Jockey pump out put	N/A	N/A	N/A
E	Jockey pump head	N/A	N/A	N/A
F	Standby pump out put	N/A	N/A	N/A
G	Standby pump head	N/A	N/A	N/A
H	Auto starting /manual stopping	N/A	N/A	N/A
I	Pump house access	N/A	N/A	N/A
2	Terrace Level			
A	Discharge of pump each block	450 LPM X 2	450 & 900 LPM ✓	MR
B	Head of the pump	40 mtrs.	40 mtrs. ✓	MR
C	Power supply	Required	Provided	MR
D	Auto starting of pump	Required	Provided	MR

Ahlcon Public School located at Mayur Vihar, Phase-1, Delhi - 110091.

14	Captive Water Storage for Fire Fighting:			
A	Underground tank capacity	N/A	N/A	N/A
B	Draw-off connection	N/A	N/A	N/A
C	Fire service inlet	N/A	N/A	N/A
D	Access to tank	Required	Provided	MR
E	Overhead tank capacity	15,000 liters	20,000 liters	MR
15	Exit Signage:		Required	Provided
16	Provision of Lifts:			
A	Pressurization of lift shaft	N/A	N/A	N/A
B	Pressurization of lift lobby	N/A	N/A	N/A
C	Communication in lift car	N/A	N/A	N/A
D	Firemen's grounding switch	N/A	N/A	N/A
E	Lift signage	N/A	N/A	N/A
17	Standby Power Supply:			
18	Refuge Area:			
A	Total area	N/A	N/A	N/A
B	Location	N/A	N/A	N/A
19	Fire Control Room:			
A	Detector system panel	N/A	N/A	N/A
B	Flow switch panel	N/A	N/A	N/A
C	PA system panel	N/A	N/A	N/A
D	Battery backup	N/A	N/A	N/A
E	Building floor plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:			
		N/A	N/A	N/A

The fire protection system provided in the school building were tested, checked at random and found functional at the time of inspection and basement is being used for passage and storage only.

Keeping In view of the deemed compliance of minimum standards of fire prevention and fire safety measures as required under the rules of FSC issued vide letter no. F6/DFS/MS/School/NDZ/2021/759 dated 20/09/2021, renewal under Rule 35 of the Delhi Fire Service rules 2010, is recommended.

No file is pending with me before disposal of this case.



25/9/2024

Signature of the Inspecting Officer
Name Yashwant Singh Meena
Designation ADO (L.N)

DY. CFO/NDZ

Handwritten signatures and dates:
 - *[Signature]* 26/09/24
 - *[Signature]* 27/9/2024
 - *[Signature]* 27/9/24
 - *[Signature]*

P.T.O