



FIRE SAFETY CERTIFICATE

Certified that the M/s Ahlcon International School located at Mayur Vihar, Phase - I, Delhi - 110091, building comprised of basement (Store), ground plus three upper floors, owned/occupied by M/s Ahlcon International School was issued FSC vide letter No. F6/DFS/MS/School//NDZ/2022/72 dated 27/01/2022. The principal has given an affidavit dated 18/09/2024 not to use floor above than third floor for any purpose other than passage. The school building have deemed complied with the fire prevention and fire safety requirements in accordance with Circular No. 3298 to 3398 dated 01/03/2011 and re-inspected by the officer concerned of this department on 18/09/2024 in presence of Mr. Gaurav Sharma (Admin Officer) and that the premises is fit for occupancy class Group - B "Educational Building" for ground plus three upper floors only with effect from 07/10/2024 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010.

Issued on 07/10/2024 at New Delhi by.

(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE

Copy to: -

1. The Dy. Director of Education, D-Block, Anand Vihar, Delhi-110092.
2. The Principal, M/s Ahlcon International School located at Mayur Vihar, Phase - 1, Delhi - 110091.

Conditions for the validity of Fire Safety Certificate

1. Fire Safety Certificate is valid for ground plus three upper floors only and terrace floor Atal Lab not in use as per affidavit.
2. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry
3. All the means of escape shall be kept free of all the type of obstruction all the time.
4. All the employees shall be acquainted with the use and maintenance of all fire equipment's and method of smooth and speedy safe evacuation of occupants in case of emergency.
5. All the firefighting equipment's shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
6. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc. may be got verified from the authorities concerned.
7. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
8. At the time of inspection basement is being for passage and store purpose only.
9. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in.

N/23

INSPECTION REPORT

1	Name & address of the building	M/s Ahlcon International School located at Mayur Vihar, Phase-1, Delhi - 110091.			
2	Building is comprised of	Basement (Store), ground plus three upper floors. (The Principal has given an affidavit dated 18.09.2024 not to use floor above third floor for any purpose other than passage to the terrace).			
3	Type of occupancy	Educational Building			
4	Type of case	Renewal			
5	Details of previous FSC	F6/DFS/MS/School//NDZ/2022/72 dated 27/01/2022			
6	Fire safety directives letter no.	F.6/DFS/BP/2000/2270 dated 12/12/2000			
7	Date of inspection	17/09/2024			
8	Name of the inspecting officers	Yashwant Singh Meena ADO (Laxmi Nagar)			
9	Name of the designation of officer from the building side	Mr. Gaurav Sharma (Admin Officer)			
10	Year of construction	2001			
11	Applicant's letter no.	Outdoor Dairy No. 6257 dated 09/09/2024			
S. No	Minimum standard of fire prevention and fire safety U/R 33	Requirement As per NBC	Provided at site	Remarks MR/NMR	
1.	Access to Building:				
	A	Road width	6.0 meters.	15 meters.	MR
	B	Gate width	4.5 meters	4.5 meters.	MR
	C	Width of internal road	N/A	N/A	N/A
2.	Number, Width, Type and Arrangement of Exits:				
	A	Number of staircases			
	a	Upper floor	05 nos.	05 nos.	MR
		Basement	05 nos.	05 nos.	MR
	B	Width of staircases			
	a	Upper floor	1.5 meters	1.5 meters each	MR
		Basement	1.5 meters.	1.5 meters each	MR
	C	Protection of exits			
	a	Fire check door	Required	Provided	MR
	b	Pressurization	N/A	N/A	N/A
	D	No. of continuous staircases to terrace	02 nos.	03 nos.	MR
	E	Width of corridor	1.5 meters	1.70 meters	MR
	F	Door size	1.0 meter.	1.0 meter.	MR
3.	Compartmentation:				
	A	Fire check door	NA	NA	NA
	B	Sealing of electrical shafts	N/A	N/A	N/A
	C	Fire rating of shaft door	N/A	N/A	N/A
	D	Water curtain	N/A	N/A	N/A
	E	Fire dampers	N/A	N/A	N/A
4.	Smoke Management System:				
	A	Basement	Required	Provided	MR
	B	Upper floor	Required	Provided	MR

W

2/24

Ahlcon Internatioal School located at Mayur Vihar, Phase-1, Delhi - 110091.

5. Fire Extinguisher:				
A	Total numbers	30 nos.	35 nos. ✓	MR
B	Types	CO ₂ & ABC	CO ₂ & ABC	MR
C	ISI marking	Required	Provided	MR
6 First-Aid-Hose Reel:				
A	Total numbers of each floor	04 no.	04 no. ✓	MR
B	Length of hose reel hose	30 mtrs.	30 mtrs. ✓	MR
C	Nozzle diameter	05 mm	05 mm ✓	MR
7 Automatic Fire Detection and Alarming System:				
A	Type of detectors	Required in Auditorium	Provided	MR
B	Location of main panel	Required	Provided	MR
C	Location of repeater panel	N/A	N/A	N/A
D	Alternate source of power	Required	Provided	MR
E	Hooters	N/A	N/A	N/A
8	MOEFA:	Required	Provided	MR
9	Public Address System:	Required	Provided	MR
10 Automatic Sprinkler System:				
A	Basement	Required	Provided	MR
B	Upper floor	N/A	N/A	N/A
C	Sprinkler above false ceiling	N/A	N/A	N/A
11 Internal Hydrants:				
A	Size of riser/down-comer	100 mm	100 mm ✓	MR
B	Number of hydrants per floor	04 nos.	04 nos. ✓	MR
C	Hose box	04 nos.	04 nos. ✓	MR
12 Yard Hydrants:				
A	Total number of hydrants	N/A	N/A	N/A
B	Hose box	N/A	N/A	N/A
13 Pumping Arrangements:				
1 Ground level				
A	Discharge of main pump	N/A	N/A	N/A
B	Head of main pump	N/A	N/A	N/A
C	Number of main pumps	N/A	N/A	N/A
D	Jockey pump out put	N/A	N/A	N/A
E	Jockey pump head	N/A	N/A	N/A
F	Standby pump out put	N/A	N/A	N/A
G	Standby pump head	N/A	N/A	N/A
H	Auto starting /manual stopping	N/A	N/A	N/A
I	Pump house access	N/A	N/A	N/A
2 Terrace Level				
A	Discharge of pump each block	450 & 900 LPM	450 & 900 LPM ✓	MR
B	Head of the pump	40 mtrs.	40 mtrs.	MR
C	Power supply	Required	Provided	MR
D	Auto starting of pump	Required	Provided	MR

W

✓

N/25

Ahlcon International School located at Mayur Vihar, Phase-1, Delhi - 110091.

14 Captive Water Storage for Fire Fighting:				
A	Underground tank capacity	50,000 liters	50,000 liters	MR
B	Draw-off connection	Required	Provided	MR
C	Fire service inlet	Required	Provided	MR
D	Access to tank	Required	Provided	MR
E	Overhead tank capacity	20,000 liters	20,000 liters	MR
15 Exit Signage:		Required	Provided	MR
16 Provision of Lifts:				
A	Pressurization of lift shaft	N/A	N/A	N/A
B	Pressurization of lift lobby	N/A	N/A	N/A
C	Communication in lift car	Required	Provided	MR
D	Firemen's grounding switch	Required	Provided	MR
E	Lift signage	Required	Provided	MR
17 Standby Power Supply:		N/A	N/A	N/A
18 Refuge Area:				
A	Total area	N/A	N/A	N/A
B	Location	N/A	N/A	N/A
19 Fire Control Room:				
A	Detector system panel	N/A	N/A	N/A
B	Flow switch panel	N/A	N/A	N/A
C	PA system panel	N/A	N/A	N/A
D	Battery backup	N/A	N/A	N/A
E	Building floor plans	N/A	N/A	N/A
20 Special Fire Protection systems for protection of special Risks, if any:		N/A	N/A	N/A

The fire protection system provided in the school building were tested, checked at random and found functional at the time of inspection and basement (Store) and terrace floor use as per affidavit enclosed.

Keeping In view of the deemed compliance of minimum standards of fire prevention and fire safety measures as required under the rules of FSC issued vide letter no. F6/DFS/MS/School/NDZ/2022/72 dated 27/01/2022, renewal under Rule 35 of the Delhi Fire Service rules 2010, is recommended.

No file is pending with me before disposal of this case.

26/9/2024

Signature of the Inspecting Officer
Name Yashwant Singh Meena
Designation ADO (L.N)

~~DY. CFO/NDZ~~

~~C.F.O.~~
~~Director~~
27/09/24
11/10/22

~~ADO (L.N)~~

P.T.O