

C-27

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE

NEW DELHI-110 001.

No.F.6/DFS/MS/School/2024/SZ/968

Dated: 03/10/2024

FIRE SAFETY CERTIFICATE

Certified that the **Sunshine Convent Public School**, Main Hastal Ranhaua Road, Vikas Nagar, New Delhi-110059, comprised of ground floor plus three upper floors, owned/occupied by Sunshine Convent Public School was issued Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/School/2021/SZ/641 dated 24.08.2021 (for G+2 floors only). The School building was re-inspected by the officer concerned of this department on 17.09.2024 in the presence of Sh. Sandeep Yadav (Manager) and found that School building have complied the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises (**Ground plus three upper floors**) is fit for occupancy class "Educational" w.e.f. 03/10/2024 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on 03/10/2024 at New Delhi by.


 (Atul Garg)
 Director
 Delhi Fire Service

Copy to: -

1. The Manager, Sunshine Convent Public School, Main Hastal Ranhaua Road, Vikas Nagar, New Delhi-110059.
2. Director of Education, GNCT of NCT of Delhi, Old Secretariat, New Delhi- 110054.
3. Executive Engineer (Bldg.), MCD, West Zone, Dr. Sahib Singh Varma Nigam Bhawan, Second Floor, Shivaji Enclave, New Delhi-110027. : - for information please.

Conditions for the validity of fire safety certificate: -

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

M18

INSPECTION REPORT

1. Name & address of the building : Sunshine Convent Public School, Main Hastal Ranhaua Road, Vikas Nagar, New Delhi-110059.
2. Type of Occupancy : Educational
3. Building comprised of : Ground plus three upper floors
4. Type of Case : New/addition/alteration
5. Details of Previous NOC : F.6/DFS/MS/School/2021/SZ/641 dated 24.08.2021 (for G+2 floors only)
6. Fire Safety directives letter No : N/A
7. Date of inspection : 17.09.2024
8. Name of Inspecting Officer : A.D.O. R.K. Yadav
9. Name and designation of officers
From the building side : Sh. Sandeep Yadav (Manager)
10. Year of Construction : Between 2010 to 2014
11. Applicant's letter No. : Online email Id sunshine.manager@gmail.com dated 27.08.2024

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	Accessible 06 m 4.5 m N/A	09 m 4.6 & 2.4 m N/A	M/R M/R N/A
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basements 	02 No.'s N/A	02 No.'s N/A	M/R N/A
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basements 	1.50 m each N/A	1.65 & 1.60 to 1.65 m N/A	M/R N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	Required	One	M/R
	e. Width of Corridor	1.50 m	2.15 m	M/R
	f. Door Size	1.0 m	1.0 m	M/R, students less than 45 in each class room
3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
4.	Smoke Management System			
	<ul style="list-style-type: none"> • Basements • Upper floors 	N/A Required	N/A Natural ventilation provided	N/A M/R
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	09 no's ABC/CO ₂ type ISI marked	Provided Provided Provided	MR MR MR
6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> • Total numbers on each floor • Length of hose reel hose • Nozzle diameter 	01 30 mtrs 5 mm	Provided Provided Provided	MR MR MR

N/19

Sta
17.

7.	Automatic fire detection and alarming system			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA	N/A	N/A	N/A
9.	Public Address System	N/A	Provided	MR
10.	Automatic Sprinkler System			
	• Basement	N/A	N/A	N/A
	• Ground Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/Manual Stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	450 LPM	Provided	MR
	➤ Head of the pump	40 m	Provided	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14.	Captive Water Storage for fire fighting			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	Provided	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 ltrs	Provided	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
				No Lift
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A


N/20


17.	Standby power supply	Required	Provided	MR
18.	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A


The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.


In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the Fire Safety Certificate issued vide letter number F.6/DFS/MS/School/2021/SZ/641 dated 24.08.2021 (for G+2 floors only), renewal under rule 37 of the Delhi Fire Service Rules 2010 is recommended.

Note: - Earlier Fire Safety Certificate issued by this department vide latter No. F.6/DFS/MS/School/2021/SZ/641 dated 24.08.2021, for ground plus two upper floors only. But now the school management constructed one more floor (i.e. third floor) and now building comprised of ground plus three upper floors.


 Signature of Inspecting Officer
 Name: - R.K. Yadav
 Designation: - ADO (JKP)

DO (South West)

 28/9/24

CFo(S2)

 23/9/2024

Director

 27/9/24

