

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE

NEW DELHI-110 001

No.F.6/DFS/MS/School/2024/SZ/1075

Dated: 29/10/2024

FIRE SAFETY CERTIFICATE

Certified that the **Sri Ram International School**, Prem Nursery, Gopal Nagar, Najafgarh, New Delhi-110043, comprised of three blocks namely A- Block (G+3), B- Block (G+3) & C-Block (G+3 not in use), A-block having 11 rooms on GF, 11 rooms on FF, 09 rooms on SF & 10 rooms on TF (total 41 rooms) B-block is having 02 rooms and open auditorium on GF, 11 rooms on FF, 09 rooms on SF, 08 rooms on TF (01 room on library side hall not in use on FF, SF & TF). owned/occupied by Sri Ram International School was issued Fire Safety Certificate by this department vide letter no. F.6/DFS/MS/School/2021/SZ/477 dated 14.07.2021. The school building was re-inspected by the officer concerned of this department on 21.10.2024 in the presence of Smt. Jyoti (Admin. Officer) and found that Sri Ram International School have complied/deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises (**Except Library side hall/area and Block-C**) is fit for occupancy class educational w.e.f. the date of issue of this certificate for a period of three years in accordance with Rule 36 unless renewed under Rule-37 or sooner cancelled under Rule-40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on 29/10/2024 at New Delhi by.


Arun Garg
Director
Delhi Fire Service
9/10

Copy to: -

1. The Principal, Sri Ram International School, Prem Nursery, Gopal Nagar, Najafgarh, New Delhi-110043.
2. Director of Education, GNCT of NCT of Delhi, Old Secretariat, New Delhi- 110054.

Conditions for the validity of fire safety certificate: -

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

N/27

INSPECTION REPORT

1. Name & address of the building : Sri Ram International School, Prem Nursery, Gopal Nagar, Najafgarh, New Delhi-110043
2. Type of Occupancy : Educational
3. Building Composition : having three blocks namely A- block (G+3), B- block (G+3) & C- block (G+3 floors not in use)
4. Type of Case : Renewal
5. Details of Previous NOC : F.6/DFS/MS/School/2021/SZ/477 dated 14.07.2021
6. Fire Safety directives letter No : N/A
7. Date of inspection : 21.10.2024
8. Name of Inspecting Officer : A.D.O. R.K. Yadav
9. Name and designation of officers
From the building side : Smt. Jyoti Kohli (Admin. Officer)
10. Year of Construction : 2001 (Old Block) & 2016-17 (New Block & C-Block)
11. Applicant's letter No. : SRIS/2024-25/66 dated 28.06.2024

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/BBL Requirements	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	Accessible 06 m 4.5 m N/A	12 m 4.7 m N/A	MR MR N/A
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	03 No's	03 No's & 01 ramp (01 staircase & 01 ramp are common with RCIT)	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircases			
	• Upper Floor	1.50 m in A- block & 1.50 & .75 m in B- block	1.30, 1.50 m & 1.38 m 1.60 m ramp. (1.38 m S.case & 1.60 m ramp are common with RCIT)	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircases to terrace	Required	Provided	MR
	e. Width of Corridor	1.50 m	1.35/2.80 m in A- blk & 2.60 m in B- Blk	MR, being old case
	f. Door Size	1.0 m 1.20 m in B-blk	.90 to 1.0 m in A- blk & 1.20 m in B- blk	MR, being old case
3.	Compartmentation			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	Smoke Management System			
	• Basements	N/A	N/A	N/A
	• Upper floors	Required	Natural ventilation	MR
5.	Fire Extinguishers			
	• Total numbers	24 no.'s	Provided	MR
	• Types	ABC/CO ₂ type	Provided	MR
	• IS marking	ISI marked	ISI marked	MR
6.	First-Aid Hose Reels			
	• Total numbers on each floor	02 no.'s	Provided	MR
	• Length of hose reel hose	30 mtrs	Provided	MR
	• Nozzle diameter	5 mm	Provided	MR


7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	N/A	N/A	N/A
8.	MOEFA	N/A	N/A	N/A
9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement Ground Floor Sprinkler above false ceiling 	N/A	N/A	N/A
11.	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box 	100 MM	100 MM	MR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	N/A	N/A	N/A
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/Manual Stopping Pump House Access Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump 	N/A	N/A	N/A
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> Underground tank capacity <ul style="list-style-type: none"> Draw-off connection Fire service inlet Access to tank Overhead Tank capacity 	N/A	N/A	N/A
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch Lift Signage 	N/A	N/A	N/A
17.	Standby power supply	N/A	N/A	N/A


18.	Refuge Area.				
	➤ Total Area	N/A	N/A	N/A	
	➤ Location	N/A	N/A	N/A	
19.	Fire Control Room				
	• Detector System Panel	N/A	N/A	N/A	
	• Flow Switch Panel	N/A	N/A	N/A	
	• PA System Panel	N/A	N/A	N/A	
	• Battery backup	N/A	N/A	N/A	
	• Building Floor Plans	N/A	N/A	N/A	
20.	Special Fire Protection System for Protection of special Risks, if any:		N/A	N/A	N/A


The fire protection systems provided in the building were tested, checked and found not functional at the time of inspection. The shortcomings issued by this department vide letter No. F.6/DFS/MS/School/2024/SZ/576 dated 03.09.2024 has been rectified.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter No. F.6/DFS/MS/School/2021/SZ/477 dated 14.07.2021, renewal under rule, 37 of the Delhi Fire Service Rules, 2010 is recommended, if agreed.

Note: - As per the undertaking given by the Vice Principal (placed at C-58 & 59) that the channel gate and doors connected to building block will remain open during school hours and Block-C is not in use (photo enclosed at C- 60). There are less than 45 students in each class.


 Signature of Inspecting Officer
 Name: - R.K. Yadav
 Designation: - ADO (JKP)

D.O. (South West)

 23/10/24

CFO (S2)

 24/10/2024

Director