

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001

No. F.6/DFS/MS/EH/2024/SZ/348

Dated. 23/10/2024

FIRE SAFETY CERTIFICATE

Certified that the Eating House in the Name & Style of **M/s Staple** located at Plot No **M-82, Third Floor**, Grater Kailash Part-II, New Delhi 110048 comprised of Basement, Ground plus Three upper floor owner/occupied by A Unit of Scran have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of this department on 18/10/2024 in the presence of Mr. Sangram Singh and found that the premise is fit for occupancy class **Group-"D" (Assembly Building)** and **validity upto 31/03/2027** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 23/10/2024 at New Delhi by


(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE

Copy to: -

1. The Addl. Commissioner of Police, Lic/Branch, 1st Floor PS Defence Colony, New Delhi 110049 (Ref. MHA Portal ID 2024100515267 dated 05/10/2024)

Conditions for the validity of Fire Safety Certificate: -

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. The basement shall be used as per the provisions of UBBL-2016 /NBC Part- IV.
4. All the staff members must know the correct method of operation of fire fighting system.
5. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry."

m13

INSPECTION REPORT


1	Name & Address of the Building	M/s Staple (A Unit of Scran) located at Plot No M-82, 3 rd Floor, GK-2, New Delhi 110048		
2	Type of Occupancy	Assembly Building "Group-D"		
3	Building Comprised of	Basement, Ground + 03 upper floors (Restt. at 3 rd + Floor) (Height 14.00 mtr)		
4	Type of Case	New Case		
5	Details of Previous NOC	Nil		
6	Fire Safety Directives Letter No	Nil		
7	Date of Inspection	18/10/2024		
8	Name of the Inspecting Officers	ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Sangram Singh		
10	Year of construction	2022		
11	Applicant letter No.	MHA Portal ID 2024100615267 dated 05/10/2024		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	UBBL 2016	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	• Road width	09 mtr	Provided	MR
	• Gate width	Abuts on road	Approachable	MR
	• Width of internal road	NA	N/A	N/A
2	Number, width, type and arrangements of exits.			
	a. Number of Staircase			
	• Upper floors	02 Nos	02 Nos	MR
	• Basement floor	02 Nos	02 Nos	MR
	b. Width of Staircase			
	• Upper floors	1.50 mtr each	Provided	MR
	• Basement floor	1.50 mtr each	Provided	MR
	c. Protection of exits			
	• Fire check door	N/A	N/A	MR
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircase to terrace	02 No	Provided	MR
	e. Width of corridor	N/A	N/A	N/A
	f. Door size	1.50mtr each	1.50 mtr each	MR
3	Compartmentation.			
	• Fire check door.	Required in kitchen	Provided	MR
	• Sealing of electrical shafts.	Required	Provided	MR
	• Fire rating of shaft door.	Required	Provided	MR
	• Water curtain	N/A	N/A	N/A
	• Fire dampers.	N/A	N/A	N/A
4.	Smoke Management system.			
	• Basement	N/A	N/A	N/A
	• Upper floors	12 ACPH	Provided	MR
5.	Fire Extinguishers.			
	• Total numbers	Required	20 Nos.	MR
	• Types	ABC/CO2	ABC/Co2	MR
	• ISI Marking	ISI marked	Provided	MR
6.	First Aid Hose Reels.			
	• Total numbers on each floor.	02 No	Provided	MR
	• Length of hose-reel hose.	30m	Provided	MR
	• Nozzle Diameter	5mm	Provided	MR
7	Automatic Fire Detection and Alarming system.			
	• Type of detectors	Required	Heat & Smoke	MR
	• Location of Main Panel	Required	2 nd floor	MR

4

2/1/14

	<ul style="list-style-type: none"> Location of Repeater Panel Alternate source of power Hooter's location 	N/A	N/A	N/A
		Required	Provided	MR
		Required	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement Upper floors Sprinkler above false ceiling 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
11.	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser/Down-comer Number of Hydrant per floor Hose box. 	100 mm	Provided	MR
		02 Nos	Provided	MR
		02 Nos	Provided	MR
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. 2. Hose box. 	N/A	N/A	N/A
		N/A	N/A	N/A
13.	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main pump. Head of main pump. Number of main pumps. Jockey Pump output. Jockey Pump head. Standby Pump output. Standby Pump head. Auto Starting / Manual Stopping. Access to pump house Terrace Level <ul style="list-style-type: none"> Discharge of pump. Head of pump. Power supply. Auto starting of pump. 	2280 LPM	Provided	MR
		60m	Provided	MR
		01 No	Provided	MR
		180 LPM	Provided	MR
		60m	Provided	MR
		2280 LPM	Provided	MR
		60m	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		900 LPM	Provided	MR
		40m	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14.	Captive water storage for Fire Fighting.			
	<ul style="list-style-type: none"> Underground tank capacity. <ul style="list-style-type: none"> Draw-off connection. Fire Service Inlet. Access to tank. Overhead tank capacity. 	1,00,000 ltrs	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		10,000 ltr	25,000 ltr	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. Pressurization of lift lobby. Communication in lift car. Fireman's switch. Lift signage. 	Required	Electrical penal shifted	MR
		Required	Provided	MR
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17.	Standby Power Supply	Required	Provided	MR
18.	Refuge Area			
	<ul style="list-style-type: none"> Total area Location 	N/A	N/A	N/A
		N/A	N/A	N/A
19.	Fire Control Room.			
	<ul style="list-style-type: none"> Detector System Panel. Flow Switch Panel. PA system Panel. Battery backup 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A

m/15

	Building floor plan	N/A	N/A	N/A
20.	Special Fire Protection System for the Protection of special Risk, if any :	N/A	N/A	N/A
<p>The fire protection system provided in the building were randomly checked and found functional at the time of inspection.</p> <p>Further, the party has complied all the observation / Shortcoming already issued & communicated by this department vide letter of even no 422 dated 26/09/2024.</p> <p>Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010</p> <p>Accordingly, DFA is put up for approval and signature please.</p> <p style="text-align: right;">  Signature of the Inspecting Officer Name: Sh. Rajesh Kumar Design: ADO (BCP) </p>				

DO (South)


 CBO (KAS) 
 21/10/2024
 Director 


As approved, F.T. letter is sent for
 your signature pl


 21/10

Director 

mm

Uploaded
 24/10/24

