

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001**

No. F6/DFS/MS/School/WZ/2022/ 387

Dated: 8/7/22

To,


The Principal,  
Pole Star Public School,  
Sector-2, Rohini,  
Delhi-110085,

**Sub:** Issue of FSC in r/o Pole Star Public School, Sector-2, Rohini, Delhi-110085.

Sir,

Kindly reference to online mail dated 24.03.2022, received in this department on the subject cited above. In this connection submitted the building was visited by officer concerned on dated 23.06.2022 however, it has been observed that the shortcoming already issued vide this department letter of even No1283 dated 19.05.2017 are not yet compiled. Copy of said shortcoming letter was handover to Miss. Ruchi (Receptionist) at the time of inspection. Therefore, you are advised to submit point-wise compliance of shortcomings already issued vide this department letter dated 19.05.2017 for further consideration in this matter.

Yours Faithfully

  
(Dhrampal Bhardwaj)  
Dy.Chief Fire Officer  
Tel:-01123414250



c-19

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

**NO. F-6/DFS/ 2017/ 1283**

**Dated 19/5/2017**

To

The Principal  
Pole star Public School,  
Sector- 2, Rohini  
Delhi-110085.

**Sub:** - Regarding issuance of fire safety certificate in r/o Pole Star Public School, Sector -02, Rohini, Delhi-110085.

Sir,

Please refer to your letter no. Nil dated 27.03.2017 on the subject cited above. In this connection this is to inform you that the above mentioned site was visited by the officer concerned of this department to verify the fire safety measures issued vide Director of Education circular dated 01.03.2011/NBC Part-4 and observed that the school building is comprised of basement, ground and 02 upper floors on a total plot area measuring 800 sqm. At the time of inspection Mrs Ankita, Principal was also present at site. During the course of inspection observations/ shortcomings made are as under:-

1. Hose reel provided but not functional.
2. Sprinkler System provided but not functional in basement.
3. Boosting motor capacity of 450 Lpm & Jockey Pump capacity of 180 lpm provided but not functional.
4. Overhead fire water tank capacity 5,000 ltrs found empty.
5. Exit signage not provided.

Keeping in view of above, fire safety certificate cannot be considered at this stage and in case of any untoward mishap due to non compliance of the fire safety measures shall be at your risk and cost.

Yours faithfully

  
(Atul Garg)

Chief Fire Officer  
Ph: 011-23414250

