

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELIII HEADQUARTERS: DELIII FIRE SERVICE: NEW DELIII- 110001



No. F6/DFS/MS/2022/Indl./ | 4

Dated 02 / 01/2023

To

Sh. Ashwani Jain Industrial Building at B-14, G.T. Karnal, Road, Delhi-110033.

Sub: Regarding issuance of Fire Safety Certificate in r/o M/s Indian Needle Pvt. Ltd. located at Plot No. B-14, Industrial Area, G.T. Karnal, Road, Delhi-110033.

Sir,

Please refer to your letter no. Nil dated 26.11.2022 on the subject cited above. In this connection this is to inform you that the above mentioned site was visited by the officer concerned of this department on 14.12.2022 to verify the fire safety arrangements installed in the building as per issued fire safety recommendations vide letter of even no. 47 dated 06.01.2003 at the time of inspection Mr. Ashwani Jain (Owner) was also present at site. During the course of the inspection it is observed that the building is comprised of Basement, Ground & Two upper floors only. Your request for FSC is rejected under Rule 37 (3) due to following shortcomings.

- Fire check doors found removed in the building.
- Smoke ventilation systems are not provided at all upper floors.
- Hose reel hose provided but found nonfunctional & short in no.
- Automatic fire detection and alarming system provided not functional.
- MOEFA System provided but found not functional.
- Sprinkler systems provided in the basement but found not functional and all upper floors found not provided.
- Internal Hydrants & Yard hydrants provided in the building but found not functional and some hose missing.
- Diesel engine fire pump capacity of 1620lpm not provided and terrace level firefighting pump capacity of 900lpm provided but not functional at the time of inspection. Fire pumps are not on auto mode/emergency electrical supply.
- Terrace level fire water tank capacity of 60,000ltrs is being used for domestic purposes.
 Fire water tank must be dedicated to firefighting purposes only.
- 10. Staircase serving to basement is not segregated at ground floor.
- 11. Exit signage's and floor signage not provided at strategic location in the building.
- Temporary structure is erected in open space at ground level area and a temporary room constructed at terrace level which needs to be removed.

Keeping in view of above, fire safety certificate cannot be considered at this stage.

Your faithfully

(Dharmpal Bhardwaj)
Dy. Chief Fire Officer
Ph:-011-23414250

Ph:-011-23414250

Copy to:-

 The Dy. Commissioner of Factory licensing, DMC 3rd, Floor, Civic Centre Minto Road, Delhi-110002.