GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE NEW DELHI- 110001

No. F6/DFS/MS/Harpidul/2015/MDZ/1749

Dated: 28/09/15

FIRE SAFETY CERTIFICATE

Certified that the Chacha Nehru Bal Chiktsalya Hospital, Geeta Colony, Delhi-31, owned/occupied by Chacha Nehru Bal Chiktsalya Hospital, comprising of basement, ground plus five upper floors was granted FSC vide letter No. F.6/DFS/MS/Hospital/2012/3214 dated 05.09.12. The Hospital building was inspected by the officers concerned of this department on 14.09.2015 in the presence of Dr.Anup Mohta, (Director) and found that the Hospital building have deemed complied with the fire prevention and fire safety requirements in accordance with the directive vide letter no. F6/MS/DFS/BP/HOSPITAL/2001/111 dated 15.01.2001 issued by the Delhi Fire Service and found that the building having basement, ground plus five upper floors is fit for occupancy class C -1"Hospital (Institutional Building)" with effect from As Institutional Pule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010, subject to conditions printed overleaf.

Issued on at New Delhi by

(Dr. G.C. Misra) Chief Fire Officer Ph -011- 23414333

of see

To,

Dr. Anup Mohta, Director Chacha Nehru Bal Chiktsalya Hospital, Geeta Colony, Delhi-31

CONDITIONS:

- 1. All the means of escape shall be kept free of all the type of obstruction all the time.
- 2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
- All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
- 4. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc. may be got verified from the authorities concerned.
- 5. This Fire Safety Certificate can not be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
- 6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
- 7. Basement shall be used as per BBL.
- 8. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : Chacha Nehru Bal Chiktsalya Hospital, Geeta Colony, Delhi-31

2. Building is comprised of

: Basement, ground plus five upper floors

2. Type of Occupancy : Institutional3. Type of Case : Renewal

4. Details of Previous FSC : F.6/MS/DFS/Hospital/2012/3214 dated 05.09.12

5. Fire Safety direction letter No : F6/MS/DFS/BP/HOSPITAL/2001/111 dated 15.01.2001

6. Date of Inspection : 14.09.2015

7. Name of the Inspecting Officers: DO Virendra Singh & ADO Suresh singh

8. Name of the designation of Officer

From the building side : Dr. Anup Mohta (Director)

9. Year of Construction : 2005

S.NO.	Minimum Standards on fire prevention	C/2015/9800 dated	Provided at Site	Remarks	
	and fire safety U/R33	Requirement	- Torraca at offe	MR/NMR	
1	Access to building	squirement		TVITY INIVITY	
	Road width	6 m	15 m	MR	
	Gate width	4.5 m	6 m	MR	
	 Width of internal road 	6 m	6 m	MR	
2	Number, Width, Type and Arrangement of Exits				
	a. Number of Staircases		>		
	Upper Floor	6 no.	6 no.	MR	
	Basement	5 no.	5 no.	MR	
	B. Width of Staircases				
	Upper Floor	2 m	2 m	MR	
	Basement	2 m	2 m	MR	
	c. Protection of exits				
	 Fire check door 	Required	Provided	MR	
	 Pressurization 	Required	Provided	MR	
	e. No. of continuous staircases to terrace	2 no.	2 no.	MR	
	g. Width of Corridor	2.4 m	2.5 m, 3 m	MR	
	h. Door Size	2 m, 1 m	2 m, 1 m	MR	
3		Required	Provided		
	 Fire check door 	Required	Provided	MR	
	 Sealing of electrical shafts 	Required	Provided	MR	
	 Fire rating of shaft door 	½ hr	½ hr	MR	
	 Water curtain 	NA	NA	NA	
	Fire Dampers	Required	Provided	MR	
l .	Smoke Management System.	Required Provided			
	• Basement	30a/c per hour	Provided	MR	
	Upper floor	12 a/c per hour	Provided	MR	

14/14

5.	Fire Extinguisher						
	Total numbers	60 no.	60.no.	MR			
	• types	Co2 & ABC	Co2 & ABC	MR			
	IS marking	ISI marked	ISI marked	MR			
6	First-aid-Hose Reel						
	Total numbers of each floor	6 no.	6 no.	MR			
	Length of hose reel hose	30 m	30 m	MR			
	Nozzle diameter	5 mm	5 mm	MR			
7	Automatic fire detection and alarming system. Required Provided						
	Type of detectors	Heat & Smoke	Heat & Smoke	MR			
	 Location of main panel 	Control room	Control room	MR			
	 Location of repeater panel 	NA	NA	NA			
	Alternate source of power	Yes	125 KVA	MR			
	Hooters's location	Yes	Different	MR			
			Location				
8	MOEFA	Required	Provided	MR			
9	Public address System.	Required	Provided	MR			
10	Automatic Sprinkler System						
	 basement 	Required	Provided	MR			
	 upper floor 	Required	Provided	MR			
	 sprinkler above false ceiling 	Required	Provided	MR			
11	Internal Hydrants						
	 size of riser/down-comer 	100 mm	100 mm	MR			
	Number of hydrants per floor	6 no.	6 no.	MR			
	Hose Box	6 no.	6 no. each floor	MR			
12	Yard Hydrants. Required Provided						
	Total number of hydrants	06 no.	06 no.	MR			
	Hose Box	06 no.	06 no.	MR			
13	Pumping Arrangements.						
	Ground Level						
	Discharge of main Pump	2850 LPM	2850 LPM	MR			
	Head of Main Pump	60 m	60 m	MR			
	Number of main pumps	3 no.	3 no.	MR			
	Jockey pump out put	180 LPM	180 LPM	MR			
	Jockey pump head	60 m	60 m	MR			
	Standby Pump out put	2850 LPM	2850 LPM	MR			
	Standby Pump Head	60 m	60 m	MR			
	Auto Starting /Manual stopping	Auto Starting	Auto Starting	MR			
	Pump House Access	Required	Provided	MR			
	Terrace Level	NA	NA	NA			
	Discharge of pump	NA	NA	NA			
	Head of the Pump	NA	NA	NA			
	Power supply	NA	NA	NA			
				The same of the sa			

N/15

14	Captive Water Storage for Fire Fighting.	Required	Provided		
	 Underground tank capacity 	200000 Liters	200000 Liters	MR	
	Draw-off connection	Yes	Provided	MR	
	Fire service inlet	Yes	Provided	MR	
	Access to tank	Yes	Provided	MR	
	 Overhead Tank capacity 	30000 Liters	30000 Liters	MR	
15	Exit Signage.	Required	Provided	MR	
16	Provision of Lifts.	Required	Provided	(WII)	
	 Pressurization of Lift Shaft 	Required	Provided	MR	
	 Pressurization of Lift lobby 	NA	NA	NA	
	 Communication in lift car 	Yes	Provided	MR	
	 Firemen's grounding switch 	Yes	Provided	MR	
	Lift Signage	Yes	Provided	MR	
17	Standby power supply	Required	Provided	MR	
18	Refuge Area.				
	Total area	NA	NA	NA	
	 Location 	NA	NA	NA	
19	Fire Control Room				
	 Detector system panel 	Yes	Provided	MR	
4	 Flow switch panel 	Yes	Provided	MR	
	 PA system panel 	Yes	Provided	MR	
	Batter backup	Yes	Provided	MR	
	 Building Floor Plans 	Yes	Provided	MR	
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	NA	NA	

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the Rules the FSC issued letter no. F.6/MS/DFS/Hospital/2012/3214 dated 05.09.12 renewal under Rule 35 of the Delhi Fire Service Rules 2010 is recommended.

. 9.15

Signature of the Inspecting Officer

Name

Suresh Singh

Designation ADO (SHAH)

Signature of the inspecting Officer

Name

Virendra Singh

Designation DO (EAST)

Dy CFO (NIDZ)