GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE NEW DELHI- 110001

No. F6/DFS/ans/ EH/2016/MDZ/578 Dated: 13/04/16

FIRE SAFETY CERTIFICATE

Certified that the Bulbul The Food Court (Chachajee The Food Court) running at 3rd floor of building at V3S East Centre Mall ,plot no. 12,District Centre Laxmi Nagar, Delhi,owned/occupied by M/s A unit of KDM Hotel & Resorts Pvt.Ltd.,comprised of basement, ground plus three upper floors was granted fire safety certificate vide letter no.F6/DFS/MS/EH/2013/322 dated 16.05.2013.The building was inspected by the officers concerned of this department on 18.03.2016 in the presence of Sh.Arvind Seth and found that the building have deemed complied with the fire prevention and fire safety requirements in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 and that the building is fit for occupancy Group "Assembly Building/Restaurant" with effect from .p. 10.5 for a period of three years, subject to conditions printed overleaf.

(Dr.G.C.Misra) Director Ph. 011-23414000

To,

Bulbul The Food Court (A unit of KDM Hotel & Resorts Pvt.Ltd.) A-4,Mohan Co-Operative Industrial Estate, Mathura Road,New Delhi-110044.

Copy to:-

The Dy. Health Officer, East Delhi Municipal Corporation ,Health Department, Shahdara (South) Zone, Karkardooma, Shahdara, Delhi

CONDITIONS:

1. All the means of escape shall be kept free of all type of obstruction all the time.

2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.

3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.

4. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.

5. This Fire Safety certificate can not be treated in any case for regularizations of unauthorized if

6. Basement shall be used as per BBL.

7. "The owner /occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form'J'[sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry"

8. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in

1. Name & address of the building: "Bulbul The Food Court" 3rd floor at V3S East Centre

Mall ,plot no. 12,District Centre Laxmi Nagar, Delhi

2. Building is comprised of

:2 basements, Ground + 3 upper floors.

3. Type of Occupancy

: Assembly (Restaurant)

4. Type of Case

: Renewal

5. Details of Previous fsc

:F6/DFS/MS/EH/2013/322 dated 16/05/13

6. Fire Safety direction letter No : N/A

7.Date of Inspection

: 18.03.2016

8. Name of the Inspecting officers : DO Virendra Singh

9. Name and designation of Officer

from the building side

:Sh.Arvind Seth (Manager)

10. Year of Construction

:2006

11. Applicant's letter No

: 05.03.16

S.NO.	The standards of the	NBC/BBL	Provided at Site	Remarks		
	prevention and fire safety U/R33	Requirement		MR/NMR		
1	Access to building					
	Road width Gate width	11 Mtrs.	45 Mtrs.	MR		
	Gate widthWidth of internal road	4.5 Mtrs.	6 Mtrs.	MR		
		6 Mtrs.	6 Mtr.	MR		
2	Number, Width, Type and Arrangement of Exits					
	a. Number of Staircases					
	 Upper Floor 	02 nos.	04 Nos.	MR		
	Basement	N/A	N/A	N/A		
	B. Width of Staircases					
	 Upper Floor 	1.5 Mtrs.	01 No.of 1.38 M	MR		
			03 No.of 1.5 M	1		
	 Basement 	N/A	N/A	N/A		
	c. Protection of exits		. 100			
	 Fire check door 	Required	Provided	MR		
	 Pressurization 	N/A	N/A	N/A		
	e. No. of continuous staircases to terrace					
		3 nos.	4 nos.	MR		
	g. Width of Corridor	1.5 Mtrs.	3.0 Mtrs.	MR		
-	h. Door Size	2.0 M	3.0 Mtrs.	MR		
3	Compartmentation.					
	Fire check door	Required	Provided	MR		
	 Sealing of electrical shafts 	Required	Sealed	MR		
	Fire rating of shaft doorWater curtain	N/A	N/A	N/A		
	Fire Dampers	N/A	N/A	N/A		
		N/A	N/A	N/A		
<u> </u>	Smoke Management System.					
	• Basement	N/A	N/A	N/A		
	 Upper floor 	Required	Provided	MR		
5.	Fire Extinguisher			IVIE		
	 Total numbers 	04 nos.	06 Nos.	MR		
	• types	ABC & Co2	ABC & Co2	MR		
	 IS marking 	ISI marked	ISI marked	MR		

	T. J.	02 nos.	04 nos.	MR
	Total numbers of each floor	30 m	30 m	MR
	Length of hose reel hose	5 mm	5 mm	MR
	Nozzle diameter		311111	
7	Automatic fire detection and alarming	Heat & smoke	Provided	MR
	Type of detectors	Control room	1st	MR
	 Location of main panel 	Control room	Basement	100
		N1/A	N/A	N/A
	 Location of repeater panel 	N/A	Provided	MR
	 Alternate source of power 	Required		N/A
	 Hooters's location 	N/A	N/A Provided	MR
3	MOEFA	Required		MR
)	Public address System.	Required	Provided	IVIK
10	Automatic Sprinkler System.			NI/A
	 basement 	N/A	N/A	N/A
	upper floor	Required	Provided	MR
	sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
т.т	size of riser/down-comer	150 mm	150 mm	MR
	Number of hydrants per floor	02 nos.	04 nos.	MR
		02 nos.	04 nos.	MR
4.2		02 11001		1
12	Yard Hydrants.Total number of hydrants	N/A	11 nos.	MR
		N/A	11 nos.	MR
	Hose Box	IV/ A	11 11001	
13	Pumping Arrangements.	Required	Provided	MR
	Ground Level	2850 LPM	2850 LPM	MR
	Discharge of main Pump	70 Mtrs.	70 Mtrs.	MR
	> Head of Main Pump	2 Nos.	2 Nos.	MR
	> Number of main pumps	180 LPM	180 LPM	MR
	> Jockey pump out put		70 Mtrs.	MR
-	> Jockey pump head	70 Mtrs.	2850 LPM	MR
	> Standby pump out put	2850 LPM		MR
	> Standby pump Head	70 Mtrs	70 Mtrs	MR
	> Auto Starting /Manual	Required	Auto	IVIN
	stopping . > Pump House Access	Required	Provided	MR
	Fullip House Access	Required	1101100	
	Terrace Level	N/A	N/A	N/A
	Discharge of pump	N/A	N/A	N/A
	Head of the Pump	N/A	N/A	N/A
	Power supply	N/A	N/A	N/A
	> Auto Starting of pump	N/A	N/A	N/A
14	Captive Water Storage for Fire			
	Fighting.			
	 Underground tank capacity 	1,00,000 Ltrs.	3,00,000 Ltrs.	MR
	Draw-off connection	Required	Provided	MR
	Fire service inlet	Required	Provided	MR
	Access to tank	Required	Provided	MR
	Overhead Tank capacity	20,000 Ltrs.	40,000 Ltrs.	MR

15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	 Pressurization of Lift Shaft 	Required	Provided	MR
	Pressurization of Lift lobby	Required	Provided	MR
	Communication in lift car	Required	Provided	MR
	Firemen's grounding switch	Required	Provided	MR
	Lift Signage	Required	Provided	MR
17	Standby power supply	Required	Provided	MR
18	Refuge Area.			
	Total area	N/A	N/A	N/A
	Location	N/A	N/A	N/A
19	Fire Control Room			
	Detector system panel	Required	Provided	MR
	Flow switch panel	N/A	N/A	N/A
	PA system panel	N/A	N/A	N/A
	Batter backup	Required	Provided	MR
	Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules. The fire safety certificate issued vide letter no.F.6/DFS/MS/2013/47 dated 08.03.2013 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Submitted please.

Signature of the Inspecting Officer

Name:Virendra Singh Designation: DO(ED)

DCFO(NDZ)

dapp