GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F6/DFS/MS/GH/SZ/2017/ 1362

Dated: 15/08/17

FIRE SAFETY CERTIFICATE

Certified that M/s Hotel Pablas International located at 12A/22, WEA, Karol Bagh, New Delhi- 110005 comprised of basement (hall + 03 rooms for staff), ground floor (reception, office & 03 guest rooms), first floor (08 guest rooms), second floor (08 guest rooms), third floor (08 guest rooms) and fourth floor (05 guest rooms + pantry for staff) (total 32 guest rooms) was granted FSC by this department vide letter no. F.6/DFS/MS/GH/2014/NDZ/949 dated 30.07.2014 and re-inspected by the officers concerned of this department on 06-09-2017 in presence of Mr. Sanjay Sharma (manager) of the guest house and found that the said guest house have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi fire service Rules 2010 and that the building/premises is fit for occupancy class residential (Guest house) with effect from 1508 (7) for a period of 3(three) years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, printed below.

Issued on 15/08/17 at New Delhi by.

(VIPEN KENTAL) CHIEF FIRE OFFICER **DELHI FIRE SERVICE**

Copy to: -

- The Joint C.P (Lic.), Police Station, Defence Colony, 1st floor, New Delhi.
 The Manager, M/s Hotel Pablas International, 12A/22, WEA, Karol Bagh, New Delhi- 110005 Delhi- 110005.

Conditions for the Validity of Fire Safety Certificate

- a. All the fire safety and means of escape facilities shall be maintained in good working conditions at all time. Any lapse rendering fire safety or means of evacuation facilities rendering non-functional shall be the responsibility of the management.
- b. Building Sanctioning authority may verify any deviation with regard to the construction / occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
- c. The staffs shall be trained for operating fire fighting system and mock evacuation drills be conducted at regular intervals and record be maintained.
- d. The basement shall be used strictly as per the provisions of the Building Bye Laws, 1983.
- e. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on website www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building

: M/s. Hotel Pablas International, 12A/22, WEA, Karol

Bagh, New Delhi- 110005.

2. Type of Occupancy

: Lodging House

3. Type of Case

: Renewal

4. Details of previous NOC

: F6/DFS/MS/GH/2014/NDZ/949 dated 30.07.2014

5. Fire Safety directives letter No

: Nil

6. Date of inspection

: 06-09-2017

7. Name of the Inspecting Officers

: M.K. Chattopadhyay, DO(South West)

8. Name and designation of officers

from the building side

: Sh. Sanjay Sharma, Manager

9. Year of Construction

: 2004-05

10. Applicant's letter No.

: nil dated nil

The said guest house is comprised of basement, ground plus four upper floors.

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Existing fire safety requirements as per letter dated 30.07.2014	Provided at site	Remarks MR/NMR		
1	Access to building					
	Road width	06 mts	Provided	MR		
	Gate width	4.5 mts	Directly accessible	MR		
	Width of internal road	N/A	N/A	N/A		
2	Number, Width, Type & Arrangemen	nt of Exits				
	a. Number of staircases	-	-			
	Upper Floors	01	01	MR being old case		
	Basements	01	01	MR being old case		
	b. Width of staircases	-	-	-		
	Upper Floors	1.25 mts	1.30 mts	MR being old case		
	Basements	1.25 mts	1.25 mts	MR being old case		
•	c. Protection of exits	-	-	-		
	Fire check door	N/A	N/A	N/A		
	 Pressurization 	N/A	N/A	N/A		
	e. No. of continuous staircases to terrace	01	01	MR		
-	g. Width of Corridor	1.25 mts	1.40 mts	MR		
	h. Door Size	Old case	0.89 mts	MR being old case		
	Compartmentation.		*			
	Fire check door	N/A	N/A	N/A		
	 Sealing of electrical shafts 	N/A	N/A	N/A		
	• Fire Rating of shaft door	N/A	N/A	N/A		
	Water Curtain	N/A	N/A	N/A		
	• Fire Dampers	N/A	N/A	N/A		

4	Basements	12 a/c per hour	Exhaust fan provided	MR		
	 Upper floors 	12 a/c per hour	Natural Ventilation	MR		
5	Fire Extinguishers			W.		
5	Total numbers	20	Provided	MR		
	Types	CO ₂ , ABC, WCO ₂	Provided	MR		
	IS marking	ISI marked	Provided	MR		
6	First-Aid Hose Reels.					
	 Total numbers on each floor 	01	Provided	MR		
	 Length of hose reel hose 	30 m	Provided	MR		
	Nozzle diameter	5 mm	Provided	MR		
7	Automatic fire detection and alarmin	g system.				
	Type of detectors	N/A	N/A	N/A		
	Landian of Main Danel	N/A	N/A	N/A		
	I and an of Donastar Panel	N/A	N/A	N/A		
	Alternate source of power	N/A	N/A	N/A		
	Hooters' Location	N/A	N/A	N/A		
8	MOEFA	Required	Provided	MR		
9	Public Address System.	Required	Provided	MR		
10	Automatic Sprinkler System.					
	Basement	Required	Provided	MR		
	• Upper Floor	N/A	N/A	N/A		
	Sprinkler above false ceiling	N/A	N/A	N/A		
11	Internal Hydrants		2			
11	Size of riser/down-comer	N/A	N/A	N/A		
	Number of hydrants per floor	N/A	N/A	N/A		
	Hose Box	N/A	N/A	N/A		
12	Yard Hydrants.			-		
	Total number of hydrants	N/A	N/A	N/A		
	Hose Box	N/A	N/A	N/A		
13	Pumping Arrangements.		**			
	Ground Level					
	> Discharge of main Pump	N/A	N/A	N/A		
	> Head of Main pump	N/A	N/A	N/A		
	> Number of main pumps	N/A	N/A	N/A		
	Jockey Pump out put	N/A	N/A	N/A		
-	Jockey pump head	N/A	N/A	N/A		
	Standby Pump out put	N/A	N/A	N/A		

	> Standby Pump Head	N/A	N/A	N/A	
7	> Auto Starting/ Manual	N/A	N/A	N/A	
	stopping	27/4	NT/A	N/A	
	> Pump House Access	N/A	N/A	IN/A	
	Terrace level			600 MD 600 MD 600 MD 600 MD	
	Discharge of pump	450 LPM	Provided	MR	
	> Head of the pump	30 mts	30 mts	MR	
	> Power Supply	Required	Provided	MR	
	> Auto Starting of pump	Required	Provided	MR	
14	Captive Water Storage for fire fightin	g.			
	Underground tank capacity	N/A	N/A	N/A	
	> Draw-off connection	N/A	N/A	N/A	
	Fire service inlet	N/A	Provided		
	> Access to tank	N/A	N/A	N/A	
	Overhead Tank capacity	5,000 lts	5,000 lts	MR being old case	
15	Exit Signage.	Required	Provided	MR	
16	Provision of Lifts.				
	Pressurization of Lift Shaft	N/A	N/A	N/A	
	Pressurization of Lift lobby	N/A	N/A	N/A	
	Communication In lift Car	Required	Provided	MR	
	Fireman's Grounding Switch	Required	Provided	MR	
	Lift Signage	Required	Provided	MR	
17	Standby power supply	Required	Provided	MR	
18	Refuge Area.				
	> Total Area	N/A	N/A	N/A	
	> Location	N/A	N/A	N/A	
19	Fire Control Room				
	Detector System Panel	N/A	N/A	N/A	
	Flow Switch Panel	N/A	N/A	N/A	
	PA System Panel	N/A	N/A	N/A	
	Battery backup	Required	Provided	MR	
	Building Floor Plans	N/A	N/A	N/A	
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required	Two ABC type fire extinguisher found provided near elect.	MR	

All the shortcomings issued by this department vide letter No. F.6/DFS/MS/GH/SZ/2017/1780 dated 14.07.2017 have been complied with.

In view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the NOC issued vide letter No. F6/DFS/MS/GH/2014/NDZ/949 dated 30.07.2014, renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

DFA is put up for approval & signature please.

Signature of the Inspecting Officer Name M.K.CHATTOPADHYAY Div. Officer (South West)

Dy. C.F.O. (SZ) - leave

FT. letter so port up for Signature

M. Scell