GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE NEW DELHI-110 001.

No.F.6/DFS/MS/School/2021/SZ/ 18\

Dated: 03/03/2021

FIRE SAFETY CERTIFICATE

Certified that the The Adarsh Model School, RZ-13, 14, 15 & 16, Dayal Sar Road, Uttam Nagar, New Delhi-110059, comprised of ground floor plus three upper floors, owned/occupied by The Adarsh Model School was issued Fire Safety Certificate by this department vide letter no. F6/DFS/MS/School/2017/SZ/170 dated 08/02/2017. The School building was re-inspected by the officer concerned of this department on 22/02/2021 in the presence of Sh. Ashwani Kumar (Manager) and found that the School building have deemed complied the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class "Educational" for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on $03 \setminus 03 \setminus 202$ at New Delhi.

(Sunil Chawdhary) Dy Chief Fire Officer

Copy to:-

1. The Manager,

The Adarsh Model School, RZ-13, 14, 15 & 16, Dayal Sar Road, Uttam Nagar, New Delhi-110059.

2. Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.

Following fire safety directives must be adhered to:-

- 1. All the fire safety arrangements provided therein shall be maintained in good working condition
- 2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of
- 3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
- 4. The trained staff should be available round the clock.
- 5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
- 6. The certificate may not be treated in any case for the regularization of the unauthorized
- 7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
- 8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

			ON REPORT	14 15 & 16 Day	val Sar Road.			
	1. Name &	address of the building: The Adar	rsh Model School, RZ-13,	, 14, 13 & 10, Day	yai bai itoaa,			
		2. Building comprised of : Ground plus three upper floors						
	2. Building							
	4. Type of Case : Renewal 5. Details of Previous NOC : F6/DFS/MS/School/2017/SZ/170 dated 08/02/2017 6. Fire Safety directives letter No : N/A							
	7. Date of	inspection : 22/02/2	R.K.Yadav					
	8. Name of	Ilispocting Circums	N.N. I ddav					
	9. Name and designation of officers From the building side : Sh. Ashwani Kumar (Manager)							
	10 Year of	Construction : 1994-1	995					
	11 Applica	nt's letter No. : Nil date	ed 19/02/2021	Provided at	at Remarks			
No.	Minimum	Standards on fire prevention and	Requirement as per		MR/NMR			
	fire safety		FSC dt. 08/02/2017	site	10111/111111			
	Access to							
					MR			
	• R	oad width	Accessible 06 mtrs	06 & 06 mtrs	N/A			
		ate width	N/A	N/A	N/A			
	• W	dth of internal road	N/A	N/A	N/A			
	Number,	Width, Type & Arrangement of Exit	S					
	a. Numbe	er of staircases		02 No/s	MR			
		Upper Floors	02 No's	02 No's	N/A			
	•	Basements	N/A	N/A	IV/A			
	h Width	of staircases			MR			
		Upper Floor	1.5 m &.75 m	1.20 & 1.10 m				
		Basements	N/A	N/A	N/A			
		tion of exits	8					
	•	Fire check door	N/A	N/A	N/A			
	•	Pressurization -	N/A	N/A	N/A			
	d No c	f continuous staircases to	Required	One	MR			
	terra		1.5 m	3.5 & 2.0 m	MR			
		h of Corridor	1.0 m	1.0 m & .90 m	MR, being old			
	f. Door		1.0111		case			
3.	Compar	tmentation		N/A	N/A			
		Fire check door	N/A		N/A			
		Sealing of electrical shafts	N/A	N/A				
		Fire Rating of shaft door	N/A	N/A	N/A			
		Water Curtain	N/A	N/A	N/A			
	•	Fire Dampers	N/A	N/A	N/A			
A	Cmarke	Management System						
4.		Basements	N/A	N/A	N/A			
	•	Dasements						
		Upper floors	Required	Natural	MR			
	•	Opper moors		ventilation				
5.	Fire Ext	inguishers						
			16 no.'s	22 no.'s provide	d MR			
	ż.•	Total numbers			MR			
	•	Types	ABC/CO ₂ /WCO ₂ typ		MR			
		IS marking	ISI marked	Provided	IVIIV			

6.	First-Aid Hose Reels						
	Total numbers on each floor	01 no.	Provided	MR			
	 Length of hose reel hose 	30 m	Provided	MR			
	Nozzle diameter	5 mm	Provided	MR			
7.	Automatic fire detection and alarming system						
	Type of detectors	N/A	N/A	N/A			
	 Location of Main Panel 	N/A	N/A	N/A			
	Location of Repeater Panel	N/A	N/A	N/A			
	Alternate source of powerHooters' Location	N/A	N/A	N/A			
	1 Hooters Location	N/A	N/A	N/A			
3.	MOEFA	N/A	Provided	MR			
Э.	Public Address System	N/A	Provided	MR			
10.	Automatic Sprinkler System		-				
	Basement	N/A	N/A	N/A			
	Ground Floor	N/A	N/A	N/A			
	Sprinkler above false ceiling	N/A	N/A	N/A			
1.	Internal Hydrants						
	Size of riser/down-comer	N/A	100 mm	MR			
	 Number of hydrants per floor 	N/A	One	MR			
	Hose Box	N/A	One	MR			
2.	Yard Hydrants			-			
	Total number of hydrants	N/A	N/A	N/A			
	Hose Box	N/A	N/A	N/A			
3.	Pumping Arrangements						
	Ground Level						
	Discharge of main Pump	N/A	N/A	N/A			
	 Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head 	N/A	N/A	N/A			
		N/A	N/A	N/A			
		N/A	N/A	N/A			
	Standby Pump out put	N/A	N/A	N/A			
	Standby Pump Head	N/A	N/A	N/A			
	Auto Starting/Manual Stopping	N/A	N/A	N/A			
	2	N/A	N/A	N/A			
		N/A	N/A				
		19/74	IV/A	N/A			
	Pump House AccessTerrace level	4501544	450 LPM & 180	5 4 P			
	► Discharge of pump	450 LPM	LPM provided	MR			
	Head of the pump	40 mtrs	Provided	MR			
	➤ Power Supply	N/A	Provided	MR			
	➤ Auto Starting of pump	N/A	Provided	MR			
4.	Captive Water Storage for fire fighting						
Name of the last o	Underground tank capacity	N/A	N/A	N/A			
	> Draw-off connection	N/A	N/A	N/A			
	Fire service inlet	N/A	N/A	N/A			
	Access to tank						
	Overhead Tank capacity	N/A	N/A	N/A			
-	Fuit Cinna	10,000 ltrs	Provided	MR			
15.	Exit Signage.	Required	Provided	MR			

		No Lift					
.6.	Provision of Lifts.	N/A	N/A	N/A			
	 Pressurization of Lift Shaft Pressurization of Lift lobby 	N/A	N/A	N/A			
	Communication In lift Car	N/A	N/A	N/A			
	 Fireman's Grounding Switch Lift Signage 	N/A	N/A	N/A			
		N/A	N/A	N/A			
17.	Standby power supply	N/A	Provided	MR			
18.	Refuge Area.						
	> Total Area	N/A	N/A	*			
	> Location	N/A	N/A	N/A			
19.	Fire Control Room						
19.	Detector System Panel	N/A	N/A	N/A			
	Flow Switch Panel	N/A	N/A	N/A			
	PA System Panel	N/A	N/A	N/A			
	Battery backup	N/A	N/A	N/A			
	Building Floor Plans	N/A	N/A	N/A			
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A			

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the Fire Safety Certificate issued vide letter number F6/DFS/MS/School/2017/SZ/170_dated_08/02/2017_renewal under rule 37 of the Delhi Fire Service Rules 2010 is recommended.

Note:- As per letter submitted by the Manager there are less than 45 students in each class room and tin shed removed on terrace floor.

Signature of Inspecting Office

Name:- R.K YADAV

Designation:- Asstt. Divisional Officer

D.O. (South West)

Dy cho (12) IT. F. D-lease-