

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. F6/DFS/MS/2021/ SZ/ 164

Dated: 11 / 03 / 2021

FIRE SAFETY CERTIFICATE

Certified that the Jawahar Lal Nehru Sports Complex located at Lodhi Road, New Delhi-110003, comprised of Ground Floor & 2 Upper Floors owned / occupied by Sports Authority of India, has already been issued Fire Safety Certificate vide Letter No. F.6/DFS/MS/STDM/2015/SZ/2006 Dt. 06.11.2015. The premises / Building was re-inspected by the officer concerned of Fire Service on 26.02.2021 in the presence of Sh. R.N. Singh, Executive Engineer (E) and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition and found that building / premises have deem complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building / premises is fit for occupancy class "Assembly" (Group - D) (Stadium) with effect from 11 / 03 / 2021 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules 2010.

Issued on 11 / 03 / 2021 at New Delhi.



(SUNIL CHAWDHARY)
DY. CHIEF FIRE OFFICER (S.Z.)

o/cdf

Copy to :-

1. Assistant Engineer (E), Safdarjung Hospital, Sub-Division (E), CPWD, Jawahar Lal Nehru Sports Complex, Lodhi Road, New Delhi-110003.
2. Administrator, Jawahar Lal Nehru Sports Complex, Lodhi Road, New Delhi-110003.

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided their in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on WWW.dfs.Delhigovt.nic.in.

INSPECTION REPORT

1	Name & Address of the Building	Jawahar Lal Nehru Sports Complex, Lodhi Road, New Delhi-110003		
2	Type of Occupancy	Assembly Building (Stadium)		
3	Building comprised of	Ground + 02 Upper Floor.		
4	Type of Case	Renewal		
5	Details of Previous NOC	F.6/DFS/MS/STDM/2015/SZ/2006 Dt. 06.11.2015		
6	Fire Safety Directives Letter No	F6/DFS/MS/Stadium/BP/2007/3740 Dt. 17.12.2007		
7	Date of Inspection	26.02.2021		
8	Name of the Inspecting Officers	ADO (SJ)		
9	Name & Designation of Officers from the building side	Sh. R.N. Singh, Executive Engineer (E)		
10	Year of construction	1982		
11	Applicant letter No.	No. 19(01)/AE/JNS/2020-21/157 dated 18-01-2021		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	Requirements	Provided at Site	Remarks MR/NMR
1.	Access to Building.			
	<ul style="list-style-type: none"> Road width 	30m	Provided	MR
	<ul style="list-style-type: none"> Gate width 	15m	Provided	MR
	<ul style="list-style-type: none"> Width of internal road 	6m	Provided	MR
2.	Number, width, type & arrangement of exits			
	a) Number of Staircase			
	<ul style="list-style-type: none"> Upper floors Basement floor 	28nos + ramps	26nos + 17 ramps (3 inside the stadium)	MR (old case)
		-NA-	-NA-	-NA-
	b) Width of Staircase			
	<ul style="list-style-type: none"> Upper floors Basement floor 	2 mtr	1.8 mtr each	MR (old case)
		-NA-	-NA-	-NA-
	c) Protection of exits			
	<ul style="list-style-type: none"> Fire check door Pressurization 	Required	Provided	MR
		-NA-	-NA-	-NA-
	d) No. of continuous staircase to terrace	Required	14nos provided	MR
	e) Width of corridor	Required	7.5m	MR
	f) Door size	Required	1.5m	MR
3.	Compartmentation.			
	<ul style="list-style-type: none"> Fire check door. Sealing of electrical shafts. Fire rating of shaft door. Water curtain Fire dampers. 	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		N/A	N/A	N/A
		N/A	N/A	N/A
4.	Smoke Management system.			
	<ul style="list-style-type: none"> Basement (Tunnel) Upper floors 	30 ACPH	MV Provided	MR
		12 ACPH	MV Provided	MR
5.	Fire Extinguishers.			
	<ul style="list-style-type: none"> Total numbers Types ISI Marking 	ISI marked	220 Nos	MR
			ABC, CO ₂ & W.CO ₂	MR
			Provided	MR
6.	First Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor. Length of hose-reel hose. Nozzle Diameter 	Hose-reel	15nos	MR
			30m	MR
			5mm	MR
7.	Automatic fire detection & alarming system.			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooter's location 	Required	Provided (Smoke)	MR
		Required	Ground Floor	MR
		Required	All Floors	MR
		Required	Battery Backup	MR
		Staircase	Provided	MR

ASJ

M/42


8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Upper floors 	Required	Provided	MR
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	Required	Provided	MR
11.	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser/Down-comer 	150mm	150mm	MR
	<ul style="list-style-type: none"> Number of Hydrant per floor 	Required	14 Nos	MR
	<ul style="list-style-type: none"> Hose box. 	Required	14 Nos	MR
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. 	Required	42 Nos	MR
	<ul style="list-style-type: none"> Hose box. 	Required	42 Nos	MR
13.	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level 			
	<ul style="list-style-type: none"> ➤ Discharge of main pump. 	2280 LPM	Provided	MR
	<ul style="list-style-type: none"> ➤ Head of main pump. 	88m	Provided	MR
	<ul style="list-style-type: none"> ➤ Number of main pumps. 	2 Nos	Provided	MR
	<ul style="list-style-type: none"> ➤ Jockey Pump output. 	180 LPM x 2	Provided	MR
	<ul style="list-style-type: none"> ➤ Jockey Pump head. 	88m	Provided	MR
	<ul style="list-style-type: none"> ➤ Standby Pump output. 	2280 LPM	Provided	MR
	<ul style="list-style-type: none"> ➤ Standby Pump head. 	88m	Provided	MR
	<ul style="list-style-type: none"> ➤ Auto Starting/Manual Stopping. 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Pump house access 	Required	Provided	MR
	<ul style="list-style-type: none"> Terrace Level 			
	<ul style="list-style-type: none"> ➤ Discharge of pump. 	900 LPM	Provided	MR
	<ul style="list-style-type: none"> ➤ Head of pump. 	40m	Provided	MR
	<ul style="list-style-type: none"> ➤ Power supply. 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Auto starting of pump. 	Required	Provided	MR
14.	Captive water storage for Fire Fighting.			
	<ul style="list-style-type: none"> Underground tank capacity. 	200,000 Ltrs	Provided	MR
	<ul style="list-style-type: none"> ➤ Draw-off connection. 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Fire Service Inlet. 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Access to tank. 	Required	Provided	MR
	<ul style="list-style-type: none"> Overhead tank capacity. 	20,000 Lts	Provided	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. 	Required	Provided	MR
	<ul style="list-style-type: none"> Pressurization of lift lobby. 	Required	Provided	MR
	<ul style="list-style-type: none"> Communication in lift car. 	Required	Provided	MR
	<ul style="list-style-type: none"> Fireman's switch. 	Required	Provided	MR
	<ul style="list-style-type: none"> Lift signage. 	Required	Provided	MR
17.	Standby Power Supply	Required	Provided	MR
18.	Refuge Area			
	<ul style="list-style-type: none"> Total area 	Required	8000 sqm	MR
	<ul style="list-style-type: none"> Location 	Required	2 nd Floor	MR
19.	Fire Control Room.			
	<ul style="list-style-type: none"> Detector System Panel. 	Required	Provided	MR
	<ul style="list-style-type: none"> Flow Switch Panel. 	Required	Provided	MR
	<ul style="list-style-type: none"> PA system Panel. 	Required	Provided	MR
	<ul style="list-style-type: none"> Battery backup 	Required	Provided	MR
	<ul style="list-style-type: none"> Building floor plan 	Required	Provided	MR
20.	Special Fire Protection System for the Protection of special Risk, if any :	N/A	N/A	N/A

41-43

Note:- Shortcomings issued by this department vide letter No. F6/DFS/MS/2020/SZ/3086 dated 17/12/2020. have been complied.

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter No. F.6/DFS/MS/STDM/2015/SZ/2006 Dt. 06.11.2015 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.


02/03/2021

Signature of the Inspecting Officer
Name : Ashok Kumar Jaiswal
Designation : A.D.O. (S.J.)

~~DO (SD)~~


~~Imp~~
03/03


~~DCFO (SZ)~~

F.T. p bay
h

~~ADD (SJ)~~

Sir, F.T. is added per sign. pl.


10/03/2021

~~Dy CFO (SZ)~~ 

M.S. 