

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

No. F6/DFS/MS/Hospital/SZ/2021/ 17

Dated: 14-01-2022

FIRE SAFETY CERTIFICATE

Certified that **Dr. B.L. Kapur Memorial Hospital** (a unit of Lahore Hospital Society) located at Pusa Road, New Delhi- 110005 comprised of lower basement, upper basement, ground floor, first floor, second floor, service floor plus five upper floors, was granted FSC by this department vide letter No. F6 DFS/MS/Hospital/SZ/2019/896 dated 25.04.2019, owned/occupied by the management of Lahore Hospital Society. The hospital building was re-inspected by the officers concerned of this department on 23.12.2021 in the presence of Sh. Purshotam Dutt, CSO and found that management have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of Delhi Fire Service Rules 2010 and that the building/premises is fit for occupancy class **Group-C Institutional Building** with effect from 14-01-2022 for a period of 03 years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 subject to conditions printed below.

Issued on 14-01-2022 at New Delhi by.

(Atul Garg)

Director

Delhi Fire Service

Copy to: -

1. The Medical Superintendent, Dr. B.L. Kapur Memorial Hospital (a unit of Lahore Hospital Society) located at Pusa Road, New Delhi- 110005.

Conditions for the validity of Fire Safety Certificate

1. 06 mts. wide access road all around the building shall be kept free at all the time for fire tender movement in case of any emergency.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
3. The means of escape arrangements shall be kept unlocked & unobstructed for speedy evacuation of occupants in case of an emergency.
4. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
5. The trained staff should be available round the clock.
6. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
7. Basement shall be used as per the building bye laws.
8. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
9. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
10. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : Dr. B.L. Kapur Memorial Hospital, Pusa Road, New Delhi - 110005.
2. Type of Occupancy : Institutional (Hospital)
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/Hospital/SZ/2019/896 dated 25.04.2019
5. Fire Safety directives letter No : F.6/MS/DFS/BP/Hospital/2000/802 dated 03.05.2000
6. Date of inspection : 23.12.2021 & 03.01.2022 *By*
7. Name of the Inspecting Officers : Sh. D.B. Mukharjee, DO(SW), Sh. P.V. Rathee, ADO(SRD)
8. Name and designation of officers from the building side : Sh. Purshotam Dutt, CSO
9. Year of Construction : 2007-08
10. Applicant's letter No. : Online Email Id ms@bikhospital.com dated 12.10.2021

The said hospital is comprised of two tier basement, ground floor, first floor, second floor, service floor plus five upper floors.

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement as per guidelines dated 03.05.2000 & FSC dt. 25.04.2019	Provided at site	Remarks MR/NMR
1	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	<ul style="list-style-type: none"> Accessible 06 mts 06 mts 	<ul style="list-style-type: none"> 12 mts Provided Provided 	<ul style="list-style-type: none"> MR MR MR
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	-	-	-
	<ul style="list-style-type: none"> • Upper Floors • Basements 	<ul style="list-style-type: none"> 07 11 	<ul style="list-style-type: none"> Provided(07) Provided(11) + 02 ramps 	<ul style="list-style-type: none"> MR MR
	b. Width of staircases	-	-	-
	<ul style="list-style-type: none"> • Upper Floors • Basements 	<ul style="list-style-type: none"> 2 mts each 2 mts, 1.5 mts 	<ul style="list-style-type: none"> 2.0 mts each 2.0 mts (06 nos.), 1.5 mts (05 nos.) 	<ul style="list-style-type: none"> MR MR
	c. Protection of exits	-	-	-
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	<ul style="list-style-type: none"> Required Required 	<ul style="list-style-type: none"> Provided Provided 	<ul style="list-style-type: none"> MR MR
	e. No. of continuous staircases to terrace	-	06	MR
	g. Width of Corridor	2.40 mts	3.10, 2.70, 2.40 mts	MR
	h. Door Size	-	200 Cms x 205 Cms 110 x 207 Cms	MR
3	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	<ul style="list-style-type: none"> Required Required 1 hr and 1/2 hr N/A Required 	<ul style="list-style-type: none"> Provided Provided Provided N/A Provided 	<ul style="list-style-type: none"> MR MR MR N/A MR
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basements • Upper floors 	<ul style="list-style-type: none"> 30 a/c per hour 12 a/c per hour 	<ul style="list-style-type: none"> Provided Provided 	<ul style="list-style-type: none"> MR MR

5	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers Types IS marking 	200 CO ₂ , ABC type ISI marked	Provided Provided Provided	MR MR MR
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	05 30 m 5 mm	Provided Provided Provided	MR MR MR
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	Heat & smoke Ground floor At each floor Required Required	Provided Provided Provided Provided Provided in lobbies & near stairs	MR MR MR MR MR
8	MOEFA	Required	Provided	MR
9	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> Basement Upper Floor/ Entire Building Sprinkler above false ceiling 	Required Required Required	Provided Provided Provided	MR MR MR
11	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box 	150 mm 05 05	Provided Provided Provided	MR MR MR
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	07 07	Provided Provided	MR MR
13	Pumping Arrangements.			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/ Manual stopping Pump House Access Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump 	--- 2850 LPM 70 mts 02 180 LPM 70 mts 2850 LPM 70 mts Required Required ----- N/A N/A N/A N/A	--- Provided Provided Provided Provided Provided Provided Provided Provided Provided ----- N/A N/A N/A N/A	--- MR MR MR MR MR MR MR MR MR ----- N/A N/A N/A N/A
14	Captive Water Storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity Draw-off connection Fire service inlet Access to tank Overhead Tank capacity 	2,00,000 lts Required Required Required 30,000 lts	2,00,000 lts Provided Provided Provided Provided	MR MR MR MR MR

15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	Required	Provided	MR
	• Pressurization of Lift lobby	Required	Provided	MR
	• Communication In lift Car	Required	Provided	MR
	• Fireman's Grounding Switch	Required	Provided	MR
	• Lift Signage	Required	Provided	MR
17	Standby power supply	Required	02 D.G set 1600 KVA 01 D.G set 500 KVA	MR
18	Refuge Area.			
	➤ Total Area	87.25 m ²	Provided	MR
	➤ Location	N/A	4th & 6th Floor	MR
19	Fire Control Room			
	• Detector System Panel	Required	Provided	MR
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	Required	Provided	MR
	• Batter backup	Required	Provided	MR
	• Building Floor Plans	Required	Provided	MR
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required	NOVEC system provided in HT/LT	MR

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the NOC issued vide letter No. F6/DFS/MS/Hospital/SZ/2019/896 dated 25.04.2019, renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.


DFA is put up for approval & signature please.

[Signature]
04/01/2022

Name of the inspecting officer
D.B. Mukharjee
Divisional Officer (South West)

[Signature]
3/1/2023

Name of the Inspecting Officer
P.V. Rathee
Asstt. Divisional Officer (SRD)



[Handwritten signatures and dates]
Dy cfo / SRD
5/1
C.F.O.
7/1/2022
ADDO / SRD