## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELIH HEADQUARTERS: DELIH FIRE SERVICE: NEW DELIH- 110001

र्गाजादी क आज़ादी क अगृत महोत्सव

No.F6/DFS/MS/Hospital/SZ/2022/ UV

Dated: 21/09/2022

#### **FIRE SAFETY CERTIFICATE**

Certified that the M/s Oncoplus Hospital (A Unit of Deep Chand Oncology Services Pvt. Ltd.) Located at Plot no. B-73, Defence Colony, New Delhi, comprised of Basement + Stilt + Ground + 03 Upper floors was inspected by a team of officers concerned of Delhi Fire Service on 01.09.2022 and 15.09.2022 in the presence of Mr. Amit Bhatnagar, (General Manager) and found that the building has deemed complied with the fire prevention and fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010. Hence the premises/building (Basement + Stilt + Ground + 03 Upper floors) is fit for occupancy of Group 'C' Hospital (Institutional Building) with effect from AMACILES. for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to conditions under Rule 38 of Delhi Fire Service Rules, 2010 printed below.

Issued on 21104 12022 at New Delhi by

Director Delhi Fire Service

#### Copy to:-

- 1. The Medical Superintendent Nursing Home, Directorate of General of Health Services, 3rd floor, DGD Building, S-1, School Block, Shakarpur, New Delhi-92.
- 2. Mr. Amit Bhatnagar, (General Manager), M/s Oncoplus Hospital (A Unit of Deep Chand Oncology Services Pvt. Ltd.) Located at Plot no. B-73, Defence Colony, New Delhi.

# Conditions for the validity of Fire Safety Certificate

- 1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
- 2. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
- 3. The trained fire fighting staff should be available round the clock.
- 4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
- 5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction. if any.
- 6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <a href="www.dfs.delhigovt.nic.in">www.dfs.delhigovt.nic.in</a>
- 7. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six month prior to its expiry".
- 8. Basement shall be used as per NBC/UBBL.
- 9. Any change in the occupancy shall be intimated to this Deptt. and approval shall be obtained thereto before occupancy of the same.

			]	INSPECTION REPO	PRT				
1	Nam	e & a	address of the building	M/s Oncoplus Hospital (A Unit of Deep Chance Oncology Services Pvt. Ltd.) Located at Plot no. B-73 Defence Colony, New Delhi.					
2	Build	ling i	s comprised of	Basement + Stilt + Ground + Three Upper Floors +					
•	Type of occupancy			temporary constr	temporary construction on terrace Institutional Building Group 'C' Hospital				
3				New Case	ing Group C Trospitar				
4	Туре								
5					PD/2756 dated 24 12 202	1			
6	Fire safety direction letter no. F6/DFS/MS/2021/BP/2756 dated 24.12.2021								
7			spection	01.09.2022 Sunil Chawdhary, Dy.CFO (SZ) & Rajesh Kumar Shukla					
8	Name	e of t	he inspecting officers						
		-	0.00	ADO (M. Road)	r, (General Manager)				
9			he designation of officer	Mr. Amit Bhathaga	r, (General Manager)				
			building side	2021 21					
10			onstruction	Email dated 29.06.2	2021-21				
11			's letter no		Provided at Site	Remarks			
S.N			um Standards on fire tion and fire safety		1 toylded at Site	MR/NMR			
	rec	quire	ments U/R 33	•					
1	Access to building					MR			
	a		oad width	12 mtrs.	15 mtrs	MR			
	b Gate width			05 mtrs	05 mtrs NA	NA			
	c			NA	INA	1			
2			r, Width, Type and Arr	angement of Exits					
	A	-	Number of staircases	02 nos.	02 nos.	MR			
		a b	Upper floor Basement	02 nos.	02 nos.	MR			
	В		Width of staircases	02 1100.					
	В	a	Upper floor	02 mtrs & 1.5 mtrs	Still to terrace = 02 mtrs & 1.5 mtr	MR			
		b	Basement	02 mtrs & 1.5 mtrs	Basement to Still floor= 02 mtrs & 1.5 mtrs	MR			
	C	Pro	otection of exits						
		a	Fire check door	Required	Provided Provided	MR MR			
	-	b	Pressurization of continuous	Required 02 nos.	02 nos.	MR			
	D	D No. of continuous staircases to terrace		02 1103.	02 1103.	WIIC			
	Е			2.4 mtrs	Provided	MR			
	F Door size			-2.0 m (for more than 5 beds) -1.5 m ( for less than equal to 5 beds) -1.25 m (for less than equal to 2 beds)	Provided	MR			
3	Con	part	mentation						
	a Fire check door			Required	Provided	MR			
				Required	Provided	MR			
	-		rating of shaft door	Required	Provided	MR			
	-	_	r curtain	NA	NA	NA			
				Required	Provided	MR			
			anagement System.			MR			
	a	Baser		30 a/c per hour	Exhaust fan				

5.	1	ire	Extinguisher					
	a		otal numbers	15 nos.	25 nos			
	b	Ty	ypes	CO <sub>2</sub> & ABC		MR		
				&WCO <sub>2</sub>	CO <sub>2</sub> & ABC	MR		
	С	IS	I marking	ISI marked	&WCO <sub>2</sub>			
6	First-aid-Hose Reels.			131 marked	ISI marked	MR		
	a Total numbers of each floor			0.1				
	b		ngth of hose reel hose	01 nos.	01 nos.	MR		
	С		ezzle diameter	30 mtr.	30 mtr.	MR		
7				5 mm	5 mm	MR		
/		uton	natic fire detection and alarming	g system.				
	a		ype of detectors	Smoke	Smoke	MR		
	b		ocation of main panel	At reception/fire control room	Provided	MR		
	С	L	ocation of repeater panel	NA	NA	NA		
	d	Α	Iternate source of power	Required	Provided	MR		
0	e		ooters	On each floor	Provided	MR		
8	-	OEF		Required	Provided	MR		
9		Public address System.		NA	provided	NA		
10	Automatic Sprinkler System.							
	a	Bas	sement	Required	Provided	MR		
	b	Up	per floors	Required	Provided	MR		
	С	Sprinkler above false ceiling		Required	Provided	MR		
11						IVIIX		
1.1	Internal Hydrants a Size of riser 150 mm 150 mm M					MR		
	a			150 mm 01 nos.	150 mm 01 nos.	MR		
	b		mber of hydrants per floor					
	С			01 nos.	01 nos.	MR		
12	Yard Hydrants.							
	a	Total number of hydrants		NA	NA	NA		
	b	Hose Box		NA	NA	NA		
13	Pumping Arrangements.							
	A Ground Level		Ground Level					
		a	Discharge of main Pump	1620 LPM	1620 LPM	MR		
		b	Head of Main Pump	60 m	60 m	MR		
		С	Number of main pumps	01 no.	01 no.	MR		
		d	Jockey pump out put	180 LPM	180 LPM	MR		
		e	Jockey pump head	60 m	60 m	MR		
		f	Standby pump out put	1620 LPM	1620 LPM	MR		
		g	Standby pump head	60 m	60 m	MR		
		h	Auto starting /manual stopping	Required	Provided	MR		
		i	Pump House Access	Required	Provided	MR		
	В				000 L D34	NA		
		a	Discharge of pump	NA	900 LPM	NA NA		
		b	Head of the Pump	NA	40 mtrs.	NA NA		
		С	Power supply	NA	Provided			
	1		Auto Starting of pump	NA	NA	NA		

<sup>&#</sup>x27;s Oncoplus Hospital (A Unit of Deep Chand Oncology Services Pvt. Ltd.)-located at Plot no. B-73, Defence Colony. 1914 Delht

+		spual (A Unit of Deep Chand Oncology Serve		, , , ,	· ····· · · · · · · · · · · · · · · ·		
4	Captive Water Storage for Fire Fighting.						
15 16	a   U   C   C   C   Exit	Inderground tank capacity  Draw-off connection  Tre service inlet  Access to tank  Dverhead Tank capacity  Signage.  vision of Lifts.	75,000 Liters, Required Required Required 10,000 ltrs Required	Provided Provided Provided Provided Provided Provided	MR MR MR MR MR		
	a   I   b   I   c   d	Pressurization of Lift Shaft Pressurization of Lift lobby Communication in lift car Firemen's grounding switch Lift Signage	Required Required Required Required	Provided Provided Provided Provided	MR MR MR MR		
17		ndby power supply	Required	Provided	MR		
18		fuge Area.	Required	DG Set	MR		
19	a Total area b Location Fire Control Room		NA NA	NA NA	NA		
	a b c d	Detector system panel Flow switch panel PA system panel Battery backup	Required Required Required Required	Provided Provided Provided Provided	MR MR MR		
20	Sp	Building Floor Plans pecial Fire Protection systems for rotection of special Risks, if any:	Required NA	Provided NA	MR NA		

### LEGENDS - Meeting Requirement (MR), Not Meeting Requirement (NMR), Not Applicable (NA), Provided But Not Functional (PNF).

Note:- 1. The Hospital Management /Owner has submitted on affidavit that he has sealed the temporary construction on terrace and shall remove it within one month of this submission.

2. The operation of the lift has been restricted to the ground floor and lift shaft has been closed in the basement by masonry construction as submitted in the aforesaid affidavit. As per table 6 of NBC 2016, the requirement of lift lobby at each floor may be exempted.

The fire protection system was randomly checked and tested and was found functional at the time of inspection. The shortcomings issued vide letter no. F6/DFS/MS/Hospital/SZ/2022/807 dated 08.04.2022 by this department has been rectified by the hospital management.

If approved to the note above & in view of the substantial compliance of the minimum standards on fire prevention and fire safety measures as required under the Rules, it is recommended to grant Fire Syligty Certificate under Rules 35 of Delhi Fire Service Rules 2010.

Signature of the Inspecting Officer Name

Sunil Chawdhary Dy. CFO (SZ) Designation

Signature of the Inspecting Officer Rajesh Kumar Shukla Name

Designation ADO (M. Road)