

## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE **NEW DELHI-110001**

F.6/DFS/MS/Indl./2023/SZ/ 487 No.

Dated: 2 / 10/2023

## FIRE SAFETY CERTIFICATE

Certified that the M/s Hero Corporate Pvt. Ltd at Plot No. 264, Okhla Phase-III, New Delhi-110020 comprised of Ground plus Three Upper Floors was issued FSC by this department vide letter no. F6/DFS/MS/Indl./2020/SZ/492 dated 17/11/2020. The premises was re-inspected by officer concerned of this department on 29/09/2023 in the presence of Mr. Har Singh (General Manager) the factory and found to have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and that premises/building is fit for occupancy Class-G "Industrial Building" with effect from 12/10 /2023 for a period of Three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued 12 10 2623 at New Delhi by

DELHI FIRE SERVICE

Copy to: -

1. The Authorized Signatory, M/s Hero Corporate Pvt. Ltd at plot no. 264, Okhla Phase-III,

2. The Executive Engineer (Bldg.)-I, SDMC, 8th floor, Civic Centre, Minto Road, New

## Conditions for the validity of Fire Safety Certificate:

- 1. All the fire safety arrangements provided therein shall be maintained in good working
- 2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management. The trained staff should be available round the
- 3. The certificate may not be treated in any case for the regularization of the unauthorized

4. The basement shall be used as per the provisions of UBBL 2016 /NBC Part- IV.

- 5. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior
- 6. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on





	The state of the s		अमृत मह	ात्सव	
1	Name & Address of the Building	ECTION REPO	RT send to which I	48	
2		M/s Hero Corporate Pvt. Ltd., Plot no. 264, Okl Industrial Area, Phase-III New Delhi- 110020			
3	Type of Occupancy	Group-G (Industrial)			
	Building Comprised of	Ground + 03 up	oper floors		
4	Type of Case	Renewal	THERE'S DON'T SHOE		
5	Details of Previous NOC	F6/DFS/MS/Ind	II./2020/SZ/492 dated 17/1	1/2020	
6	Fire Safety Directives Letter No		/2001/248 DATED 08/02/		
7	Date of Inspection	29/09/2023	120011240 DATED 00/02/1	2001	
8	Name of the Inspecting Officers	DO (South) & ADO (BCP)			
9	Name & Designation of Officers from the building side	Mr. Har Singh (General Manager)			
10	Year of construction	2001	· Kolemen		
11	Applicant letter No.	Outdoor diary no. 4836 dated 11/08/2023			
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	BBL/NBC Provided at Site Requirement		Remark MR/NM	
1	Access to Building.	380005-a	* Size of Riser Dow		
	> Road width	06 m	Provided	MR	
	➤ Gate width	05 m	Provided	MR	
	➤ Width of internal road	-N/A-	-N/A-1/H bright	.21-N/A-	
2	Number, width, type & arrangement		I oral number of hy	11/74	
	a) Number of Staircase		and seath a		
	> Upper floors.	03 nos	02 Nos. G to Terr. & 01 Nos. G to 2 <sup>nd</sup> floor	MR	
	➤ Basement floor.	-N/A-	-N/A-	-N/A-	
	b) Width of Staircase	a pump.	→ LABCBURGE UN THE	- " " "	
	> Upper floors > Basement floor	1.25m	02 nos. 1.25 m each & 01 no. 1.0 m	MR	
		-N//A-	-N/A-	-N/A-	
	c) Protection of exits	- Jugit	F. Standby Pump of		
	➤ Fire check door	Required	Provided	MR	
	> Pressurization	-N/A-	-N/A-	-N/A-	
	d)No. of continuous staircase to terrace	Required	02 Provided	MR	
	e)Width of corridor	-N/A-	1979 -N/A-191	-N/A-	
	n Door size	Required	Provided	MR	
3	Compartmentation.		dimid to may 2		
	<ul> <li>Fire check door.</li> <li>Sealing of electrical shafts.</li> <li>Fire rating of shaft door.</li> <li>Water curtain</li> <li>Fire dampers.</li> </ul>	Required	Provided	MR	
		Required	Provided	MR	
		Required	Provided	MR	
		-N/A-	-N/A-	-N/A-	
		-N/A-	-N/A-	-N/A-	
4.	Smoke Management system.	-	Andrei () recont. «	14 (4)	
	Basement	-N/A-	-N/A-	-N/A-	
	Upper floors	12 ACPH	Natural Ventilation	MR	
5.	Fire Extinguishers.			1 2 1	
	Total numbers	16Nos	20 nos Provided	MR	
	Types     ISI Marking	ABC /CO <sub>2</sub>	ABC /CO <sub>2</sub>	MR	
		ISI marked	Provided	MR	
6.	First Aid Hose Reels.		dahan membadi a		
	Total numbers on each floor	Twq	Provided	MR	



T	Length of hose-reel hose.	30m	provided	MR			
1	Nozzle Diameter	5mm	provided	MR			
7	Automatic fire detection & alarming system.						
-	Type of detectors	Required	Smoke Detector	MR			
-	Location of Main Panel	Required	Ground provided	MR			
San a	Location of Repeater Panel	-N/A-	-N/A-	-N/A-			
	Alternate source of power	Required	Battery Backup Provided	MR			
- 34	Hooter's location	Required	Staircase Provided	MR			
8.	MOEFA	Required	Provided	MR			
9.	Public Address System	-N/A-	-N/A-	-N/A-			
10.	Automatic Sprinkler System						
	Basement.	-N/A-	-N/A-	-N/A-			
	Ground & Above floors	Required	Provided	MR			
Я	Sprinkler above false ceiling	-N/A- 9717	to abratic-N/A- amin I	-N/A-			
11.	Internal Hydrants.	रह अभी हार	are ention and here bat	07			
april 1988	Size of Riser / Down-comer	100mm	Provided	MR			
	Number of Hydrant per floor	Two	Provided	MR			
	Hose box.	Two	Provided	MR			
12.	Yard Hydrants	7,050	Leaten to replace	1 67/6/2-305-			
	Total number of hydrants	Two Two	Provided	MR			
	Hose box	Two	Provided	MR			
13.	Pumping arrangements.		med Egg/J 🛪				
- 43	Ground Level						
	-F.VIF.VI-	2280 LPM(Two	o) 2280 LPM	MR			
	<ul> <li>Discharge of main pump.</li> <li>Head of main pump.</li> </ul>	60m	CAD LINE 60m Hall Fr	MR			
	<ul> <li>Number of main pumps.</li> </ul>	One	One	MR			
	Jockey Pump output.	180LPM	180 LPM	MR			
	> Jockey Pump head.	60m	60m	MR			
	<ul><li>Standby Pump output.</li><li>Standby Pump head.</li></ul>	2280LPM	2280 LPM	MR			
	> Auto Starting/Manual	60m	60m	MR			
	Stopping.	Required	Both Provided	MR			
	➤ Pump house access bettupo #	Required	Provided	MR			
-	Terrace Level	Wildth of corridor					
	➤ Discharge of pump.	900LPM	900 LPM out (	MR			
	> Head of pump.	40m	noises 40m maria	E MR			
	Power supply.	Required	Provided	MR			
11	Auto starting of pump.	Required	Provided	MR			
14.	Captive water storage for firefighting.						
	<ul> <li>Underground tank capacity.</li> <li>Draw-off connection.</li> </ul>	1,00,000 Ltrs		MR			
	Fire Service Inlet.	Required	Provided	MR			
	➤ Access to tank.	Required Required	Provided Provided	MR			
	AM - AM			MR			
	Overhead tank capacity.  Fig. 5:	20,000 ltrs	20,000 ltrs	MR			
15.	Exit Signage.	Required	Provided	MR			
16.	Provision of Lifts.						
	Pressurization of lift shaft.  Pressurization of lift lobby	-N/A-	-N/A-	-N/A-			
	Pressurization of lift lobby.     Communication in lift car.	-N/A-	-N/A-	-N/A-			
	Fireman's switch.	Required	Provided	MR			

X





_	Lift signage.	Required	Provided	MR			
17	Standby Power Supply	Required	Provided	MR			
18.	Refuge Area						
	Total area	-N/A-	-N/A-	-N/A-			
	Location	-N/A-	-N/A-	-N/A-			
19.	Fire Control Room.						
	Detector System Panel.     Flow Switch Panel.     PA system Panel.     Battery backup     Building floor plan	Required	Provided	MR			
		-N/A-	-N/A-	-N/A-			
		-N/A-	-N/A-	-N/A-			
		Required	Provided	MR			
		-N/A-	-N/A-	-N/A-			
20.	Special Fire Protection System for the Protection of special Risk, if any.	Required	Co2 Fire extinguisher provided	MR			

The fire protection system provided in the building were randomly checked and found

functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F6/DFS/MS/Indl./2020/SZ/492 dated 17/11/2020, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.

Accordingly DFA is put up for your approval and signature please.

Signature of the Inspection Officer Name: \$h. Manoj Kumar Sharma

Design: DO (South)

Signature of the Inspecting Officer Name: Sh. Rajesh Kumar

Design: ADO (BCP)

CFO (HQ)