

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE NEW DELHI-110 001.

No.F.6/DFS/MS/Hospital/2023/SZ/ 491

Dated: 17/10/2023

FIRE SAFETY CERTIFICATE

Certified that the Mahindru Hospital, E-1, Kiran Garden, Uttam Nagar, Delhi-110059, comprised of basement, ground plus two upper floors, owned/occupied by Mahindru Hospital Private Limited. The Hospital building was inspected by the officers concerned of this department on 06/10/2023 in the presence of Dr. Sanjay Mahindru and found that hospital have complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy Group-C "Institutional Building" Sub. Div. C-1 w.e.f. the date of issue of this certificate for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on 17 10 2023 at New Delhi.

(Ath Garg)
Director
Delhi Fire Service

Copy to:-

1. Dr. Sanjay Mahindru, M/s Mahindru Hospital, E-1, Kiran Garden, Uttam Nagar, Delhi-110059.

 The Directorate of Health Services, M.O.I/C Nursing Home Cell, S-1, School Block, Shakarpur Delhi-110092.

Following fire safety directives must be adhered to:-

- All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
- 2. The means of escape arrangements shall be kept unlocked & unobstructed for speedy evacuation of occupants in case of an emergency.
- Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
- 4. All passage shall be kept free from obstructions.
- 5. The trained staff should be available round the clock.
- 6. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
- 7. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
- 8. Basement shall be used as per the building bye laws.
- The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
- 10. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : Mahindru Hospital, E-1, Kiran Garden, Uttam Nagar, Delhi-110059.

Basement, ground plus two upper floors. Building is comprised of 2. Type of Occupancy Institutional (Hospital Building)

Type of Case Details of Previous NOC N/A

Fire Safety directives letter No : F6/DFS/MS/ BP/2023/Hospital/796 dated 24/04/2023

7. Date of inspection : 06/10/2023

: A.D.O. R.K. Yadav & D.O Vedpal Chhikara 8. Name of Inspecting Officer

9. Name and designation of officers

From the building side : Dr. Sanjay Mahindru

10. Year of Construction
11. Applicant's letter No. : 2001

: MH/2023/105 dated 25/09/2023

S. No.	fire safet	n Standards on fire prevention and y U/R 33	Requirement	Provided at site	Remarks MR/NMR		
1	Access to building						
	790000000000000000000000000000000000000	load width	Accessible	18 m	M/R		
		ate width	N/A	N/A	N/A		
	•)	Vidth of internal road	N/A	N/A	N/A		
2.	Number	, Width, Type & Arrangement of Exit	s				
	a. Numb	er of staircases					
	•	Upper Floors	- 02				
	•	Basements	02 nos.	3 Nos Provided	M/R		
	0.0000000000000000000000000000000000000		01 no & Ramp	Provided	M/R		
	b. Width	of staircases		Time In			
	:	Upper Floor Basements	2 m & 1.5 m	2m,1.5 m&1.1 m	MR		
	The second	Dasements	1.5 m & 1.5 m	Provided			
	c. Protec	ction of exits	1.5 m & 1.5 m	Provided	MR		
	•	Fire check door	Parelled	THE PERSON NAMED IN			
	Press	surization	Required	Provided	MR		
	d. No.	of continuous staircases to	N/A	N/A	N/A		
	terra	ce					
		h of Corridor	2 No.	Provided	M/R		
	f. Doo	r Size	Required	1.75 m	M/R		
	27.7		2 m & 1.5 m	Provided	M/R		
3.	Compar	rtmentation					
		Fire check door					
		Sealing of electrical shafts	Required	Provided	MR		
		Fire Rating of shaft door	Required	Sealed	M/R		
	•	Water Curtain	N/A	N/A	N/A		
	•	Fire Dampers	Required	Provided			
4.	Consta	M. S. AND	N/A	N/A	MR		
	Smoke Management System N/A N/A N/A						
	•	Basements	Required	Provided	- W T		
		II	7.63	riovided	MR		
	•	Upper floors	Required	Provided	MR		
5.	Fire Extinguishers						
	•	Total numbers	20		Peak day		
	•	Types	20 no.'s	Provided	M/R		
	•	IS marking	ABC/ CO ₂ type	Provided	M/R		
			ISI marked	Provided	M/R		

	First-Aid Hose Reels					
		1 No.	Provided	M/R		
	Total numbers on each floor	30 m	Provided	M/R		
	Length of hose reel hose	5 mm	Provided	M/R		
	Nozzle diameter	3 11111	and the second	1470		
7.	Automatic fire detection and alarming system	Required	Provided	M/R		
	Type of detectors		Ground floor	M/R		
	Location of Main Panel Departure Panel	N/A	Ground floor	M/R		
	Location of Repeater Panel Alternate source of power	N/A	Provided	M/R		
	Alternate source or power Hooters' Location	Required Required	Provided	M/R		
	L * 19/14*	Required	Provided	M/R		
8.	MOEFA	N/A	N/A	N/A		
9.	Public Address System	IV/A				
10.	Automatic Sprinkler System	Required	Provided	MR		
	BasementUpper Floors	Required	Provided	MR		
	Upper Floors Sprinkler above false ceiling	N/A	N/A	N/A		
11	Internal Hydrants			NA COLUMN		
11.	Size of riser/down-comer	100 mm	Provided	MR		
	Number of hydrants per floor	one	Provided	MR		
	Hose Box	one	Provided	MR		
12.	Yard Hydrants		La Laure - Laure			
12.	Total number of hydrants	N/A	N/A	N/A		
	Hose Box	N/A	N/A	N/A		
13.	Pumping Arrangements					
20.	Ground Level					
	 Discharge of main Pump 	1620 LPM	Provided	MR		
	> Head of Main pump	60 m	Provided	MR		
	> Number of main pumps	one	Provided	MR		
	➢ Jockey Pump out put	180 LPM	Provided	MR		
	> Jockey pump head	60 m	Provided	MR		
	> Standby Pump out put	1620 LPM	Provided	MR		
	> Standby Pump Head	1442472 61352 574345 July				
	> Auto Starting/Manual Stopping	60 m.	Provided	MR		
	No. 1,450 Mer. 1,450 M	Required	Provided	MR		
	➤ Pump House Access	Required	Provided	MR		
	Terrace level					
	Discharge of pump	N/A	N/A	N/A		
	➤ Head of the pump	N/A	N/A	N/A		
	> Power Supply	N/A	N/A	N/A		
	➤ Auto Starting of pump	N/A	N/A	N/A		
14.	Captive Water Storage for fire fighting					
	Underground tank capacity	75,000 ltrs.	Provided	MR		
	> Draw-off connection	Required	Provided	MR		
	> Fire service inlet	Required	Provided	MR		
	> Access to tank	Required	Provided	MR		
	Overhead Tank capacity	The state of the s	CAR CHICE CAN AREA	SCHOOL STATE		
	7.0	10,000 Ltrs	Provided	MR		
15.	Exit Signage.	Required	Provided	MR		

15 br

//	To delay of Viffe						
1/16.	Provision of Lifts. • Pressurization of Lift Shaft	Required	Provided	· · MR			
	Pressurization of Lift lobby	Required	Provided	MR			
	Communication In lift Car	Required	Provided	MR			
	Fireman's Grounding Switch	Required	Provided	M/R			
	Lift Signage	Required	Provided	MR			
7.	Standby power supply	Required.	Provided	M/R			
8.	Refuge Area.						
	> Total Area	N/A	N/A	N/A			
	> Location	N/A	N/A	N/A			
19.	Fire Control Room	N/A*	N/A	N/A			
	Detector System Panel Flow Switch Panel PA System Panel Battery backup Building Floor Plans	N/A	N/A	· · N/A			
		N/A	N/A	N/A			
		N/A	N/A	N/A			
		N/A	. N/A	N/A			
0.	Special Fire Protection System for Protection of special Risks, if any:	Required .	HT & LT Panels provided with	MR			

Note:- Electrical meter board found outside of the building.

The fire protection systems provided in the building were tested, checked and found functional at time of inspection.

Keeping in view of the above compliance of the minimum standards of fire prevention and fire safety measures under Rule 35 of the Delhi Fire Service Rules 2010 it is recommended to grant Fire

Safety Certificate.

Signature of Inspecting Officer

Name:-R.K. Yadav

Designation:-Asstt. Divisional Officer

Signature of Inspecting Officer

Name:- VedpalChhikara

Designation:- Divisional Officer

CFO (\$Z)

110 2023

Dinector MI 10/20