## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS, DELHI FIRE SERVICE, CONNAUGHT PLACE

No. F6/DFS/MS/BNQT/WZ/2023/238

Dated: 01 / 12 /2023

The Authorized Signatory, 39 & Plot No.39, 1/3rd Part. Rama Road, Industrial Area, Najafgarh Road, New Delhi- 15.

Subject: Regarding issuance of fire safety certificatein r/o M/s. 39 & Plot No.39, 1/3rd Part, Rama Road, Industrial Area, Najafgarh Road, New Delhi- 15.

Sir.

Please refer to online MCD Portal ID10083966, on the subject cited above. In this connection, it is to inform you that the premises was inspected by the Sh. Kamal P. Yadav A.E (B)/KBZ, Mukesh Meena JE (B)/KBZ &officers concerned of this department on 23/11/2023 in the presence of Sh. Kapil Gupta to check the functioning of fire safety arrangements provided in the building.

During inspection, it has been observed that the said building is comprised f Basement, Ground, Stilt, 1st floor &2nd floor. Fire safety arrangements such as fire extinguishers, first -aid hose reel, MOEFA, internal hydrant, pumping arrangements, water storage tank etc. have been provided in the building. However, the following shortcomings were observed.

- 1. Ground Level pumps are not on auto mode.
- 2. D.G. Set for alternate Source of power supply is not provided.
- 3. Two way valve & Draw off connection are not provided.
- 4. Car lift is not provided & found open in basement & ground level.
- 5. Water curtain for car lift is provided but not on auto mode.

In view of above shortcomings the application for issuance of fire safety certificate is not considered at this stage & rejected. The occupancy of the building/premises in absence of requisites fire safety arrangements shall be at the risk and liabilities of the owner/occupier. The license issuing authority/statutory authority is requested that premises should not be allowed to run till it provide all necessary fire Safety arrangements.

Yours faithfully,

Copy To:

1. The Executive Engineer (Bldg.) HQ, North Delhi Municipal Corporati Minto Road, New Delhi.





## INSPECTION REPORT

1. Name & address of the building : 39 & Plot No. 39, 1/3rd Part, Rama Road, Industrial Area,

Najafgarh Road, New Delhi - 110015.

2. Type of Occupancy : Industrial

3. Type of Case : New
4. Details of previous NOC : Nil

5. Fire Safety directives letter No : F.6/DFS/MS/BP/2021/115 dated 01/03/2021

6. Date of inspection : 23/11/2023

7. Name of the Inspecting Officers: M.K. Chattopadyay DCFO (West), Sarabjeet Singh ADO (MN),

Sh. Kamal P. Yadav AE (B)/KBZ & Mukesh Meena JE (B)/KBZ

8. Name and designation of officers

from the building side : Sh. Kapil Gupta

9. Year of Construction

Applicant's letter No. : Online MCD Portal ID: 10083966

\* The Said building is comprised of Basement, Ground, Stilt, First Floor & Second Floor Minimum Standards on fire UBBL /NBC-IV Provided at site Remarks S. MR/NMR No. prevention and fire safety U/R 33 Requirement 1 Access to building Road width 09 mtr Provided MR Provided Gate width 4.5 mtr MR Width of internal road NA NA NA Number, Width, Type & Arrangement of Exits 2 a. Number of staircases Provided MR 02 Upper Floors 02 Provided MR Basements b. Width of staircases Provided MR 1.5 mtr Upper Floors 1.5 mtr Provided MR Basements c. Protection of exits Provided MR Required Fire check door NR NR NR Pressurization 02 Provided MR e. No. of continuous staircases to terrace 1.5 mtr Provided MR f. Width of Corridor 1.5 mtr Provided MR g. Door Size Compartmentation. 3 NA NA NA Fire check door Sealing of electrical shafts NA NA NA NA NA Fire Rating of shaft door NA Water Curtain Provided but not on Required (Car **NMR** auto mode Lift) NA NA Fire Dampers NA Smoke Management System. 4 Provided MR Required Basements Natural Ventilation MR Required Upper floors 5 Fire Extinguishers Provided MR 10 Nos. Total numbers CO2, ABC type Types Provided MR







	IS marking	ISI marked	Provided	MR			
6	First-Aid Hose Reels.		- 500 August vii				
	Total numbers on each floor	01	02 Provided	MR			
	<ul> <li>Length of hose reel hose</li> </ul>	30 m	Provided	MR			
	Nozzle diameter	5 mm	Provided	MR			
7	Automatic fire detection and alarming	60×2×a					
	Type of detectors	NA	NA	NA			
	Location of Main Panel	NA	NA	NA			
	Location of Repeater Panel	NA	NA	NA			
	Alternate source of power     Hooters' Location	NA	NA	NA			
		NA NA	NA	NA			
8	MOEFA	Required	Provided	MR			
9	Public Address System.	NA	NA -	NA			
10	Automatic Sprinkler System.	V-900	24.22 \$13.22				
	Basement	Required	Provided	MR			
	• Upper Floor	NA	NA	NA			
	Sprinkler above false ceiling	NA	NA	NA			
11	Internal Hydrants						
	Size of riser/down-comer	100 mm	Provided	MR			
	Number of hydrants per floor	01	02 Provided	MR			
1027520	Hose Box	01	02 Provided	MR			
12	Yard Hydrants.						
	<ul> <li>Total number of hydrants</li> </ul>	NA	NA .	NA			
	Hose Box	NA	NA	NA			
13	Pumping Arrangements.						
	Ground Level						
	<ul> <li>Discharge of main Pump</li> </ul>	2280 LPM	Provided	MR			
	Head of Main pump	40 MH	Provided	MR			
	Number of main pumps	01	Provided	MR			
	Jockey Pump out put	180 LPM	Provided	MR			
	> Jockey pump head	40 MH	Provided	MR			
	> Standby Pump out put	2280 LPM	Provided	MR			
	> Standby Pump Head	40 MH	Provided	MR			
	> Auto Starting/ Manual stopping > Pump House Access	Required	Not Provided	NMR			
	The fields freecas	Required	Provided				
	Terrace level		Tiovided	MR			
	Discharge of pump	900 LPM	Provided	1 nm			
	> Head of the pump	40 MH	Provided	MR			
	Power Supply	Required	Provided	MR			
	➤ Auto Starting of pump	Required	7929 9977 19	MR			
4	Captive Water Storage for fire fighti	Provided	MR				
	Underground tank capacity	T					
	> Draw-off connection	2,00,000 ltr	Provided	MR			
		Required	Not Provided	NMR			
	rife service inlet						
	- no service finet	Required	Not Provided	NMR			
	The second secon	Required Required 25,000 ltr	Not Provided Provided	NMR MR			



15	Exit Signage.	Required	D	_		
16	Provision of Lifts.	required	Provided	MR		
	<ul> <li>Pressurization of Lift Shaft</li> <li>Pressurization of Lift lobby</li> </ul>	NR NR	NR	NR		
	Communication In lift Car	Required	NR Provided	NR		
	• Fireman's Grounding Switch	Required	Provided	MR MR		
17	Lift Signage	Required	Provided	MR		
17 18	Standby power supply Refuge Area.	Required	Not Provided	NMR		
	> Total Area > Location	N/A N/A	N/A N/A	N/A N/A		
19	Fire Control Room					
	<ul> <li>Detector System Panel</li> <li>Flow Switch Panel</li> <li>PA System Panel</li> <li>Batter backup</li> <li>Building Floor Plans</li> </ul>	N/A N/A	N/A N/A	N/A N/A		
		N/A	N/A	N/A		
		N/A	N/A	N/A		
		N/A	N/A	N/A		
20	Special Fire Protection Systems for Protection of special Risks, if any:	ABC Type fire extinguisher near HT/LT Panel	Provided	MR		

Note: Car Lift is not provided in the building.

Keeping in view the non compliance of the minimum standards on Fire Prevention and fire safety required under the rules, it is recommended to issue shortcoming as noted at serial numbers 03, 13, 14 & 17.

Signature of the Inspecting Officer

Name: - M. K. Chattopadhyay

Designation - Dy. CFO (WZ)

Signature of the Inspecting Officer

Name: - Sarabjeet Singh Designation: - ADO (MN)