GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE NEW DELHI- 110 001

No. F6/2FS/ans/Hotel/2012/3698

Dated: 08/10/12

FIRE SAFETY CERTIFICATE

Chief Fire Officer Delhi Fire Service

To,

The Joint Director (Bldg) (C&I), DDA Building Department Vikas Sadan, New Delhi.

CONDITIONS:

- 1. All the means of escape shall be kept free of all type of obstruction all the time.
- 2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
- 3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
- 4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
- 5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction/ Unauthorized use of land if any.
- 6. Internal access road of 6 mtrs wide all around building blocks must be kept clear all the time for free movement of fire engines in case of fire.
- 7. Basements shall be used as BBL.
- 8. All comments/ directions of the Licensing Department shall always be permitted and followed.
- 9. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in

BO East.

NITO

INSPECTION REPORT

1. Name & address of the building: Hotel S.S. Infrastructure at Plot No.6B,

Community Centre, Mandawali Fazalpur, Delhi -92.

2. Building is comprised of

: 2 basement, Ground + 7, upper floors.

3. Type of Occupancy

: Residential

4. Type of Case

: New Case

5. Details of Previous NOC letter :Nil

6. Fire Safety direction letter No

: F.6/DFS/MS/BP/Hotel/2008/1534 Dated 09.06.08 &

letter dated 01.07.2010.

7. Date of Inspection

13.09.12

8. Name of the Inspecting officers:

Dy.CFO Dr.T.S.Sharma, DO Virendra Singh &

ADO Gurmukh Singh

9. Name and designation of Officer:

from the building side

: Sh.Aggarwal(Owner), Sh.Manish(Manager)

&Sh.Shanker Sharma with other staff

10. Year of Construction

- 2009

11. Applicant's letter No

: Nil dated 12.07.12.

S.NO.	Minimum Standards on fire prevention	NBC/BBL	Provided at Site	Remarks MR/NMR			
	and fire safety U/R33	Requirement					
1	Access to building						
	Road width	12 Mtrs.	26 Mtrs.	MR			
	Gate width	4.5 Mtrs.	6 Mtrs.	MR			
	Width of internal road	6 Mtrs.	6 Mtr.	MR			
2	Number, Width, Type and Arrangement of Exits						
	a. Number of Staircases		* X				
	Upper Floor	2 no.	2 no.	MR			
	Basement	2 no.	2 no.	MR			
	B. Width of Staircases		Α				
	Upper Floor	1.25 Mtrs.	1.5 Mtrs.	MR			
	Basement	1.25 Mtrs.	1.5 Mtrs.	MR			
	c. Protection of exits						
	Fire check door	Required	Provided	MR			
	 Pressurization 	Required	Provided	MR			
	e. No. of continuous staircases to terrace	1 no.	2 no.	MR			
	g. Width of Corridor	1.5 Mtrs.	1.5 Mtrs.	MR			
	h. Door Size	1.0 Mtr.	1 Mtr.	MR			
3	Compartmentation.	Required	Provided				
	Fire check door	Required	Provided	MR			
	 Sealing of electrical shafts 	Required	Sealed	MR			
	 Fire rating of shaft door 	2 hrs.	Provided	MR			

Hotel S.s. Infrastructure, Plot No. 68, Mandawali Fazalpur, Delli. 11/14

	T			·	1	
	•	Water curtain	Not Required			
	•	Fire Dampers	Required	Provided	MR	
4	Smoke Management System.					
	•	Basement	30a/c per hour	Provided	MR	<u> </u>
	Upper floor		12 a/c per hour	do	MR	1
5.	Fire Ex					
	•	Total numbers	60 no.	60 No.	MR	
	•	types	ABC & Co2	ABC & Co2	MR	
	•	IS marking	ISI marked	ISI marked	MR	
6	First-a		,			
	•	Total numbers of each floor	2 no.	Provided	MR	7
	•	Length of hose reel hose	30 m	Provided	MR	3
	•	Nozzle diameter	5 mm	Provided	MR	
7	Automatic fire detection and alarming system.					
	•	Type of detectors	Heat & smoke	Provided	MR	
	•	Location of main panel	Ground	Provided	MR	
	•	Location of repeater panel	Security Room	Provided	MR	
	•	Alternate source of power	Battery & DG	Provided	MR	
			Set			
	•	Hooters's location	Staircase	Provided	MR	
8	MOEF		Required	Provided	MR	
9	-	address System.	Required	Provided	MR	
10	Automatic Sprinkler System.		Required	Provided	MR	
	•	basement	Required	Provided	MR	
		business.	Required	Trovided	I IVIII	
	•	upper floor	Required	do	MR	
	•	sprinkler above false ceiling	Where	Provided	MR	
			Required	e H		
11	Interna	al Hydrants		To .		
	•	size of riser/down-comer	150 mm	150 mm	MR	,
	•	Number of hydrants per floor	Two	Two	MR	E 2)
	•	Hose Box	Two	Two	MR	*
12	Yard H	ydrants.	10 calendaria 20	44.5	0 7	
THE STATE OF THE S		Total number of hydrants	Four	Four	MR	
158. 9. 15	•	Hose Box	Four	Four	MR	
13		ng Arrangements.	1 0 0.1	Tour	17117	
	· ampi	Ground Level	2280 LPM	2280 LPM	MR	
	>		2280 LPM	Provided	MR	7
.4	-		90 Mtrs.	9 0 mtrs	MR	
			Two	2 No.	MR	3 3 3 7 10
			Two 180 LPM	One 180 LPM	MR	* 1
			70 Mtrs.			
	W. 5			80 mtrs.	MR	
			2280 LPM	2280 LPM	MR	
			90Mtrs	90 Mtrs.	MR	
	>	- into a tan in 10 / in a richard a colophin 10	Auto	Provided	MR	
	>		Required	Provided	MR	
	•	Terrace Level	1			

			1	T
	Discharge of pump	Required	Provided	MR
	Head of the Pump	Required	39 Mtrs.	MR
	Power supply	Required	Provided	MR
	Auto Starting of pump	Required	provided	MR
14	Captive Water Storage for Fire Fighting.			
	 Underground tank capacity 	1,50,000 Ltrs.	1,50,000 Ltrs.	MR V
	Draw-off connection	Required	Provided	MR
	Fire service inlet	Required	Provided	MR
	Access to tank	Required	Provided	MR
	 Overhead Tank capacity 	20,000 Ltrs.	20,000 Ltrs.	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	 Pressurization of Lift Shaft 	Required	Provided	MR
	 Pressurization of Lift lobby 	Required	Provided	MR
	Communication in lift car	Required	Provided	MR
	 Firemen's grounding switch 	Required	Provided	MR
	 Lift Signage 	Required	Provided	MR
17	Standby power supply	Required	Provided	MR
18	Refuge Area.	Required	Provided	MR
	 Total area 	44 sqm	Provided	MR
	 Location 	5 &7 th floor	Provided	MR ·
19	Fire Control Room			
	Detector system panel	Required	Provided	MR
	Flow switch panel	Required	do	MR
	PA system panel	Required	do	MR
	Batter backup	Required	do	MR
	Building Floor Plans	Required	provided	MR
20	Special Fire Protection systems for	Required	Provided for	MR
	protection of special Risks, if any:		HT/LT panels	<

The fire protection systems provided in the building were tested checked and found functional at the time of inspection.

Keeping in view the compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rule 2010.

Signature of the Inspecting Officer

Signature of the Inspecting Officer
Signature of the Inspecting Officer

Name Dr. T. S. SHARMA

Name VIRENDRA SINCU Name GURMUKH SINGH

Designation Dy.C.F.O.(NDZ) Designation

Designation ADO (LH)