GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE NEW DELHI

No F 6 / DFS / MS / 2012 / & H / 267

Dated 30/01/12

FIRE SAFETY CERTIFICATE

Certified that the Le-Kababiere Restaurant (Unit of Epiphany Hospitality Pvt. Ltd.) located at 1st & 2nd Floor – 9A,12,T-12A, Main Hauz Khas Village, New Delhi. Comprised of Ground + 02 Upper floors was granted NOC by this department vide letter No F6/MS/DFS/EH/2010/ 2339 dated 10.08.2010 (earlier name issued The Village Bistro Restaurant). The premises was inspected by the officer concerned of this department on 03.01.2012 in the presence of Mr. Goyal and found that the Restaurant have deemed complied with fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class Group D Assembly Building of with effect from 3.0.1.01.1.2... for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010

Chief Fire Officer
For Director
Delhi Fire Service

Copy to: -

- 1. Dy. Health Officer, Health Department, South Zone, MCD, New Delhi
- 2. Le-Kababiere Restaurant (Unit of Epiphany Hospitality Pvt. Ltd.) 1st & 2nd Floor 9A,12,T-12A, Main Hauz Khas Village, New Delhi

Conditions for the validity of fire safety certificate

- 1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
- 2. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
- 3. The trained fire fighting staff should be available round the clock.
- 4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
- 5. The basement shall be used as per the provisions of BBL.
- 6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in

MIT

INSPECITON REPORT

1. Name & address of the building: Le-Kababiere Restaurant, 12, Hauz Khas, Near Dear Park, Delhi

2. Type of Occupancy : Assembly

3. Type of Case : Renewal

4. Details of previous NOC : Letter NoF6/DFS/EH/2010/2339 Dated10.08.2010

5. Fire Safety directives Letter No.: N/A

6. Date of inspection : 22.12.2011

7. Name of the Inspecting Officer: DO Dharam Pal & ADO SJK

8. Name and designation of Officer

from the building side : Mr. Goyal

9. Year of Construction : 1980

10. Applicant's letter No. : D/2837/DHO/52 Dated 05.12.2011

S	Minimum standards on fire	NBC	Provided at	Remarks MR/NMR
No	prevention and fire safety U/R 33	Requirements	site	•
1.	Access of building			
	Road width	6mtr	6 mtr	MR
	Gate width	2 mtr	2.5 mtr	MR
	 Width of internal road 	N/A	N/A	
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	Upper floors	2	2	MR
	Basements	N/A	N/A	NA
	b. Width of staircases	-	-	-
	Upper floors	1.25	105	MR
	Basements	N/A	N/A	NA
	c. Protection of exits			
	Fire check door			T
	Pressurization	YES	YES	MR
	d. No of continuous	N/A	N/A	N/A
	d. 140 of continuous		2	

		T		
1	staircase to terrace			
	e. Width Of Corridor	N/A	1.5	MR (old case)
	f. Door Size	NA	2 & 1.5	MR (old case)
3.	Compartmentation			
	Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	YES	YES	YES
	 Fire Rating of shaft door 	N/A	N/A	N/A
	Water Curtain	N/A	N/A	N/A
	Fire Dampers	N/A	N/A	N/A
4.	Smoke managements System			
	Basements	30 a/c per hour	N/A	N/A
	Upper floors	12 a/c per hour	Provided	MR
5.	Fire Extinguishers			
	Total numbers	18	YES	MR
	Types	WT,CO ₂ ,ABC	YES	MR
	IS marking	YES	YES	MR
6.	First – Aid Hose Reels			A 7 A A A
	Total numbers on each floor		02 each	MR
	 Length of hose reel hose 	30 m	30 mm	MR
	Nozzle diameter	5 mm	5 mm	MR
7.	Automatic fire detection and alarm	t -	1 J IIIIII	IVII
		Smoke	Provided	MD
	Type of detectors Location of Main Bonel	At entrance	YES	MR
	Location of Main PanelLocation of Repeater	At cittance	IES	MR
	Panel	N/A	N/A	N/A
	Alternate source of power	YES	D.G Set	MR
	Hooters' Location	Public Area	YES	MR
8.	MOEFA	YES	YES	MR
9.	Public Address System	N/A	Provided	MR
10.	Automatic Sprinkler System	L.		discontinues and the second
	Basements	N/A	N/A	N/A
	Upper Floor	Yes	Provided	MR
	Sprinkler above false	Yes	Provided	MR
	ceiling			
11.	Internal Hydrants		1	1
	Size of riser/down- comer	100 m	Provided	MR
	Number of hydrants per	01	01 Each floor	MR
	floor	01	YES	MR
	Hose Box			
12.	Yard Hydrants			1
	Total number of hydrants	N/A	N/A	N/A
	- I otal named of frydrams	1 × 1/ 4 x	1 7 4/ 7 1	TALET

145-

10	Hose Box	N/A	N/A	N/A		
13.	Pumping Arrangements					
	Ground Level			MR		
	Discharge of main pump	450	450 LPM 01 No.	MR		
	Head of main pump	40 m	40 m	MR		
	Number of main pumps	01	01	MR		
	Jockey pump out put	180 LPM	180 LPM	MR		
	Jockey pump head	40 m	40 m	MR		
	Standby Pump out put	N/A	N/A	N/A		
	Standby Pump Head	N/A	N/A	N/A		
	Auto Staring/Manual stopping	Yes	Yes	MR		
	Pump House Access					
	Terrace Level	N/A	N/A	N/A		
	Discharge of pump	N/A	N/A	N/A		
-	Head of the pump	N/A	N/A	N/A		
	Power supply	N/A				
-	Auto starting of pump		N/A	N/A		
14.	Captive water Storage for fire figh					
	Under ground tank capacity	N/A	N/A	N/A		
	Draw of connection	N/A	YES	MR		
	Fire service inlet	Yes	Yes	MR		
	Access to tank	N/A	N/A	N/A		
	Overhead Tank capacity	10,000	10,000	MR		
15	Exit Signage	YES	YES	MR		
16.	Provision of Lifts					
	Pressurization of Lift Shaft	N/A	N/A	N/A		
	Pressurization of lift lobby	N/A	N/A	N/A		
	Car	N/A	N/A	N/A		
	Fireman's Grounding Switch	N/A	N/A	N/A		
	➤ Lift Signage	N/A	N/A	N/A		
17.	Standby power supply	YES	DG Set	MR		
18.	Refuge Area					
	Total area	N/A	N/A	N/A		
	Location	N/A	N/A	N/A		
19. Fire control room						
	Detector system panel	N/A	N/A	N/A		

-NB-

Old Case

•		> Flow Switch Panel	N/A	N/A	N/A
		PA System Panel	N/A	N/A	N/A
		Batter backup	N/A	N/A	N/A
		Building Floor Plans	N/A	N/A	N/A
	20.	Special Fire Protection Systems	N/A	N/A	N/A
		for Protection of special Risks,			
		if any;			

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Signature of the Inspecting Officer

Signature of the Inspecting Officer

Name

Dharmpal Bhardway

Name

S. S. Kauss

Designation

Divisional office

Designation 1888 H DTV Ara