


FORM 'H' : FORM FOR ISSUING FIRE SAFETY CERTIFICATE
[SEE SUB-RULE (1) OF RULE 35]
GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F6/DFS/MS/Hospital/2012/1085 Dated: 26/03/2012

FIRE SAFETY CERTIFICATE

Certified that the **Bhagwan Mahavir Hospital** located at Pitampura, New Delh, comprised of basement ground plus five upper floors was granted NOC by this department vide letter **F6/DFS/MS/Hospital/2002/2397 dated 11/12/2002** . The premises was re-inspected by the officers concerned of this department on **16.03.2012**. in the presence of **Mr. Naresh Kumr, J.E.** of the Hospital and found that the building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010. Hence the NOC is renewed and premises is fit for Class-C (Institutional) occupancy with effect from 26/03/12 for a period of three years subject to conditions printed below.

Issued on 26/03/12 at New Delhi by



Chief Fire Officer
Delhi Fire Service

Copy to:

1. The Medical Superintendent
✓ **Bhagwan Mahavir Hospital**
Pitampura, New Delh
2. Executive Engineer (E) PWD EMD M-352
Dr. BSA Hospital, Sector-6, Rohini, Delhi-110085,

Received
Singh
No. 173/56.

Following fire safety directives must be adhered to:-

- 1) All the fire safety arrangement provided their in shall be maintained in good working g conditions at all time.
- 2) Loss of life or property due to non-functional fire safety measure shall be at the responsibility of the management.
- 3) The trained fire fighting staff should be available round the clock.
- 4) Any deviation, with regards to construction etc shall be verified b y the concerned building sanctioning agency.
- 5) The basement shall be used strictly as per the provision of building Bye-Laws.
- 6) This certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
- 7) The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. This is available on [www.dfs. delhigovt. nic.in](http://www.dfs.delhigovt.nic.in)

May kindly peruse letter no 23(5)/PWD EMD M-352/11-12/24 dated 18-01-12 received from Executive Engineer (E) PWD EMD M-352 Dr. BSA Hospital, Sector-6, Rohini, Delhi-110085, regarding issue of NOC in r/o Bhagwan Mahavir Hospital located at Pitampura. The premise was inspected by the Divisional Officer (MN) and Assistant Divisional Officer (MN) from fire safety point of view & the status is put up on prescribed Performa.

1. Name & address of the building : Bhagwan Mahavir Hospital located at Pitampura, New Delhi
2. Type of Occupancy : Class-C (Institutional)
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/Hospital/2002/2397 dated 11/12/2002
5. Fire Safety directives letter No. : F6/MS/DFS/1986/Hospital/514 dated 27.05.1986
6. Date of inspection : 16.03.2012
7. Name of the Inspecting Officers : ADO (WP) & DO (MN)
8. Name and designation of officers
From the building side : Mr. Naresh Kumr, J.E. & Shanil Katiyal A.E. (PWD)
9. Year of Construction : 2005
10. Applicant's letter No. : 23(5)/PWD EMD M-352/11-12/24 dated 18-01-12

INSPECTION REPORT

Point wise fire safety arrangements/equipments are mentioned as under:-

S. No.	Minimum Standards on fire Prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	• Road width	6 mtr	6 mtr	M.R
	• Gate width	5 mtr	Provided	M.R.
	• Width of internal road	5	Provided	M.R.
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	4	4	M.R

	<ul style="list-style-type: none"> • Upper Floors 	4	4	M.R
	<ul style="list-style-type: none"> • Basement 	4	4	M.R
	b. Width of staircases	2 mtr each	2 mtr each	M.r.
	<ul style="list-style-type: none"> • Upper Floors 	2 mtr each	2 mtr each	M.r.
	<ul style="list-style-type: none"> • Basement 	2 mtr each	2 mtr each	M.r.
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door 	Required	Provided	M.R.
	<ul style="list-style-type: none"> • Pressurization 	Required	Provided	M.R.
	d. No. of continuous staircases to terrace	4	4	M.R.
	e. Width of Corridor	6 feet	6 feet	M.R
	f. Door size	2 mtrs	2 mtrs	M.R
3.	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door 	Required	Provided	M.R.
	<ul style="list-style-type: none"> • Sealing of electrical shafts 	Required	Provided	M.R.
	<ul style="list-style-type: none"> • Fire Rating of shaft door 	Required	Provided	M.R.
	<ul style="list-style-type: none"> • Water Curtain 	Required	Provided	M.R.
	<ul style="list-style-type: none"> • Fire Dampers 	Required	Provided	M.R.
4.	Smoke Management System.			
	<ul style="list-style-type: none"> • Basements 	Required	Provided	M.R.
	<ul style="list-style-type: none"> • Upper floors 	Required	Provided	M.R.
5.	Fire Extinguishers			

	<ul style="list-style-type: none"> Total numbers 	180	180	M.R
	<ul style="list-style-type: none"> Types 	ABC water CO ² & CO ²	80 ABC & 50 water CO ² 50 CO ²	M.R
	<ul style="list-style-type: none"> IS marking 	ISI marked	ISI marked	M.R
6.	First-Aid Hose Rees.			
	<ul style="list-style-type: none"> Total numbers on each floor 	12	12 on each floor	M.R
	<ul style="list-style-type: none"> Length of hose reel hose 	30 m	30 m	M.R.
	<ul style="list-style-type: none"> Nozzle diameter 	5 mm	5 mm	M.R.
7.	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> Type of detectors 	Smoke & Heat	Provided	M.R
	<ul style="list-style-type: none"> Location of Main Panel 	Ground floor	Provided	M.R.
	<ul style="list-style-type: none"> Location of Repeater Panel 	Ground floor	Provided	M.R.
	<ul style="list-style-type: none"> Alternate source of power 	Required	Provided	M.R.
	<ul style="list-style-type: none"> Hooter's Location 	N.R.	N.R.	Not applicable
8.	MOEFA	Required	Provided	M.R
9.	Public Address System.	Required	Provided	M.R
10.	Automatic Sprinkler system			
	<ul style="list-style-type: none"> Basement 	Required	Provided	M.R
	<ul style="list-style-type: none"> Upper Floor 	Required	Provided	M.R
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	Required	Provided	M.R

	➤ Pump Hose Access			
	Terrace level			
	➤ Discharge of pump	900 LPM	Provided	M.R.
	➤ Head of the pump	60 mtr	Provided	M.R.
	➤ Power supply	Required	Provided	M.R.
	➤ Auto Starting of pump	Required	Provided	M.R.
14.	Captive Water Storage for fire fighting.			
	Underground tank capacity	1,50,000	Provided	M.R.
	➤ Draw -off connection	2	2	M.R.
	➤ Fire service inlet	2	2	M.R.
	➤ Access to tank	Accessible	Accessible	M.R.
	➤ Overhead Tank Capacity	Required 40,000 ltrs	40,000 ltrs	M.R.
15	Exit Signage.	Required	Provided	M.R.
16.	Provision of Lifts			
	• Pressurization of Lift Shaft	Required	Provided	M.R.
	• Pressurization of Lift lobby	Required	Provided	M.R.
	• Communication In lift Car	Required	Provided	M.R.
	• Fireman's Grounding Switch	Required	Provided	M.R.
	• Lift Signage	Required	Provided	M.R.
17.	Standby power supply	Required	Provided 2400 KVA(75 VHP)	M.R.
18.	Refuge Area			

	➤ Total Area	N.A.	N.A.	N.A.
	➤ Location	N.A.	N.A.	N.A.
19.	Fire Control Room			
	➤ Detector System Panel	Required	Provided	M.R.
	➤ Flow Switch Panel	Required	Provided	M.R.
	➤ PA system Panel	Required	Provided	M.R.
	➤ Batter backup	Required	Provided	M.R.
	➤ Building Floor plans	Required	Provided	M.R.
20.	Special Fire Protection Systems for Protection of special Risks, if any:	N.A.	N.A.	N.A.


The fire protection systems provided in the building were test checked and found functional at the time of inspection. Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010/



Signature of the Inspection Officer

Name **RAJ MAL KHOKHAR**

Designation **A.D.O**



Signature of the Inspection Officer

Name **Sunil Chaudhary**

Designation **D.O**