GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

NO. FGIDES/MS12013/349

Dated: 22/05/2013

FIRE SAFETY CERTIFICATE

Certified that The Retreat Motel / Resort, located at Alipur Byepass, Main G.T.Karnal Road, Near Palla Mod, Delhi 110036 comprised of Basement + Ground + One Storey Building is owned / occupied by The Retreat Motel/Resort has already been issued fire safety certificate vide Letter NO F-6/DFS/MS/GH/2009/1896 dated 26/06/2009. The premise was reinspected by the officer concerned from this department on 26/04/2013 in the presence of Sh Anil Bhardwaj and have deem complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building / premises is fit for occupancy Class - 'A' Residential Buildings with effect from 22 / 5 / 2013 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

- 1. All employees shall be acquainted with the use and maintenance of all the fire fighting installation/equipments.
- 2. The fire suppression / protection arrangements provided are to minimize losses, if maintained in good working condition. These systems cannot give a guarantee that there will be no fire or losses in the event of one.
- 3. Any loss of life and property due to non-functional of fire safety arrangements and other installations shall be the responsibility of the licensee.
- 4. This report may not in any way be treated as regularization of unauthorized construction, if any. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
- 5. The basement shall be used strictly as per the provision of building bye laws.
- 6. The trained fire fighting staff should be available round the clock.
- 7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on WWW.dfs.Delhigovt.nic.in

(SANTOKH SINGH) Chief Fire Officer Delhi Fire Service Ph: 011-23414250 cfowz.dlfire@nic.in

Copy to:

1. The General Manager, Retreat Motel / Resort, located at Alipur Byepass, Main G.T.Karnal Road, Near Palla Mod, Delhi 110036

2. The Executive Engineer Building, Headquarters, Building Department, North Delhi Municipal Corporation of Delhi for information.

INSPECTION REPORT

1) Name &address of the building : The Retreat Motel/Resort at Alipur Byepass, Main GTK Rd.

2) Type of Occupancy

: Assembly (Residential)

3) Type of Case

Renewal

4) Details of previous NOC

: Letter No- F6/DFS/MS/GH/2009/1876 Dated 26 /06/2009

5) Fire Safety directives letter no.

: F6/DFS/MS/BP/GH/99/809

Date 24/08/1999

6) Date of inspection

: 26/04/2013

7) Name of the Inspecting Officers : DO (NW) SS.Tuli

8) Name and designation of officers:

a. From the building side

: Sh. Anil Bhardwaj (Manager)

9) Year of Construction

2002

10) Applicant's letter No.

: Nil Dated 05/04/2013

S. No.	Minimum Standards on fire Prevention and fire safety U/R 33	NBL Requirement	Provided at site	Remarks MR/NMR
1.	Access to building	•		1,1101,1111
	Road width	Accessible	P	MR
	Gate width	5 M	P	MR
	Width of internal road	NA		_
2.	Number, Width, Type & Arrangem	ent of Exits	<u> </u>	
	g. Number of staircases		100	
	Upper Floors	03	P	MR
	Basement	03	P	MR
	h. Width of staircases	1		29
	Upper Floors		NOC already issued	
	Basement		not measured	
	i. Protection of exits			8
	Fire check door	R	Р /	MR
	Pressurization	NA		
	j. No. of continuous staircases			_
	to terrace			
	k. Width of Corridor	1.25 mtr	P	MR
	l. Door size	1.25 mtr	1	NOC already
2			-	issued
3.	Compartmentation.		/	1
	Fire check door	R	P	M/R
	Sealing of electrical shafts	NA	NA	NA
	Fire Rating of shaft door	NA	NA	NA
	Water Curtain	NA	NA	NA
	Fire Dampers	NA	NA	NA
4.	Smoke Management System.	The second second	agua in sin	

	Basements	30 a/c per hour	P (Exhaust fan)	M.R	3	
	• basements	12 a/c per hour	(EXMAUSE 7911)		7	
	 Upper floors 	12 a/c per flour	_			
5.	Fire Extinguishers					
	 Total numbers 	ISI Marked	36 NOs -	MR	-	
	• Types	151 Warked	ABC, Co2, WCO2	MR		
	IS marking					
6.	First-Aid Hose Rees.					
	• Total numbers on each	30 m	01	MR		
	floor • Length of hose reel hose	5 mm	P	MR		
	Nozzle diameter		P	MR		
7.	Automatic fire detection and alarming system.					
	Type of detectors	Smoke / heat	p ~	M.R.	-	
	Location of Main Panel	Main lobby	P	MR		
	Location of Repeater Panel	NA	NA	NA	\dashv	
	Alternate source of power	R	P	MR	-	
	Hooter's Location	In Common areas	P	MR	\dashv	
	MODELA	In Common areas	Г			
8.	MOEFA				_	
9.	Public Address System.				4	
10.	Automatic Sprinkler system	D		M.R.	-	
	BasementUpper Floor	R	р	IVI.K.	_	
	o Opper Floor	_		-		
	Sprinkler above false ceiling	_				
11	Internal Hydrants					
	Size of riser/down-comer	R	P	MR		
	Number of hydrants per floor	01	P	MR		
	Hose Box		p /	MR		
12	Yard Hydrants.					
3 to 1	Total number of hydrantsHose Box	NA	NA	NA		
		NA	NA	NA		
13	Pumping Arrangements.					
	Ground Level	T				
	Discharge of main pump	NA	NA	NA		
	➤ Head of Main pump	NA	NA	NA		
	Number of main pumps	NA	NA	NA		
	➤ Jockey Pump out put	NA	NA	NA		
	> Jockey pump head	NA	NA	NA	I.	
	Standby pump out put	NA	NA *	NA	Ŧ	
	Standby pump Head	NA	NA	NA		
	> Auto Starting/Manual	R	P	MR		
	stopping > Pump Hose Access	R	P	MR	1	
	Terrace level	R	р	M.R.		
	Discharge of pump	R	n en alle n	M.R.		

	► Head of the pump	17.7	1 1 miles	1			
		Action (1997)	and the same of th				
	Power supply	R	р	M.R.			
14	Auto Starting of pump	R	p	M.R.			
14	Captive Water Storage for fire fighting.						
8 8	Underground tank capacity	100000Ltr	P, domestic	MR			
	Draw -off connection	R	connection removed				
	2 id. on connection	K	p	M.R.			
	Fire service inlet	R		160			
	> Access to tank	, ,	p	M.R.			
	Access to tank	R	р	M.R.			
	Overhead Tank Capacity	20000 1		111.10.			
		30000 ltr	P, domestic connection removed	MR			
15	Exit Signage.	R	P	100			
16	Provision of Lifts		Γ	MR			
	Pressurization of Lift Shaft	NA	NA				
	Pressurization of Lift lobby		NA	NA			
		NA	NA	NA			
	Communication In lift Car	NA	NA	NA			
	Fireman's Grounding	NA	NA	NA			
	Switch	27.4		NA			
	Lift Signage	NA	NA	NA			
17.	Standby power supply	R					
18.	Refuge Area	K	P	MR			
10.	> Total Area						
		NA	NA	NA			
1.0	> Location	NA	NA	NA			
19.	Fire Control Room						
	Detector System Panel	D					
	Flow Switch Panel	R	P	MR			
				e - 2			
	PA system Panel			- 8			
	➤ Batter backup	2		20			
	Building Floor plans						
20.	Special Fire Protection Systems						
	for Protection of special Risks, if						
	any:						

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010/

Signature of the Inspection Officer

Name

Designation

Signature of the Inspection Officer

Name DC

Designation